

CHANGE ORDER NUMBER TWO (2)

Project: **Hidalgo County Precinct No. 2 "Equipment and Maintenance Facility – On-Site Civil Improvements Concrete Work"**

DATE OF ISSUANCE: January 21, 2015

EFFECTIVE DATE: 12-25-2014

OWNER: **Hidalgo County Precinct No. 2**  
OWNER'S CONTRACT NO: **C-14-353-10-14**

CONTRACTOR: **RDH Site and Concrete, LLC**  
**1201 E. Morre Road #89**  
**Pharr, Texas 78577**

ENGINEER: **Raul E. Sesin, PE**  
**Planning Administrator**  
**Hidalgo County Planning Departme**  
**1304 South 25th Street**  
**Edinburg, Texas 78539**

You are directed to make the following changes in the Contract Documents.

Description:   
 1. Holidays  
 2. Rain Days/Too Wet to Work  
 3. Changes in Quantities Concrete Work  
 4.  
 5.  
 6.

Reason for Change Order:   
 1. Holidays  
 2. Rain Days/Too Wet to Work  
 3. Changes in Concrete Work As Per Engineer  
 4.  
 5.  
 6.

Attachments:

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price	\$ 75,549.90	Original Contract Time for	
Net Changes from previous Change Order	\$ -	Substantial Completion:	<u>21</u> calendar days or dates
Contract Price prior to this Change Order	\$ 75,549.90	Net Change from previous Change Orders	<u>10</u> calendar days
Net Increase(decrease) of this Change Order	\$ 547.00	Contract Time prior to this Change Order	
Contract Price with all approved Change Orders	\$ 76,096.90	Substantial Completion:	<u>31</u> calendar days or dates
Net % increase(decrease) from original contract price.	0.72%	Net Increase(decrease) of this Change Order	<u>26</u> calendar days
		Contract Time with all approved Change Orders	
		Substantial Completion: 1/22/2015	<u>57</u> calendar days or dates

RECOMMENDED:  
By: [Signature]  
Engineer (Authorized Signature)

APPROVED:  
By: [Signature]  
Owner (Authorized Signature)

ACCEPTED:  
By: [Signature]  
Contractor (Authorized Signature)

Date: 01/23/15

Date: 1-23-15

Date: 1-23-15

Exhibit E-B