

CHANGE ORDER NUMBER SIX (6)

Project: Lowering of Canal Crossing & Road Widening at Eldora & Sgt. Leonel Trevino Roads
 DATE OF ISSUANCE: 2/9/2015 EFFECTIVE DATE: 2/6/2015

OWNER: Hidalgo County
 OWNER'S CONTRACT NO: C-12-293-12-20

CONTRACTOR: Texas Cordia Construction, LLC ENGINEER: CRUZ-HOGAN Consultants, Inc
3149-A Center Pointe Drive 605 E. Violet Ave., Sute 5
Edinburb, TX 78539 McAllen, TX 78504

You are directed to make the following changes in the Contract Documents.

Description:
 1. Delay due to rain / too wet to work
 2.
 3.
 4.
 5.
 6.

Reason for Change Order:
 1. Rain days / too wet to work
 2.
 3.
 4.
 5.
 6.

Attachments:


CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$	682,929.86	Substantial Completion:	<u>60</u> <small>calendar days or dates</small>
Net Changes from previous Change Order		Net Change from previous Change Orders	
\$	85,456.10		<u>39</u> <small>calendar days</small>
Contract Price prior to this Change Order		Contract Time prior to this Change Order	
\$	768,385.96	Substantial Completion:	<u>99</u> <small>calendar days or dates</small>
Net Increase(decrease) of this Change Order		Net Increase(decrease) of this Change Order	
\$			<u>32</u> <small>calendar days</small>
Contract Price with all approved Change Orders	Net % increase(decrease)from original contract price.	Contract Time with all approved Change Orders	
\$	768,385.96	12.51%	Substantial Completion: <u>131</u> <small>calendar days or dates</small>

RECOMMENDED:
 By: [Signature]
Engineer (Authorized Signature)
 Date: 2/11/15

APPROVED:
 By: [Signature]
Owner (Authorized Signature)
 Date: 2/11/15

ACCEPTED:
 By: [Signature]
Contractor (Authorized Signature)
 Date: 2/9/2015

Exhibit E-B



3149-A Center Pointe Drive
Edinburg, TX 78539
O: 956-627-6181
F: 956-386-0289

February 9, 2015

CRUZ-HOGAN Consultants, Inc.
Attn: Ronnie Cruz, P.E.
605 E. Violet Ave., Suite 5
McAllen, Texas 78504

Mr. Cruz:

The following are the rain days and too wet to work days:

Rain Days – Dec. 8, Dec. 9, Dec. 31 and Jan. 1, Jan. 2
Too Wet to Work Days – Dec. 10, Dec. 11 and Jan. 3, Jan. 4, Jan 5

Rain Days: January 6, 7, 9, 13, 14, 15, 16
Too Wet to Work Days: Jan. 8, 10, 11, 17, 18, 19, 20, 21, 22, 23, 24.

Rain Days: Feb. 3, 4, 5, 6

Please feel free to contact our office if you have any questions.

Thank you,

A handwritten signature in blue ink, appearing to read "Yara M. Corbitt".

Yara M. Corbitt, P.E.
President

CRUZ-HOGAN *Consultants, Inc.*

ENGINEERS | PLANNERS | CONSULTANTS

Harlingen | McAllen
TBPE Firm Reg No. F-4860

HIDALGO COUNTY
PRECINCT NO. 2

2015 FEB 11 PM 3 15

February 11, 2015

Erika Zamora
Director of Administrative Operations
Hidalgo County Precinct No. 2
300 West Hall Acres, Suite G
Pharr, Texas 78577

Re: Contractor Pay Request No. 7 & Change Order No. 6
Lowering of Canal Crossings & Road Widening at Eldora & Sgt. Treviño Roads
Hidalgo County Contract No. C-13-293-11-05
City of San Juan, Texas

Dear Ms. Zamora:

Pay Request No. 7 submitted by Texas Cordia Construction for the Lowering of Canal Crossings & Road Widening at Eldora and Sgt. Treviño Roads Project in San Juan is enclosed. We have reviewed this application for payment and recommend approval. Please forward payment to Texas Cordia Construction in the amount of \$68,149.83 at your earliest convenience.

Also enclosed is Change Order No. 6 for your review and approval. This change order adds 32 calendar days to the contract due to rain days and too wet to work days, making the total contract time 131 calendar days. Should you have any questions in connection to this project, feel free to contact me.

Sincerely,



Ronnie Cruz, P.E., CFM
Vice-President

RC/lg

Enclosures

cc: Juan Gonzalez, San Juan Interim City Manager (chief@cityofsanjuantexas.com)
Yara M. Corbitt, P.E., Texas Cordia (yara@texascordia.com)