

CHANGE ORDER NUMBER FOUR (4)

Project: **SIoux ROAD PAVING AND DRAINAGE IMPROVEMENTS (FROM TOWER RD TO CITY/COUNTY LIMITS)**
 DATE OF ISSUANCE: June 18, 2015 EFFECTIVE DATE: June 25, 2015

OWNER: HIDALGO COUNTY PRECINCT NO.1
 OWNER'S CONTRACT NO: C-14-362-10-28
 CONTRACTOR: **2GS, LLC** ENGINEER: **Raul E. Sesein, P.E.**
P.O. BOX 595 **Planning Administrator**
PENITAS, TEXAS 78576 **Hidalgo County Planning Department**
1304 South 25th Street
Edinburg, Texas 78539

You are directed to make the following changes in the Contract Documents.

- Description:
1. Contract Time Extension
 2. REMOVE 18,648 SY @ \$0.75 - 1.5% Lime Treated Caliche Base (\$13,986)
 3. ADD 10,759 SY @ \$1.30 - Alternate No.3 - Biaxial Geogrid 1200 (\$13,986.70)

- Reason for Change Order:
1. 60 Days - Utility Line Conflicts - (AT&T Relocations)
 2. 5 Days - Inclement Weather (May 12,13; June 1, 2, 9)
 3. To remove unused 1.5% Lime from Bid Item 2 and install Geogrid to address moisture/pumping issue w/subgrade

Attachments:

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$ 834,313.55		Substantial Completion:	161
			<small>calendar days or dates</small>
Net Changes from previous Change Order		Net Change from previous Change Orders	
\$ 36,580.00			42
			<small>calendar days</small>
Contract Price prior to this Change Order		Contract Time prior to this Change Order	
\$ 870,893.55		Substantial Completion:	203
			<small>calendar days or dates</small>
Net Increase(decrease) of this Change Order		Net Increase(decrease) of this Change Order	
\$ 0.70			65
			<small>calendar days</small>
Contract Price with all approved Change Orders	Net % increase(decrease)from original contract price.	Contract Time with all approved Change Orders	
\$ 870,894.25	4.38%	Substantial Completion:	268
			<small>calendar days or dates</small>

RECOMMENDED:
 By: [Signature]
Engineer (Authorized Signature)
 Date: 06/22/15

APPROVED:
 By: [Signature]
Owner (Authorized Signature)
 Date: 6-25-15

ACCEPTED:
 By: [Signature]
Contractor (Authorized Signature)
 Date: 06/18/15

Exhibit E-B