

CHANGE ORDER NUMBER FIVE (5)

Project: **SIOUX ROAD PAVING AND DRAINAGE IMPROVEMENTS (FROM TOWER RD TO CITY/COUNTY LIMITS)**
 DATE OF ISSUANCE: September 01, 2015 EFFECTIVE DATE: September 3, 2015

OWNER: **HIDALGO COUNTY PRECINCT NO.1**
 OWNER'S CONTRACT NO: C-14-362-10-28
 CONTRACTOR: **2GS, LLC** ENGINEER: **Raul E. Sesin, P.E,**
P.O. BOX 595 **Planning Administrator**
PENITAS, TEXAS 78576 **Hidalgo County Planning Department**
1304 South 25th Street
Edinburg, Texas 78539


You are directed to make the following changes in the Contract Documents.


Description:
 1. Contract Time Extension - 60 Days
 2.
 3.


Reason for Change Order:
 1. 44 Days - Continuing Construction delays due to conflicting AT&T lines.
 2. 16 Days - Inclement Weather Delays
 3.

Attachments:

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$ 834,313.55		Substantial Completion:	<u>130</u> calendar days or dates
Net Changes from previous Change Order		Net Change from previous Change Orders	<u>138</u> calendar days
\$ 36,580.70		Contract Time prior to this Change Order	
Contract Price prior to this Change Order		Substantial Completion:	<u>268</u> calendar days or dates
\$ 870,894.25		Net Increase(decrease) of this Change Order	<u>60</u> calendar days
Net Increase(decrease) of this Change Order		Contract Time with all approved Change Orders	
\$ 0.00		Substantial Completion:	<u>328</u> calendar days or dates
Contract Price with all approved Change Orders	Net % increase(decrease) from original contract price.		
\$ 870,894.25	0.00%		

RECOMMENDED: 
 By: _____
 Engineer (Authorized Signature)
 Date: 09/03/15

APPROVED: 
 By: _____
 Owner (Authorized Signature)
 Date: 09/03/15

ACCEPTED: 
 By: _____
 Contractor (Authorized Signature)
 Date: 9/03/15
 Exhibit E-B