

CHANGE ORDER NUMBER ~~FIVE~~ ^{SIX} (6)

Project: **SIoux ROAD PAVING AND DRAINAGE IMPROVEMENTS (FROM TOWER RD TO CITY/COUNTY LIMITS)**
 DATE OF ISSUANCE: September 24, 2015 EFFECTIVE DATE: _____

OWNER: **HIDALGO COUNTY PRECINCT NO.1**
 OWNER'S CONTRACT NO: C-14-362-10-28

CONTRACTOR: **2GS, LLC
 P.O. BOX 595
 PENITAS, TEXAS 78576**

ENGINEER: **Raul E. Sesin, P.E,
 Planning Administrator
 Hidalgo County Planning Department
 1304 South 25th Street
 Edinburg, Texas 78539**

You are directed to make the following changes in the Contract Documents.

- Description:
1. Add 1.5% Lime Treated Caliche Base in the Amount 13,449 SY @ \$0.75 = \$10,086.75
 2. Remove Biaxial Geogrid 1200 in the Amount 7,759 SY @ \$1.30 = \$10,086.70
 3. Add one (1) Rain Day and ten (10) Days for the Continuing Construction delay due to conflicting AT&T work schedule.

- Reason for Change Order:
1. To remove unused Biaxial Geogrid 1200 from Alternate #3 and add 1.5% Lime Treated Caliche Base from Bid Item 2
 2. 1 Day(s) - Inclement Weather Delays
 3. 10 Day(s) - Continuing Construction delays due to conflicting work schedule with AT&T.

Attachments: _____

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price	\$ 834,313.55	Original Contract Time for	130
			calendar days or dates
Net Changes from previous Change Order	\$ 36,580.70	Substantial Completion:	198
			calendar days
Contract Price prior to this Change Order	\$ 870,894.25	Contract Time prior to this Change Order	328
			calendar days or dates
Net Increase(decrease) of this Change Order	\$ 0.05	Substantial Completion:	11
			calendar days
Contract Price with all approved Change Orders	\$ 870,894.30	Contract Time with all approved Change Orders	339
Net % increase(decrease) from original contract price.	0.00%		calendar days or dates
		Substantial Completion:	ACCEPTED

RECOMMENDED:
 By: [Signature]
 Engineer (Authorized Signature)
 Date: 10/02/15

APPROVED:
 By: [Signature]
 Owner (Authorized Signature)
 Date: 10-8-15

By: [Signature]
 Contractor (Authorized Signature)
 Date: _____

Exhibit E-B