

CHANGE ORDER NUMBER SEVEN (7)

Project: **SIOUX ROAD PAVING AND DRAINAGE IMPROVEMENTS (FROM TOWER RD TO CITY/COUNTY LIMITS)**
 DATE OF ISSUANCE: November 9, 2015 EFFECTIVE DATE: November 24, 2015

OWNER: **HIDALGO COUNTY PRECINCT NO.1**
 OWNER'S CONTRACT NO: C-14-362-10-28

CONTRACTOR: **2GS, LLC** ENGINEER: **Raul E. Sesin, P.E,**
P.O. BOX 595 **Planning Administrator**
PENITAS, TEXAS 78576 **Hidalgo County Planning Department**
1304 South 25th Street
Edinburg, Texas 78539

You are directed to make the following changes in the Contract Documents.

Description: 1. Add twenty (20) rain days due to heavy rains.
 2.
 3.

Reason for Change Order: 1. Twenty (20) Inclement Weather Days as a result of rain storms and ground to saturated to work.
 2.
 3.

Attachments:

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$ 834,313.55		Substantial Completion:	<u>130</u> calendar days or dates
Net Changes from previous Change Order		Net Change from previous Change Orders	
\$ 36,580.70		<u>209</u> calendar days	
Contract Price prior to this Change Order		Contract Time prior to this Change Order	
\$ 870,894.25		Substantial Completion:	<u>339</u> calendar days or dates
Net Increase(decrease) of this Change Order		Net Increase(decrease) of this Change Order	
\$ 0.00		<u>20</u> calendar days	
Contract Price with all approved Change Orders	Net % increase(decrease) from original contract price.	Contract Time with all approved Change Orders	
\$ 870,894.25	4.38%	Substantial Completion:	<u>359</u> calendar days or dates

RECOMMENDED:
 By: [Signature]
 Engineer (Authorized Signature)
 Date: 11/24/15

APPROVED:
 By: [Signature]
 Owner (Authorized Signature)
 Date: 11/24/15

ACCEPTED:
 By: [Signature]
 Contractor (Authorized Signature)
 Date: 11/20/2015

Exhibit E-B