

CHANGE ORDER NUMBER EIGHT (8)

Project: **SIOUX ROAD PAVING AND DRAINAGE IMPROVEMENTS (FROM TOWER RD TO CITY/COUNTY LIMITS)**
 DATE OF ISSUANCE: December 2, 2015 EFFECTIVE DATE: December 3, 2015

OWNER: **HIDALGO COUNTY PRECINCT NO.1**
 OWNER'S CONTRACT NO: C-14-362-10-28
 CONTRACTOR: **2GS, LLC** ENGINEER: **Raul E. Sesin, P.E.**
P.O. BOX 595 **Planning Administrator**
PENITAS, TEXAS 78576 **Hidalgo County Planning Department**
1304 South 25th Street
Edinburg, Texas 78539

You are directed to make the following changes in the Contract Documents.

Description:
 1. Add sixteen (16) rain days due continuous rain and too wet for machinery.
 2. Contract Time Extension
 3.

Reason for Change Order:
 1. Sixteen (16) Inclement Weather Days as a result of rain storms and ground to saturated to work creating an unsafe work environment.
 2. Add ~~sixty~~ (30) days due to utility line conflicts
 3.

Attachments:

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price	\$ 834,313.55	Original Contract Time for	
Net Changes from previous Change Order	\$ 36,580.70	Substantial Completion:	<u>130</u> calendar days or dates
Contract Price prior to this Change Order	\$ 870,894.30	Net Change from previous Change Orders	<u>229</u> calendar days
Net Increase(decrease) of this Change Order	\$ 0.00	Contract Time prior to this Change Order	
Contract Price with all approved Change Orders	\$ 870,894.30	Substantial Completion:	<u>359</u> calendar days or dates
Net % increase(decrease) from original contract price.	4.38%	Net Increase(decrease) of this Change Order	<u>46</u> calendar days
		Contract Time with all approved Change Orders	
		Substantial Completion:	<u>405</u> calendar days or dates

RECOMMENDED:
 By: [Signature]
 Engineer (Authorized Signature)
 Date: 12/3/15

APPROVED:
 By: [Signature]
 Owner (Authorized Signature)
 Date: 12-3-15

ACCEPTED:
 By: [Signature]
 Contractor (Authorized Signature)
 Date: 12/2/15

Exhibit E-B