

CHANGE ORDER NUMBER THREE (3)

Project:	Sioux Road Improvements (from I Road to <u>Cesar Chavez Road</u> <u>3,500 feet East of Raul Longoria Road</u>)	
DATE OF ISSUANCE:	1/28/2015	EFFECTIVE DATE: <u>12-23-15</u>
OWNER:	Hidalgo County Pct. 2	
OWNER'S CONTRACT NO:	C-15-209-07-21	
CONTRACTOR:	Texas Cordia Construction, LLC	ENGINEER: <u>County of Hidalgo, Raul E. Sesin P.E.</u>
	3149-A Center Pointe Drive	902 Doolittle Road
	Edinburg, Texas 78539	Edinburg, Texas 78542

You are directed to make the following changes in the Contract Documents.

- Description:
1. Remove and dispose of 100 LF existing concrete sidewalk.
 2. Replace 100 LF concrete sidewalk
 3. Add 10 ADA wheel chair ramps.
 4. 10 Truncated domes (2'x4') ADA standard.
 5. 3 Equalizers
 6. Traffic Control

- Reason for Change Order:
1. Existing sidewalk does not comply with ADA Standards.
 2. Utility conflicts within the ROW as a reason for the CO (for the equalizers)
 3. Contract time stop/suspension of work 34 days and 5 additional days to complete work.

Attachments: A

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$	419,112.00	Substantial Completion:	130
			<small>calendar days or dates</small>
Net Changes from previous Change Order		Net Change from previous Change Orders	
\$	7,739.56		0
			<small>calendar days</small>
Contract Price prior to this Change Order		Contract Time prior to this Change Order	
\$	426,851.56	Substantial Completion:	130
			<small>calendar days or dates</small>
Net Increase(decrease) of this Change Order		Net Increase(decrease) of this Change Order	
\$	39,290.00		39
			<small>calendar days</small>
Contract Price with all approved Change Orders	Net % increase(decrease) from original contract price.	Contract Time with all approved Change Orders	
\$	11.22 %	Substantial Completion:	169
			<small>calendar days or dates</small>

RECOMMENDED:

By: [Signature]
Engineer (Authorized Signature)

Date: 1/29/16

APPROVED:

By: [Signature]
Owner (Authorized Signature)

Date: 1/29/16

ACCEPTED:

By: [Signature]
Contractor (Authorized Signature)

Date: 1/28/16

Exhibit E-B

ATTACHMENT A

CHANGE ORDER NUMBER THREE (3)

PROJECT:	Sioux Road Improvements (from I Road to 3,500 feet East of Raul Longoria Road) <i>Cesar Chavez</i>
----------	---

No.	Description	Unit Price	Qty	Unit	Amount
1	Remove 100 LF concrete sidewalk.	\$ 3,850.00	1	LS	\$ 3,850.00
2	Replace 100 LF concrete sidewalk.	\$ 4,500.00	1	LS	\$ 4,500.00
3	ADA Wheel Chair Ramps.	\$ 1,550.00	10	EA	\$ 15,500.00
4	Place 10 truncated domes (2'x4').	\$ 125.00	10	EA	\$ 1,250.00
5	Equalizers	\$ 4,333.33	3	EA	\$ 13,000.00
6	Traffic Control	\$ 2,500.00	1	LS	\$ 2,500.00
7	Credit on Primecoat	\$ (2.00)	262	SY	\$ (524.00)
8	Credit on Liming	\$ (3.00)	262	SY	\$ (786.00)

GRAND TOTAL: \$39,290.00