

CHANGE ORDER NUMBER ONE (1)

Project: ELDORA ROAD IMPROVEMENTS

DATE OF ISSUANCE: April 15, 2016 EFFECTIVE DATE: _____

OWNER: HIDALGO COUNTY

OWNER'S CONTRACT NO: C-16-061-01-19

CONTRACTOR: 2GS, LLC, dba Earthworks Enterprise ENGINEER: Jose N. Saldivar, P. E.
P.O. BOX 595 Project Engineer
PENITAS, TEXAS 78576 Jose N. Saldivar, P. E.
902 North Doolittle Road
Edinburg, TX 78542

You are directed to make the following changes in the Contract Documents.

- Description:
1. Remove Item #11 (Type "C-C" Inlet with Concrete Apron) 1 EA @ \$3,500.00
 2. Remove Item #18 (Stop Sign R1-1 36" X 36") 1 EA @ \$300.00
 3. Remove Item #19 (Stop Ahead Sign W3-1 30" X 30") 1 EA @ \$300.00
 4. Add Item (Concrete Riprap with Grate Top for 18" Pipe) 1 EA @ \$750.00
 5. Add 196 LF to Item #9 18" High Performance Polypropylene Storm Drain Pipe of 373 LF (196 LF @ \$30 = \$5,880.00)
 6. Add 140 LF to Item #15 for a New Total of 262 LF (140 LF @ \$15 = \$2,100.00)
 7. Add Item (Concrete Driveway 4" 20 SY @ \$70.00 = \$1,400.00)

- Reason for Change Order:
1. Utility conflict (Waterline).
 2. Existing driveway culvert pipe too close to the new road section.
 3. Signage already installed by others.
 - 4.
 - 5.
 - 6.

Attachments:

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$ 279,192.75		Substantial Completion:	60 calendar days or dates
Net Changes from previous Change Order		Net Change from previous Change Orders	
\$ -			calendar days
Contract Price prior to this Change Order		Contract Time prior to this Change Order	
\$ 279,192.75		Substantial Completion:	60 calendar days or dates
Net Increase(decrease) of this Change Order		Net Increase(decrease) of this Change Order	
\$ 6,030.00			14 calendar days
Contract Price with all approved Change Orders	Net % increase(decrease) from original contract price.	Contract Time with all approved Change Orders	
\$ 285,222.75	2%	Substantial Completion:	74 calendar days or dates

RECOMMENDED:
 By: [Signature]
 Engineer (Authorized Signature)

APPROVED:
 By: [Signature]
 Owner (Authorized Signature)

ACCEPTED:
 By: [Signature]
 Contractor (Authorized Signature)

Date: 04/19/16

Date: 4/19/16

Date: April 15, 2016

Exhibit E-B

HIDALGO COUNTY DRAINAGE DISTRICT NUMBER ONE



LETTER OF TRANSMITTAL

RAUL E. SESIN, PE, CFM
General Manager
Floodplain Administrator

902 N. Doolittle Road
Edinburg, Texas 78542
Off 956 292.7080
Fax 956 292.7089

DATE: 04-19-16

TO: Erika Ramirez
HCP2

FROM: Yolanda DeCruz

ATTENTION: _____

JOB TITLE: _____

REASON FOR TRANSMITTAL CHECKED BELOW:

- | | | |
|--|---|--|
| <input type="radio"/> AS REQUESTED | <input type="radio"/> FOR APPROVAL | <input type="radio"/> REVIEW AND COMMENT |
| <input type="radio"/> RETURNED FOR CORRECTIONS | <input type="radio"/> APPROVED AS NOTED | <input type="radio"/> OTHER |
| <input type="radio"/> APPROVED AS SUBMITTED | <input type="radio"/> COPY OF LETTER | <input type="radio"/> HAND DELIVERED |

HIDALGO COUNTY
PRECINCT NO. 2
2016 APR 19 AM 10 03

REMARKS: Eldora Road Improvements CD Change Order No. 1

Received By: [Signature]