



CHANGE ORDER NBR. 5

REPORT DATE: 11/9/2016 9:37:00AM

CONTRACT ID: 092102170
PROJECT: HP 2008(128)
CONTRACT: 04133203
AWARD AMOUNT: \$5,474,037.50
PROJECTED AMOUNT: \$5,490,037.50
ADJ PROJECTED AMT: \$5,635,130.34
PEND ADJ PROJ AMT: \$5,635,130.34
CONTRACTOR: FOREMOST PAVING, INC.
CO AMOUNT: \$18,000.00
CO TYPE: NON-PARTICIPATING
3RD PARTY AMOUNT: \$0.00
APPRV LEVEL: OVERRIDE

HIGHWAY: CS
DISTRICT: 21
COUNTY: HIDALGO
AREA ENGINEER: Juan Bosquez, P.E.
AREA NUMBER: 055

DESCRIPTION: ADDITIONAL BARRICADES
REASON: 6C - 6C-UTILITIES NOT CLEAR
SECONDARY REASON(S):

Functions:

<input checked="" type="checkbox"/> Extra Work	<input type="checkbox"/> Force Account
<input type="checkbox"/> Zero Dollar	<input type="checkbox"/> Final Quantity
<input type="checkbox"/> Overrun/Underrun	<input type="checkbox"/> Change Project Limits
<input type="checkbox"/> Time Adjustment	<input type="checkbox"/> Delete/Add CSJ
<input type="checkbox"/> Stock Account	

DESCRIBE THE REASON FOR THE CHANGE ORDER AND WHAT IS BEING CHANGED. WHEN NECESSARY, INCLUDE EXCEPTIONS TO THIS AGREEMENT:

ADDITIONAL MONTHS OF BARRICADES

This change order proposes to compensate the contractor for additional months of barricades. Quantity for existing contract ITEM 0502-2001 Barricades, Signs and Traffic Handling will be adjusted.

The Contractor maintained barricades 6 additional months past the original plan quantity due to utility conflicts not addressed before and during construction. TxDOT agreed to compensate the contractor for the additional months of barricades that were maintained during this time. This change order also proposed to introduce Special Provision 000-249 Certificate of Interested Parties (Form 1295) to the contract in accordance with Texas House Bill 1295

Barricades, Signs and Traffic Handling Item Code: 0502-2001 Line # 0946

The above mentioned item will be introduced and paid at the original contract bid unit price to compensate the contractor for the additional 6 months of barricades.

Additional Days: None
Revised Sheets: None

ADDITIONAL TIME NOT NEEDED

"By signing this change order, the contractor agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit; or loss of compensation as a result of this change and that this agreement is made in accordance Item 4 and the Contract. Exceptions should be noted in explanation above."

THE CONTRACTOR

BY: _____
DATE

TYPED/PRINTED NAME: _____
DATE

TYPED/PRINTED TITLE: _____
DATE

AREA ENGINEER: _____
DATE

AREA ENGINEER'S SEAL:

DISTRICT ENGINEER: _____
DATE

DIRECTOR, CONSTRUCTION DIVISION: _____
DATE

DEPUTY EXECUTIVE DIRECTOR: _____
DATE

FHWA: _____
DATE

CONTRACT ID 092102170

CHANGE ORDER NBR. 5

CONTRACT ITEMS

PROJECT NBR 092102307

CATG NBR	LINE ITEM	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	ORIG + PREV REV QTY	QTY THIS CO	NEW QTY	AMOUNT THIS CO
001	0946	05022001 CO DESCR		BARRICADES, SIGNS AND TRAFFIC HANDLING ADDITIONAL BARRICADES	MO	3,000.00000	0.000	6.000	6.000	\$18,000.00
									CHANGE ORDER AMOUNT	\$18,000.00