

**CHANGE ORDER NUMBER ONE(1)**

Project: Goolie Road Paving Improvement Project  
 DATE OF ISSUANCE: 9-Nov-16 EFFECTIVE DATE: \_\_\_\_\_

OWNER: Hidalgo County Precinct No. 1  
 OWNER'S CONTRACT NO: C-16-277-08-09  
 CONTRACTOR: RDH Site & Concrete, LLC ENGINEER: LeFevre Engineering  
3809 Clavel St., Suite D 612 Nolana, Suite 520  
Palmview, Texas 78572 McAllen, Texas 78572

You are directed to make the following changes in the Contract Documents.

- Description:
1. Increase Asphalt Driveways
  2. Increase Caliche Driveways
  3. Increase approx. 450-ft segment of road on Mile 11 1/2 Rd. between (Goolie and Canal)
  4. Increase 15" HPP and 15" RCP Culvert Pipe
  5. Increase approx. 270-ft of roadside ditch
  6. Increase 18" and 36" Storm Discharge Structures
  7. Decrease 2 - Type "C" Grate Inlets and Replace with 36" Safety End Treatments
  8. Decrease 24" RCP
  9. Decrease 5'x5' Type "M" Manhole

- Reason for Change Order:
1. Additional driveways due to the request of the County for Farmers pending driveway entrance to their property, and/or vacant land to have an entry.
  2. Driveway 12 and 13 were originally proposed as asphalt, and were changed to caliche.
  3. As per request of the County, an additional portion of roadway is being added to the contract.
  4. Increase due to additional driveways
  5. Increase due to the County's request where two (2) resident relocated fence off of County property.
  6. Increase due to the finding of existing culverts near Sta. 41+50.00 that were buried.
  7. Decrease of Grate Inlets due to water lines, and finding existing culverts near Sta. 41+50.00.
  8. Decrease due to the finding of existing culverts near Sta. 41+50.00 that were buried.
  9. Decrease as per County's request to outfall directly to drainage ditch in lieu of proposed manhole.

- Attachments:
1. Revised Construction Plans
  2. Change Order No. 1 - Spreadsheet

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$ 1,097,337.27		Final Completion:	120 <small>calendar days or dates</small>
Net Changes from previous Change Order		Net Change from previous Change Orders	0 <small>calendar days</small>
\$ 0.00		Contract Time prior to this Change Order	
Contract Price prior to this Change Order		Substantial Completion:	120 <small>calendar days or dates</small>
\$ 1,097,337.27		Net Increase(decrease) of this Change Order	60 <small>calendar days</small>
Net Increase(increase) of this Change Order		Contract Time with all approved Change Orders	
\$ 28,105.00		Substantial Completion:	180 <small>calendar days or dates</small>
Contract Price with all approved Change Orders	Net % Increase(decrease) from original contract price.		
\$ 1,125,442.27	2.56%		

RECOMMENDED:  
 By: [Signature]  
 Engineer (Authorized Signature)  
 Date: 11-9-16

APPROVED:  
 By: [Signature]  
 Owner (Authorized Signature)  
 Date: 11-30-16

ACCEPTED:  
 By: [Signature]  
 Contractor (Authorized Signature)  
 Date: 11-14-16