

CHANGE ORDER NUMBER TWO(2)

Project: Hidalgo County Precinct No. 1 - Mile 11 North - Paving & Drainage Improvements (FM 1015 to Mile 1 West)

DATE OF ISSUANCE: 4/10/2017 EFFECTIVE DATE: 4/11/2017

OWNER: Hidalgo County Precinct No. 1

OWNER'S CONTRACT NO: C-16-279-09-06

CONTRACTOR: Texas Cordia Construction, LLC ENGINEER: SAMES, Inc.

3149 A Center Pointe Drive 200 S. 10th Street, Suite 1607

Edinburg, Texas 78539 McAllen, Texas 78501

You are directed to make the following changes in the Contract Documents.

- Description:
1. Additional Concrete Driveway Repair and 18" RCP CL III. A total of 35 square yards of asphalt driveway repair and 16 linear feet of 18" RCP, CL III-Driveway are needed for Driveway No. 9.
 2. Additional Concrete Driveway Repair and 18" RCP CLIII. A total of 25 square yards of asphalt driveway repair and 24 linear feet of 18" RCP CL III-Driveway, are needed for the property north of Mile 11 at station 114+00.
 3. Additional 40 linear feet of 18" RCP CL III, is required at Station 115+00. The RCP will be installed on the north roadside ditch, crossing the street into the south roadside ditch. Cut and Restore of Pavement line item is required due to the already complete rehabilitation of roadway.
 4. Additional 41 square yards of Concrete Driveway Repair. Removal and Disposal of Concrete Drive. line item is required.
- Reason for Change Order:
1. Mr. Tom Rupal (Owner of property) is requesting additional culvert and driveway width in order to have enough access for his semi-truck. This has been approved by Mr. Oscar Gonzalez from HC Precinct. 1.
 2. The owner of this property is requesting a driveway. Mr. Oscar Gonzalez from HC Precinct 1 has approved this additional driveway.
 3. The additional RCP will help the storm water to discharge into the existing Drain Ditch. RCP discharging into the drain ditch will be installed/paid by Precinct 1. Oscar Gonzalez from HC Precinct 1 has approved the additional work.
 4. A section of Driveway No. 56 will be reconstructed due to the existing concrete driveway hitting the neighbor's car bumper. Concrete will extend into the neighbor's property in order to meet required slope.

Attachments:
RFP's No. 5, 6, 8, 9.

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$ 608,381.00		Substantial Completion:	<u>150</u> calendar days or dates
Net Changes from previous Change Order		Net Change from previous Change Orders	<u>0</u> calendar days
\$ 8,496.00		Contract Time prior to this Change Order	
Contract Price prior to this Change Order		Substantial Completion:	<u>150</u> calendar days or dates
\$ 616,877.00		Net Increase(decrease) of this Change Order	<u>15</u> calendar days
Net Increase(decrease) of this Change Order		Contract Time with all approved Change Orders	
\$ 16,454.50		Substantial Completion:	<u>165</u> calendar days or dates
Contract Price with all approved Change Orders	Net % increase(decrease) from original contract price.		
\$ 633,331.50	<u>3%</u>		

RECOMMENDED:
By: [Signature]
Engineer (Authorized Signature)
Date: 4-11-2017

APPROVED:
By: [Signature]
Owner (Authorized Signature)
Date: 4-17-17

ACCEPTED:
By: [Signature]
r (Authorized Signature)
Date: 4/17/17
FOR YARA CORBITT, P.E.