

CHANGE ORDER NUMBER ONE(1)

Project: Hidalgo County Recovery and Motor Pool Improvments
 DATE OF ISSUANCE: 22-Aug-17 EFFECTIVE DATE: _____

OWNER: Hidalgo County Precinct 4.
 OWNER'S CONTRACT NO: C-17-067-03-21
 CONTRACTOR: Synergy Builders of Texas ENGINEER: Half Associates, Inc.
 Jorge Garza Menton J. Murray, III P.E.

You are directed to make the following changes in the Contract Documents.


Description: 1. ESI #2 (Emergency Power) \$48,500.00
TOTAL \$48,500.00

Refer to attached Contractor Change Proposals for detailed breakdown of scope and cost.
 Work shall be funded through an increase in contract amount.

Reason for Change Order: 1. Additional work request by owner to provide emergency power infrastructure.

Attachments: ESI #2

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$ 395,000		Substantial Completion:	140 <small>calendar days or dates</small>
Net Changes from previous Change Order		Net Change from previous Change Orders	
\$ 0.00			0 <small>calendar days</small>
Contract Price prior to this Change Order		Contract Time prior to this Change Order	
\$ 395,000		Substantial Completion:	140 <small>calendar days or dates</small>
Net Increase(decrease) of this Change Order		Net Increase(decrease) of this Change Order	
\$ 48,500			80 Calendar Days <small>calendar days</small>
Contract Price with all approved Change Orders	Net % increase(decrease)from original contract price.	Contract Time with all approved Change Orders	
\$ 443,500.00	12.28%	Substantial Completion:	220 <small>calendar days or dates</small>

RECOMMENDED:
 By: 
 Engineer (Authorized Signature)
 Date: 8/8/17

APPROVED:
 By: 
 Owner (Authorized Signature)
 Date: 8/21/17

ACCEPTED:
 By: 
 Contractor (Authorized Signature)
 Date: 8/8/17

Exhibit E-B

To: Hidalgo County Precinct #4
Attn: Joseph Palacios
Project: Recovery and Motor Improvements Project ESI #2

Date: July 24, 2017

We, Synergy Builders, hereby extend this proposal to Hidalgo County Precinct #4 for Recovery and Motor Pool Improvements Project in accordance with the Plans and Specification. This proposal includes all scope of work noted below.

Scope of Work:

Installation of ATS:

- Electrical installation will be done as per Plans.
- Existing electrical meter and panel to be reused as shown on plans. New ATS to be install on locations as specified.
- Primary & Secondary conduit to meter, panel, and generator. Conduits & wiring to 400 & 125 ATS. Low voltage wiring, and roughing conduits as per sheet (ES1.00 / ES1.01/ E2.01) Branch circuits and feeders. Wiring to come out of 400 ATS to existing outdoor panel L1.
- 125A line to second ATS line will go outside of south side location of warehouse building underground. PVC conduit to be underground and out to guard shack location.
- Installation of new pedestal for 125ATS and emergency disconnect. Electrical connection to Panel LBP.
- Generator crank case heater and Tank Ckt. 208 volts, Branch feeders to guard shack locations were the Annunciator location to be. Annunciator to be included on proposal. Ckts for battery charger to be included.
- Saw cut existing asphalt, install new conduits, compact soil, patch area with new asphalt.
- Concrete pad has been excluded.

Total: \$48,500

Thank You for allowing us on opportunity to price out this project. If any questions or concerns are to arise please feel free to call us at (956) 222-6624.

Thank You,

Dagoberto Perez Jr.