

- NO EXCEPTIONS TAKEN
- CONDITIONAL TO REMARKS
- REVISE AND RESUBMIT
- REJECTED

CHANGE ORDER NUMBER ONE(3)

By: [Signature]
Date: 9/11/2017

Project: Pct. 2 Yuma Avenue Extension Project
DATE OF ISSUANCE: 9/8/2017 EFFECTIVE DATE: 9/8/2017

OWNER: Hidalgo County
OWNER'S CONTRACT NO: C-16-281-11-15

CONTRACTOR: Texas Cordia Construction, LLC ENGINEER: L&G Consulting Engineers, Inc.
3149-A Center Pointe Drive ATTN: Christopher Rodriguez, P.E.
Edinburg, Texas 78539 900 S. Steward Road, Suite 3
Mission, Texas 78572

You are directed to make the following changes in the Contract Documents.

Description: 1. Barricades, Signs & Traffic Handling additional 2 months
2.
3.
4.

Reason for Change Order: 1. No access to Canal for Water Bypass. Project was placed on STOP TIME. During this time barricades and signs remained in place and maintained. (May and June).
2.
3.
4.

Attachments: Exhibit A

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$ 713,335.15	<u>[Signature]</u>	Substantial Completion:	<u>80</u> working days or dates
Net Changes from previous Change Order		Net Change from previous Change Orders	<u>0</u> working days
\$ -		Contract Time prior to this Change Order	
Contract Price prior to this Change Order		Substantial Completion:	<u>80</u> working days or dates
\$ 713,335.15	<u>[Signature]</u>	Net Increase(decrease) of this Change Order	
Net Increase(decrease) of this Change Order		Contract Time with all approved Change Orders	
\$ 2,530.00		Substantial Completion:	<u>80</u> working days or dates
Contract Price with all approved Change Orders	Net % increase(decrease) from original contract price.		
\$ 715,865.15	<u>0.35 %</u>		

RECOMMENDED:
By: _____
Engineer (Authorized Signature)

APPROVED:
By: [Signature]
Owner (Authorized Signature)


ACCEPTED:
By: [Signature]
Contractor (Authorized Signature)

Date: _____

Date: 9/11/17

Date: 9/8/2017

Exhibit E-B



3149-A Center Pointe Drive
Edinburg, TX 78539
O: 956-627-6181
F: 956-386-0289

Mr. Eugene Palacios, P.E., CFM
Transportation Engineer
City of McAllen
Engineering Department
311 N. 15th Street
McAllen, Texas 78501

RE: Yuma Avenue Extension Project

Dear Mr. Palacios:

Texas Cordia Construction, LLC (TCC) requests two additional months of Barricades, Signs & Traffic Handling on the above referenced project due to project being under STOP TIME. Per approved Change Order No. 1, time was stopped due to restrictions on canal access. During this time, traffic control was in place and properly maintained.

Therefore, we request an additional \$2,530.00 be added to our contract. Your help is greatly appreciated. If you have any questions, please feel free to contact me.

Sincerely,

A handwritten signature in blue ink, appearing to read "Lydia Rodriguez", with a long, sweeping flourish extending to the right.

Lydia Rodriguez
Project Controls

EXHIBIT A



**CITY OF
McALLEN**

ENGINEERING DEPARTMENT

TRANSMITTAL

TO:	Hidalgo County Precinct No 2
ATTN:	Mr. Armando Garza
FROM:	Mr. Eugene Palacios, PE <i>EP</i>

DATE:	9/11/2017
RE:	Yuma Ave Ext Project

- WE ARE SENDING YOU:**
- Attached
 - Under separate cover via
 - Shop Drawings
 - Copy of Letter
 - Invoices
 - Prints
 - Change Order
 - Specifications
 - Test Reports
 - Other:

QUANTITY	DESCRIPTION
1	Change Order request from Texas Cordia Construction, LLC

TRANSMITTED ARE AS CHECKED BELOW:

- For Approval
- For Correction
- Approved
- For Your Use
- For Payment
- As Requested
- Please forward

Remarks:

The City of McAllen has no exceptions to this Change Order request. If we can provide any additional information, please don't hesitate to ask. Thank you

HIDALGO COUNTY
 PRECINCT NO 2
 2017 SEP 11 11:32 AM

PRINT: _____

SIGNED: _____

RECEIVED BY: _____

DATE & TIME RECEIVED: _____