

September 19, 2018

The Honorable Joseph Palacios
Commissioner, Hidalgo County Pct. No. 4
1051 N. Doolittle
Edinburg, Texas 78539

RE: Ware Road (FM 2220) Project
Limits: from FM 676 (Mile 5) to FM 1925
Contract No.: C-15-136-06-02
Supplemental No. 1 to Work Authorization No. 1

Dear Commissioner Palacios:

Attached for your review and approval in duplicate is Supplemental No. 1 to Work Authorization No. 1 within the Contract that was awarded to L&G Engineering on June 2, 2015 for the Ware Road (FM 2220) Road project from FM 676 (Mile 5) to FM 1925.

As approved by TxDOT, they have agreed to participate in the construction funding of the needed J-08 Drain Improvements (Ware Road Outfall). Therefore this Supplemental is required in order to include the additional scope of work and costs for the J-08 Drain Improvements that will be performed within the Ware Road (FM 2220) Project. The following is the funding breakdown for L&G Engineering and our Sub-Consultants proposed fees associated with this Supplemental No. to Work Authorization No. 1.

• L&G Engineering (<i>PRIME</i>)	\$ 145,410.54
• ROW Surveying Services, LLC. (<i>SUB-CONSULTANT</i>)	\$ 8,098.00
	TOTAL \$ 153,508.54

Should you have any questions regarding this submittal, do not hesitate to call me at (956) 585-1909.

Sincerely,
L&G ENGINEERING

Robert Macheska, P.E.
Project Manager

Attachments

IN WITNESS WHEREOF, the Engineer and the Owner have caused this Supplemental Agreement

No. 1 to be effective as of the ___ day of _____, 2018.

ENGINEER:
L&G CONSULTING ENGINEERS, INC.

BY: _____
Jacinto Garza P.E., President

OWNER:
HIDALGO COUNTY
BY: _____
Ramon Garcia, County Judge

PROJECT DEVELOPMENT SCHEDULE
FM 2220 (Ware Rd)
J-08 Drain Improvements

TASK AND DESCRIPTION	FIRM	2018												2019												2020												
		JAN	FEB	MAR	APR	MAY	JUNE	JULY	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUNE	JULY	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUNE	JULY	AUG	SEP	OCT	NOV	DEC	
<i>Supp. No. 1 to Work Authorization No. 1</i>																																						
Phase I: EA, Public Involvement, Schematic																																						
Public Involvement (J-08 Drain Improvements)																																						
Develop Alternatives & Matrix	L&G																																					
Advertise & Conduct Public Meeting	L&G																																					
Select TPA	L&G																																					
Schematic (J-08 Drain Improvements)																																						
Develop Schematic	L&G																																					
Hydrologic Map	L&G																																					
TxDOT Review & Revisions	TxDOT																																					
TxDOT Schematic Approval	TxDOT																																					
Environmental Document (J-08 Drain Improvements)																																						
Draft Environmental Document, Field Visits, etc...	L&G																																					
Submit Final Draft Document	L&G																																					
Agency Review & Revisions	TxDOT																																					
Environmental Decision	TxDOT																																					

■ L&G FUNCTION
■ ENVIRONMENTAL ASSESSMENT WORK
■ TXDOT FUNCTION (TIMELINES ESTIMATED)
■ HIDALGO COUNTY FUNCTION

EXHIBIT D-1
ESTIMATED MAN-HOUR BREAKDOWN
Supplemental No. 1 to Work Authorization No. 1
FM 2220 (WARE ROAD) PROJECT
from FM 676 (Mile 5) to FM 1925

	MANHOURS								Sub-Contract Amounts / ROW COST	TOTAL LINE ITEM COST
	Senior Project Manager	Senior Engineer	Senior Environmental Scientist /Specialist	Project Engineer	Senior Engineer Tech	CADD Operator / GIS Analyst	Admin / Clerical	TOTAL HOURS		
CONTRACT RATE	218.04	180.66	152.63	133.94	93.45	68.53	62.30			
SUPPLEMENTAL NO. 1 to WORK AUTHORIZATION NO. 1										
PHASE I - EA, SCHEMATIC, HYDROLOGIC DESIGN										
1			80			24	24			\$ 15,350.32
3	12		28	38		40	7			\$ 15,157.14
4	19	35	10	85	105	65	12			\$ 38,391.36
5	17	25	12	95	75	65	6			\$ 34,616.04
6	15	10	7	45	25	20	5			\$ 16,191.26
7	13	5	6	25	55	35	5			\$ 15,851.90
8	3	6	4	23	13	45	2			\$ 9,852.52
9									\$ 8,098.00	\$ -
SUB-TOTAL	79	81	147	311	273	294	61	0	\$ 8,098.00	\$ 145,410.54

Sub-Total Manhours Fee with Subconsultant Fee:	\$ 153,508.54
--	---------------

TOTAL PROJECT FEE:	\$ 153,508.54
---------------------------	----------------------

Exhibit
BUDGET
LUMP SUM RATE BASIS OF PAYMENT

Work Authorization No. _____

Project: J-08 Drain Improvements										R.O.W. Surveying Services, L.L.C.
County: Hidalgo County, Texas										
Limits: Ware Road to East of McColl/ Various Roadway Intersections										
Description of Work: Topography/ Existing Right of Ways										
TASK AND DESCRIPTION FC 150 Field Surveying	Survey		Survey	4-man	3-man	2-man		Admin/	Total	Cost
	PM	RPLS	Technician	Survey Crew	Survey Crew	Survey Crew	SUE/per unit	Clerical	Hours	
HOURLY RATE	\$124.00	\$125.00	\$82.00	\$175.00	\$155.00	\$130.00	\$500.00	\$50.00		
PHASE 1 - DTM Topography/ Cross sections/ Flow lines @ Intersections/ROW										
1. Rooth Road										
1. Flow lines/ Structure Details	0	0	0	0	2	0	0	0	2	\$ 310.00
2. Existing Right of Way	0	0	2	0	1	0	0	0	3	\$ 319.00
3. Locate Visible Utilities	0	0	1	0	1	0	0	0	2	\$ 237.00
2. Depot Road										
1. Flow lines/ Structure Details	0	0	0	0	2	0	0	0	2	\$ 310.00
2. Existing Right of Way	0	0	2	0	1	0	0	0	3	\$ 319.00
3. Locate Visible Utilities	0	0	0	0	1	0	0	0	1	\$ 155.00
3. Hoehn Drive										
1. Flow lines/ Structure Details	0	0	0	0	2	0	0	0	2	\$ 310.00
2. Existing Right of Way	0	0	2	0	1	0	0	0	3	\$ 319.00
3. Locate Visible Utilities	0	0	1	0	1	0	0	0	2	\$ 237.00
4. Mon Mack Road										
1. Flow lines/ Structure Details	0	0	0	0	2	0	0	0	2	\$ 310.00
2. Existing Right of Way	0	0	2	0	1	0	0	0	3	\$ 319.00
3. Locate Visible Utilities	0	0	1	0	1	0	0	0	2	\$ 237.00
5. McColl Road										
1. Flow lines/ Structure Details	0	0	0	0	2	0	0	0	2	\$ 310.00
2. Existing Right of Way	0	0	2	0	1	0	0	0	3	\$ 319.00
3. Locate Visible Utilities	0	0	1	0	1	0	0	0	2	\$ 237.00
Subtotal Hours	0	0	14	0	20	0	0	0	34	
Subtotal Cost - Phase 2	\$0.00	\$0.00	\$1,148.00	\$0.00	\$3,100.00	\$0.00	\$0.00	\$0.00		\$ 4,248.00
PHASE 2 - FINAL REPORT & DELIVERABLES										
A. CADD file (2D & 3D) for limits of project	0	0	8	0	0	0	0	0	8	\$ 656.00
B. Final Report and Deliverables	2	2	8	0	0	0	0	2	14	\$ 1,254.00
Subtotal Hours	2	2	16	0	0	0	0	2	22	
Subtotal Cost - Phase 4	\$248.00	\$250.00	\$1,312.00	\$0.00	\$0.00	\$0.00	\$0.00	\$100.00		\$ 1,910.00
PROJECT MANAGEMENT & OVERSIGHT										
A. Meeting & Coordination w/ Engineers	3	3	0	0	0	0	0	2	8	\$ 847.00
B. QC/QA Survey	3	3	3	0	0	0	0	2	11	\$ 1,093.00
Subtotal Hours	6	6	3	0	0	0	0	4	64	
Subtotal Cost - PM & Oversight	\$744.00	\$750.00	\$246.00	\$0.00	\$0.00	\$0.00	\$0.00	\$200.00	0	\$1,940.00
Total Fee FC 150										\$8,098.00

CERTIFICATE OF INTERESTED PARTIES

FORM 1295

1 of 1

Complete Nos. 1 - 4 and 6 if there are interested parties.
 Complete Nos. 1, 2, 3, 5, and 6 if there are no interested parties.

OFFICE USE ONLY CERTIFICATION OF FILING

1 Name of business entity filing form, and the city, state and country of the business entity's place of business.
 L&G Consulting Engineers, Inc.
 Mercedes , TX United States

Certificate Number:
 2018-403529

Date Filed:
 09/13/2018

2 Name of governmental entity or state agency that is a party to the contract for which the form is being filed.
 Hidalgo County

Date Acknowledged:

3 Provide the identification number used by the governmental entity or state agency to track or identify the contract, and provide a description of the services, goods, or other property to be provided under the contract.
 C-15-136-06-02
 Supplemental No. 1 to Work Authorization No. 1

4	Name of Interested Party	City, State, Country (place of business)	Nature of interest (check applicable)	
			Controlling	Intermediary
	Sandoval , Armando	Mercedes, TX United States		X
	Garza , Jacinto	Mercedes , TX United States	X	

5 Check only if there is NO Interested Party.


6 UNSWORN DECLARATION

My name is Jacinto Garza, and my date of birth is 10/23/1961.

My address is 2100 W. Expressway 83, Mercedes, TX, 78570, USA.
(street) (city) (state) (zip code) (country)

I declare under penalty of perjury that the foregoing is true and correct.

Executed in Hidalgo County, State of Texas, on the 13th day of September 20 18.
(month) (year)



 Signature of authorized agent of contracting business entity
 (Declarant)

CERTIFICATE OF INTERESTED PARTIES

FORM 1295

1 of 1

Complete Nos. 1 - 4 and 6 if there are interested parties.
Complete Nos. 1, 2, 3, 5, and 6 if there are no interested parties.

**OFFICE USE ONLY
CERTIFICATION OF FILING**

Certificate Number:
2018-403529

Date Filed:
09/13/2018

Date Acknowledged:
09/21/2018

1 Name of business entity filing form, and the city, state and country of the business entity's place of business.
L&G Consulting Engineers, Inc.
Mercedes , TX United States

2 Name of governmental entity or state agency that is a party to the contract for which the form is being filed.
Hidalgo County

3 Provide the identification number used by the governmental entity or state agency to track or identify the contract, and provide a description of the services, goods, or other property to be provided under the contract.
C-15-136-06-02
Supplemental No. 1 to Work Authorization No. 1

4	Name of Interested Party	City, State, Country (place of business)	Nature of interest (check applicable)	
			Controlling	Intermediary
	Sandoval , Armando	Mercedes, TX United States		X
	Garza , Jacinto	Mercedes , TX United States	X	

5 Check only if there is NO Interested Party.

6 UNSWORN DECLARATION

My name is _____, and my date of birth is _____.

My address is _____, _____, _____, _____, _____.
(street) (city) (state) (zip code) (country)

I declare under penalty of perjury that the foregoing is true and correct.

Executed in _____ County, State of _____, on the _____ day of _____, 20____.
(month) (year)

Signature of authorized agent of contracting business entity
(Declarant)

SAM Search Results
List of records matching your search for :

Search Term : "I&g consulting engineers*"
Record Status: Active

ENTITY	L & G CONSULTING ENGINEERS, INC.	Status: Active
DUNS: 830780321	+4:	CAGE Code: 7SH97 DoDAAC:
Expiration Date: Jan 5, 2019	Has Active Exclusion?: No	Debt Subject to Offset?: No
Address: 2100 W EXPY 83		
City: Mercedes	State/Province: TEXAS	
ZIP Code: 78570-9764	Country: UNITED STATES	