

CHANGE ORDER No.5

PROJECT: RLPP Hike & Bike Project

DATE OF ISSUANCE: 2/26/19

OWNER: Hidalgo County

**CONTRACTOR:
Clore Construction, LLC.
21220 FM 1420
Harlingen, Texas 78550**

**Engineer:
L&G Engineers**

**CONTRACT FOR:
Project: RLPP Project
Contract: C-16-378-02-21
CSJ: 0921-02-365
Limits: from Ridge Rd to San Antonio Rd.**

You are directed to make the following changes in the Contract Documents.

Description:

This CO increases quantities for Item 502-6001 Barricades, Signs and Traffic Handling and requests an additional 60 Working Days be added to the contract. TxDOT has reviewed this Change Order.

Purpose of Change Order:

This Change Order requests additional quantities for Item 502 Barricades due to the ongoing installation of the "I" Rd Tunnel by Hidalgo County Drainage Distract #1 (HCDD#1). Once HCDD#1 completes a portion where the Contractor can begin H&B construction still pending. TxDOT has reviewed and concurred with this request. (See TxDOT Change Order Form 2146-L for description of items changes)

Attachments:

CHANGE IN CONTRACT PRICE:	CHANGE IN CONTRACT TIME:
Original Contract Price <u>\$ 1,987,751.58</u>	Original Contract Time <u>140 Working days</u> days or date
Previous Change Orders No. <u>1</u> to No. <u>4</u> <u>\$453,132.28</u>	Net change from previous Change Orders <u>-340-</u> days
Contract Price prior to this Change Order <u>\$ 2,440,883.86</u>	Contract Time Prior to this Change Order <u>340 Working days</u>

	days or date
Net increase of this Change order <u>\$ 5,882.88</u>	Net Increase of this Change Order <u>60 Working days</u> days
Contract Price with all approved Change Orders <u>\$ 2,446,766.74</u>	Contract Time with all approved Change Orders <u>400 Working days</u> days or date

Construction Contract Change Order Number: 5

1. Contractor: Clore Construction, LLC.

3. Type of Change (on federal-aid nonexempt projects: Minor (Major/Minor)

4. Describe the change and the reason for the change order. When necessary include exceptions to this agreement.

Hidalgo County Drainage District #1 recently began and has nearly completed the installation of Box Culverts underneath "I" Road. The completion of this installation will allow the Contractor to begin the work approved under Change Order #2. Due to the current Contract Time and Barricade months used, it is necessary to increase both Contract time and Barricades month to allow Contractor adequate time to complete the work. This change order will increase quantities on Item 502-6001 quantities. Additional Description on following page:

CCSJ: 0921-02-365
 Project: RLPP Hike & Bike
 Highway: RLPP Hike & Bike
 County: Hidalgo
 District: Pharr
 Contract Number: C 16-378-02-21

5. New or revised plan sheet (s) are attached and numbered: _____

Each signatory hereby warrants that each has the authority to execute this Change Order.

<p>By signing this change order, the contractor agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit, or loss of compensation as a result of this change. Further, the contractor agrees that this agreement is made in accordance with item 4 and the Contract. Exception should be noted in the response for #5 above.</p>	<p>The following information must be provided</p> <p>Time Ext #. <u>3</u> Days added to this C.O.: <u>60</u></p> <p>Amt. added by this change order: <u>\$5,882.88</u></p> <p>For TxDOT use only:</p> <p>Days participating <u>60</u></p> <p>Amount Participating <u>\$5,882.88</u></p> <p>Signature _____ Date _____</p> <p>Name/Title _____</p>
<p>THE CONTRACTOR Date <u>2/18/19</u></p> <p>By <u>Jessica Clore</u></p> <p>Type/Print Name <u>Project Manager</u></p> <p>Type/Print Title _____</p>	

Recommended for Execution:

[Signature] Richards Gallaga 2/19/19
 Name/Title Proj. Manager Date

 Name/Title Date

Christopher Montuoz / PROJECT MANAGER 2/19/19
 Name/Title Date

Engineer's Seal



_____ Name/Title	_____ Approved	_____ Date	_____ Request Approval
_____ Name/Title	_____ Approved	_____ Date	_____ Request Approval
_____ Name/Title	_____ Approved	_____ Date	_____ Request Approval
_____ Name/Title	_____ Approved	_____ Date	_____ Request Approval



[Faint, illegible handwritten text]

[Handwritten signature]
[Handwritten text]

[Large area of extremely faint, illegible handwritten text, possibly bleed-through from the reverse side of the page]

[Faint, illegible handwritten text at the bottom of the page]

Construction Contract Change Order Number: _____5_____

4. Describe the change and the reason for the change order. When necessary include exceptions to this agreement.

A total of 60 working days and 3 month of Barricades are being requested by Contractor.

CONSTRUCTION CONTRACT CHANGE ORDER NUMBER: 5

Estimated Cost

CCSJ: 0921-02-365

Paid by Invoice? (Yes No)

TABLE A: Force Account Work and Materials Placed in Stock

LABOR	HOURLY RATE	DESCRIPTION	HOURLY RATE

TABLE B: Contract Items

ITEM	DESCRIPTION	UNIT	UNIT PRICE	ORIGINAL + PROPOSED		NEW		OVERRUN / UNDERRUN
				QUANTITY	ITEM COST	QUANTITY	ITEM COST	
502-6001	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	\$ 1,960.96	20.00	\$ 39,219.20	23.00	\$ 45,102.08	\$ 5,882.88
TOTALS					\$ 39,219.20		\$ 45,102.08	\$ 5,882.88



Texas Department of Transportation

600 W. EXPRESSWAY 83 | PHARR, TEXAS 78577 | (956) 702-6250 | WWW.TXDOT.GOV

February 06, 2018

Armando Garza Jr.
Chief Administrator
Hidalgo County Precinct 2
300 West Hall Acres, Suite G
Pharr, Texas 78589

Project: STP2017 (094)
CSJ: 0921-02-365
Hwy: Hidalgo County Regional Linear Park (Section 1) Hike & Bike Trail
County: Hidalgo

Re: Change Order No.5

Dear Mr. Garza,

TXDOT is in concurrence with Hidalgo County processing the Regional Linear Park Hike & Bike change order listed above with the understanding that there will be no financial participation or reimbursement by TXDOT on this Change Order since the approved funding has been exceeded.

As per the executed Advance Funding Agreement (AFA) for this project, the local government, Hidalgo County Precinct No.2, is responsible for the adjustment, removal, or relocation of utility facilities in this project. Also as per the AFA, any costs above the approved funding are the responsibility of the local government.

If you have any questions or comments concerning this matter, please feel free to contact Carlos Ceballos Jr., Project Manager at (956) 702-6354.

Sincerely,

Rene Garza, P.E.
Pharr Area Engineer

CC: Jesus Noriega, P.E., District Construction Engineer
Project File

CERTIFICATE OF INTERESTED PARTIES

FORM 1295

1 of 1

Complete Nos. 1 - 4 and 6 if there are interested parties.
Complete Nos. 1, 2, 3, 5, and 6 if there are no interested parties.

OFFICE USE ONLY CERTIFICATION OF FILING

1 Name of business entity filing form, and the city, state and country of the business entity's place of business.

Clore Construction LLC
Harlingen, TX United States

Certificate Number:
2019-454046

Date Filed:
02/18/2019

2 Name of governmental entity or state agency that is a party to the contract for which the form is being filed.

Hidalgo County

Date Acknowledged:

3 Provide the identification number used by the governmental entity or state agency to track or identify the contract, and provide a description of the services, goods, or other property to be provided under the contract.

C16-378-02-21
Regional Linear Park Project- Hike and Bike Trail Including Change Order # 5

4	Name of Interested Party	City, State, Country (place of business)	Nature of interest (check applicable)	
			Controlling	Intermediary

5 Check only if there is NO Interested Party.


6 UNSWORN DECLARATION

My name is Sofia Y. Torres, and my date of birth is 1/11/1983.

My address is 421 Retama St (street), Santa Rosa (city), Tx (state), 78593 (zip code), USA (country).

I declare under penalty of perjury that the foregoing is true and correct.

Executed in Cameron County, State of Texas, on the 18th day of February, 2019.
(month) (year)



[Handwritten Signature]

Signature of authorized agent of contracting business entity
(Declarant)