

CHANGE ORDER No.8

PROJECT: RLPP Hike & Bike Project

DATE OF ISSUANCE: 10/28/19

OWNER: Hidalgo County

**CONTRACTOR:
Clore Construction, LLC.
21220 FM 1420
Harlingen, Texas 78550**

**Engineer:
L&G Engineers**

**CONTRACT FOR:
Project: RLPP Project
Contract: C-16-378-02-21
CSJ: 0921-02-365
Limits: from Ridge Rd to San Antonio Rd.**

You are directed to make the following changes in the Contract Documents.

Description:

This CO increases quantities for Item 502-6001 Barricades, Signs and Traffic Handling by requesting two (2) additional months and 20 days be added to the contract. In addition, other item quantities are needing adjusting. TxDOT has reviewed this Change Order.

Purpose of Change Order:

This Change Order requests additional quantities for Item 502 Barricades. Two (2) additional months and 20 working days are needed to provide project barricades for the duration of the remaining contract time. Item 260-6006 Lime Trt and Item 260-6043 Lime are being increased to address needed quantities. In addition, Item 420-6066 Rail and Item 479-6001 Adjust Manholes quantities are being adjusted to As-Built quantities. TxDOT has reviewed and concurred with this request. (See TxDOT Change Order Form 2146-L for description of items changes)

Attachments:

CHANGE IN CONTRACT PRICE:	CHANGE IN CONTRACT TIME:
Original Contract Price <u>\$ 1,987,751.58</u>	Original Contract Time <u>140 Working days</u> days or date
Previous Change Orders No. <u>1</u> to No. <u>7</u> <u>\$468,819.96</u>	Net change from previous Change Orders <u>-320-</u> days
Contract Price prior to this Change Order	Contract Time Prior to this Change Order

<u>\$ 2,456,571.54</u>	<u>460 Working days</u> days or date
Net decrease of this Change order <u>\$ (2,749.77)</u>	Net Increase of this Change Order <u>20 Working days</u> days
Contract Price with all approved Change Orders <u>\$ 2,453,821.77</u>	Contract Time with all approved Change Orders <u>480 Working days</u> days or date

Construction Contract Change Order Number: 8

1. Contractor: Clare Construction, LLC.

3. Type of Change (on federal-aid nonexempt projects: X Minor (Major/Minor)

4. Describe the change and the reason for the change order. When necessary include exceptions to this agreement.

Being that the project has experience some weather delays and that some of the work has required coordination with HCDD#1, barricade months and contract time will need to be increase to cover the remaining estimated construction time. Due to Barricade months used todate, it is necessary to increase Barricades month to compensate the Contractor. This change order will increase quantities on Item 502-6001 quantities. Additional Description on following page:

CCSJ: 0921-02-365

Project: RLPP Hike & Bike

Highway: RLPP Hike & Bike

County: Hidalgo

District: Pharr

Contract Number: C 16-378-02-21

5. New or revised plan sheet (s) are attached and numbered: _____

Each signatory hereby warrants that each has the authority to execute this Change Order.

By signing this change order, the contractor agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit, or loss of compensation as a result of this change. Further, the contractor agrees that this agreement is made in accordance with item 4 and the Contract. Exception should be noted in the response for #5 above.

THE CONTRACTOR Date 10-21-19

By [Signature]

Type/Print Name
GOFFREY CLARE

Type/Print Title
GENERAL MANAGER

The following information must be provided

Time Ext #. 5 ⁵ Days added to this C.O.: 20

Amt. added by this change order: \$(2,749.77)

For TxDOT use only:

Days participating 0

Amount Participating \$0.00

Signature _____ Date _____

Name/Title _____

Recommended for Execution:

[Signature] Project Manager 10/28/19

Name/Title Project Manager Date 10/28/19


Name/Title _____ Date _____

Name/Title _____ Date _____

Christopher Rodriguez / Project Engineer

Name/Title _____ Date _____

Engineer's Seal



Name/Title _____ Date _____
____ Approved _____ Request Approval

Name/Title _____ Date _____
____ Approved _____ Request Approval

Name/Title _____ Date _____
____ Approved _____ Request Approval

Name/Title _____ Date _____
____ Approved _____



Faint, illegible text at the top of the page, possibly a header or title.

Main body of faint, illegible text, likely the primary content of the document.

Lower section of faint, illegible text, possibly a conclusion or signature area.

Faint text at the bottom of the page, possibly a footer or page number.

Construction Contract Change Order Number: 8

4. Describe the change and the reason for the change order. When necessary include exceptions to this agreement.

A total of 2 additional months of barricades and 20 Workings days are being requested by Contractor on this Change Order. In additional, Item 260-6006 Lime Trt (Exst Matl)(6") and Item 260-6043 Lime (Hyd, Com or Qk)(Slurry) are being increased due the quantity on Change Order #2 not including quantities already used on the project. Items 420-6066 Cl C Conc (Rail Foundation) and Item 479-6001 Adjusting Manholes are being adjusted to As-Built quantities.

Estimated Cost

CCSJ: 0921-02-365


Paid by Invoice? (Yes No)

TABLE A: Force Account Work and Materials Placed in Stock

LABOR	HOURLY RATE	DESCRIPTION	HOURLY RATE

TABLE B: Contract Items

ITEM	DESCRIPTION	UNIT	UNIT PRICE	ORIGINAL + PROPOSED		NEW		OVERRUN / UNDERRUN
				QUANTITY	ITEM COST	QUANTITY	ITEM COST	
260-6006	LIME TRT (EXST MATL)(6")	SY	\$ 2.50	19059.00	\$ 47,647.50	19630.90	\$ 49,077.25	\$ 1,429.75
260-6043	LIME (HYD, COM OR QK)(SLURRY)	TON	\$ 137.27	286.00	\$ 39,259.22	289.15	\$ 39,691.62	\$ 432.40
420-6066	CL C CONC (RAIL FOUNDATION)	CY	\$ 576.93	139.00	\$ 80,193.27	124.82	\$ 72,012.40	\$ (8,180.87)
479-6001	ADJUSTING MANHOLES	EA	\$ 352.97	1.00	\$ 352.97	0.00	\$ -	\$ (352.97)
502-6001	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	\$ 1,960.96	28.00	\$ 54,906.88	30.00	\$ 58,828.80	\$ 3,921.92
					\$ -		\$ -	\$ -
					\$ -		\$ -	\$ -
					\$ -		\$ -	\$ -
					\$ -		\$ -	\$ -
					\$ -		\$ -	\$ -
					\$ -		\$ -	\$ -
TOTALS					\$ 222,359.84		\$ 219,610.07	\$ (2,749.77)



600 W. EXPRESSWAY 83 | PHARR, TEXAS 78577 | (956) 702-6250 | WWW.TXDOT.GOV

October 25, 2019

Armando Garza Jr.
Chief Administrator
Hidalgo County Precinct 2
300 West Hall Acres, Suite G
Pharr, Texas 78589

Project: STP2017 (094)
CSJ: 0921-02-365
Hwy: Hidalgo County Regional Linear Park (Section 1) Hike & Bike Trail
County: Hidalgo

RE: Change Order No.8

Dear Mr. Garza,

TxDOT is in concurrence with Hidalgo County processing the Regional Linear Park Hike & Bike change order listed above with the understanding that there will be no financial participation or reimbursement by TXDOT on this Change Order since the approved funding has been exceeded. As per the AFA, any costs above the approved funding are the responsibility of the local government.

If you have any questions or comments concerning this matter, please feel free to contact Francisco J. Cantu., Project Manager at (956) 702-6155.

Sincerely,

Rene Garza, P.E.
Pharr Area Engineer

CC: District Construction Office
Project File

CERTIFICATE OF INTERESTED PARTIES

FORM 1295

1 of 1

Complete Nos. 1 - 4 and 6 if there are interested parties.
Complete Nos. 1, 2, 3, 5, and 6 if there are no interested parties.

OFFICE USE ONLY CERTIFICATION OF FILING

Certificate Number:
2019-553564

Date Filed:
10/21/2019

Date Acknowledged:

1 Name of business entity filing form, and the city, state and country of the business entity's place of business.

Clore Construction LLC
Harlingen, TX United States

2 Name of governmental entity or state agency that is a party to the contract for which the form is being filed.

Hidalgo County

3 Provide the identification number used by the governmental entity or state agency to track or identify the contract, and provide a description of the services, goods, or other property to be provided under the contract.

C16-378-02-21
Regional Linear Park Project - Hike and Bike Trail Including Change Order #8

4	Name of Interested Party	City, State, Country (place of business)	Nature of interest (check applicable)	
			Controlling	Intermediary

5 Check only if there is NO Interested Party.


6 UNSWORN DECLARATION

My name is Jessica Clore, and my date of birth is April 12, 1983

My address is 21220 FM 1420, Harlingen, TX, 78550 USA.
(street) (city) (state) (zip code) (country)

I declare under penalty of perjury that the foregoing is true and correct.

Executed in Cameron County, State of Texas, on the 21 day of October, 2019.
(month) (year)



Jessica Clore
Signature of authorized agent of contracting business entity
(Declarant)

