

Change Order #9 Dicker Road

Owner: Hidalgo County Precinct #2

To: Earthworks Enterprise, LLC
PO Box 595
Penitas, Texas 78576

From: B2Z Engineering

Project: Dicker Road
Contract: C-19-017-11-05
Project #: STP 1902(383) MM
CSJ: 0921-02-312
Limits: Spur 115 (23rd Street) to FM 2061 (Jackson Road)

Change Order #9 in the amount of \$7,250.00 has been approved by Hidalgo County Precinct #2 to make the following Contract Changes.

Description:

1. During finishing grading operations (from the back of curb to the north ROW), two drainage structures were identified, that were not shown on the plans. These unknown structures created two ponding locations on the Dicker Road ROW.

Location #1 – Sta 15+50(Lt) Install 12” PVC from the ROW into the back of inlet A3 to relieve ponding. The contractor is requesting \$1,010.00 to complete the work.

Location #2 – Sta 73+90(Lt) Install 12” PVC at the ROW into the back of inlet B-23 to relieve ponding. The contractor is requesting \$6,240.00 to complete the work.

Purpose: To connect these drainage structures to the Dicker Road Drainage System and mitigate future ponding problems.

The County has approved the reimbursement amount described in Change Order #9, and it has been signed by both Contractor and AE. This Change Order does not require additional ROW, does not impact the original environmental assessment, does not impact TDLR elements, does not impact wetlands, or waters of the US, archeological, historical, or social issues. It does not impact any endangered species or any other regulated areas within the project. This change order does not cause a disturbance that would require a new Construction Site Notice (CSN), Notice of Intent (NOI), or Notice of Termination (NOT).

B2Z and Precinct #2 have reviewed Change Order #9 to explain and understand the cost breakdown of items and payment according to the governing Specification 1L-9L. See TxDOT

Change Order Form 2146-L used to introduce bid items and prices. Modified plan sheets 152a and 167a are attached.

CHANGE IN CONTRACT PRICE:	CHANGE IN CONTRACT TIME:
Original Contract Price <u>\$16,519,063.02</u>	Original Contract Time <u>460 Working Days</u>
Previous Change Orders <u>-\$828,448.49</u>	Previous Change Orders 51 Working Days

Contract Price prior to this Change Order <u>\$15,690,614.53</u>	Contract Time prior to this Change Order <u>511 Working Days</u>
Net increase/decrease of the Change Order <u>\$7,250.00</u>	Net increase/decrease of the Change Order <u>0 Working Days</u>
Contract Price with all approved Change Orders <u>\$15,697,864.53</u>	Contract Time with all approved Change Orders <u>511 Working Days</u>

CONSTRUCTION CONTRACT CHANGE ORDER NUMBER: 9

1. CONTRACTOR: Earthworks Enterprise, LLC

2. Change Order Work Limits: Sta. 15+50 to Sta. 73+90

3. Type of Change (on federal-aid non-exempt projects): Minor (Major/Minor)

4. Describe the change and the reason for the change order. When necessary, include exceptions to this agreement.

Item #1 Dicker Road developed two ponding concerns during construction. To provide positive drainage, 12" PVC will be added at Sta 15+50 & Sta 73+90 for drainage. Requesting 4 days.

CCSJ:	<u>0921-02-312</u>
Project:	<u>STP 1902(393)MM</u>
Highway:	<u>Dicker Road</u>
County:	<u>Hidalgo</u>
District:	<u>Pharr</u>
Contract Number:	<u>C-19-017-11-05</u>

5. New or revised plan sheet(s) are attached and numbered: 152a, 167a

Each signatory hereby warrants that each has the authority to execute this Change Order.

<p>By signing this change order, the contractor agrees to waive any and all claims for additional compensation due to any and all other expenses, additional changes for time, overhead and profit, or loss of compensation as a result of this change. Further, the contractor agrees that this agreement is made in accordance with Item 4 and the Contract. Exceptions should be noted in the response for #5 above.</p>	<p>The following information must be provided</p> <p>Time Ext. #: _____ Days added on this C.O.: _____</p> <p>Amt. added by this change order: <u>\$7,250.00</u></p>
	<p>For TxDOT use only:</p> <p>Days participating: _____</p> <p>Amount participating: _____</p> <p>Signature _____ Date _____</p> <p>Name/Title _____</p>
<p>THE CONTRACTOR</p> <p>By <u>[Signature]</u> Date _____</p> <p>Typed/Printed Name <u>Humberto Garcia Jr.</u></p> <p>Typed/Printed Title <u>Member</u></p>	

RECOMMENDED FOR EXECUTION:

[Signature] 3/2/22
Name/Title _____ Date _____

[Signature] 3/2/22
Name/Title _____ Date _____
 APPROVED REQUEST APPROVAL

Name/Title _____ Date _____

Name/Title _____ Date _____
 APPROVED REQUEST APPROVAL

Name/Title _____ Date _____

Name/Title _____ Date _____
 APPROVED REQUEST APPROVAL

Name/Title _____ Date _____

Name/Title _____ Date _____
 APPROVED

Engineer's Seal:



CONSTRUCTION PROJECT - AVERAGE LOW BID PRICES
Price Comparison For PVC Pipe

			STATEWIDE			DISTRICT NAME: PHARR			DISTRICT NUMBER: 21					
			3 Month			12 Month			3 Month			12 Month		
ITEM CODE	ITEM DESCRIPTION	ITEM UNIT	STATEWIDE 3M COUNT	STATEWIDE 3M QUANTITY	STATEWIDE 3M AVG	STATEWIDE 12M COUNT	STATEWIDE 12M QUANTITY	STATEWIDE 12M AVG	DISTRICT21 - 3M COUNT	DISTRICT21 - 3M QUANTITY	DISTRICT21 - 3M AVG	DISTRICT21 - 12M COUNT	DISTRICT21 - 12M QUANTITY	DISTRICT21 - 12M AVG
4818015	PIPE (PVC) (SCH 40) (10 IN)	LF				1	24	\$120.00				0	0	0
4818016	PIPE (PVC) (SCH 40) (12 IN)	LF				2	520	\$43.69				0	0	0
4818017	PIPE (PVC) (SCH 40) (14 IN)	LF				1	751	\$48.74				0	0	0
4818018	PIPE (PVC) (SCH 40) (16 IN)	LF				1	872	\$52.74				0	0	0
4818019	PIPE (PVC) (SCH 40) (18 IN)	LF				2	372	\$57.69				0	0	0
4818021	PIPE (PVC) (SCH 40) (24 IN)	LF				1	30	\$109.97				0	0	0
4818023	PIPE (PVC) (SCH 80) (8 IN)	LF				1	1	\$54.87				0	0	0

