



CHANGE ORDER NO. 1

Project: Hidalgo County Pct 4 Bentsen Road Stormwater Project
 DATE OF ISSUANCE: 10/5/23 EFFECTIVE DATE: _____

OWNER: Hidalgo County
 OWNER'S CONTRACT NO: ARPA-22-124-094
 CONTRACTOR: RDH Site and Concrete, LLC Omar Anzaldua
3809 Clavel St. Suite D 902 North Doolittle Rd.
Palmview, Texas 78572 Mission, Tx 78572

You are directed to make the following changes in the Contract Documents.

Description: 1. 72 days for Material production
 2.
 3.
 4.
 5.
 6.

Reason for Change Order: 1. Time for Material
 2.
 3.
 4.
 5.
 6.

Attachments:

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:
Original Contract Price		Original Contract Time for
\$ 453,571.00		Substantial Completion: <u>180</u> calendar days or dates
Net Changes from previous Change Order		Net Change from previous Change Orders
\$ 0.00		calendar days
Contract Price prior to this Change Order		Contract Time prior to this Change Order
\$ 0.00		Substantial Completion: <u>0</u> calendar days or dates
Net Increase(decrease) of this Change Order		Net Increase(decrease) of this Change Order
\$ 0.00		<u>72</u> calendar days
Contract Price with all approved Change Orders	Net % increase(decrease) from original contract price.	Contract Time with all approved Change Orders
\$ 453,571.00	0 %	Substantial Completion: <u>252</u> calendar days or dates

RECOMMENDED:
 By: [Signature]
 Enigneer (Authorized Signature)
 Date: 3-25-24

APPROVED:
 By: _____
 Owner (Authorized Signature)
 Date: _____

ACCEPTED:
 By: [Signature]
 Contractor (Authorized Signature)
 Date: 1/26/24



3807 N. Bentsen Palm
Drive Mission, Texas
78574-8200

January 24th 2024

Hidalgo County Drainage District No. 1 / Bentsen Rd Storm Water Project

To whom it may concern,

This letter serves to inform you that the storm inlet boxes related to the Bentsen Rd Storm Water Project were completed in December the 15th 2023.

RDH Site & Concrete was not able to receive them due to shortage of personnel at the Job Site. Their crews were occupied at other projects at the moment.

Should there be any comments or questions, please do not hesitate to contact me.

Best regards,

A handwritten signature in blue ink, appearing to read 'Rufino Garza, Jr.', is written over a horizontal line.

Rufino Garza, Jr.
President L&R Precast
3807 N. Bentsen Palm Drive Mission,
Texas 78574-8200
Office: (956) 583-6293
Phone: (956) 330-1482

E-mail: jrgarza12@sbcglobal.net

EXECUTED as of the day and year first written above.

APPROVED BY COMMISSIONERS' COURT ON APRIL 2ND, 2024

Agenda Item No. 94683

Executive Office: _____

CONTRACTOR:
RDH Site and Concrete, LLC

COUNTY:
COUNTY OF HIDALGO

Teri Puente, Controller

Hon. Richard F. Cortez, County Judge

ATTEST:

Arturo Guajardo, Jr., County Clerk

SUPPLEMENTAL SIGNATURES
Hidalgo County Drainage District No. 1

Omar Anzaldua Jr., PE, CFM, PMP, CCM
Assistant District General Manager