



CHANGE ORDER NO. ONE (1)

Project: North Main Drain III Phase I Stormwater Project  
 DATE OF ISSUANCE: 3/13/2024 EFFECTIVE DATE: \_\_\_\_\_

OWNER: Hidalgo County Pct. No 4  
 OWNER'S CONTRACT NO: C-23-0248-08-22-10 (ARPA-22-124-095)  
 CONTRACTOR: The 5125 Company ENGINEER: TEDSI  
3914 Rio Grande Care Rd. 1201 E. Expressway 83  
Edinburg, TX 78541 Mission, TX 78572

You are directed to make the following changes in the Contract Documents.

- Description:
1. 126 Additional Days (see attached)
  2. 19 Weather Change Days
    - 10/11 - 12, 2023 (2)
    - 10/26 - 27, 2023 (2)
    - 11/13 - 15, 2023 (3)
    - 12/13/2023 (1)
    - 1/5/2024 (1)
    - 1/15 - 17, 2024 (3)
    - 1/22 - 23, 2024 (2)
    - 2/16 - 20, 2024 (5)

Attachments: Added workday calculation

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:
Original Contract Price		Original Contract Time for
\$ 1,444,444.00		Substantial Completion: <u>180 days - 03/13/2024</u> calendar days or dates
Net Changes from previous Change Order		Net Change from previous Change Orders
\$ -		<u>0</u> calendar days
Contract Price prior to this Change Order		Contract Time prior to this Change Order
\$ 1,444,444.00		Substantial Completion: <u>180 days - 03/13/2024</u> calendar days or dates
Net Increase(decrease) of this Change Order		Net Increase(decrease) of this Change Order
\$ -		<u>145</u> calendar days
Contract Price with all approved Change Orders	Net % increase(decrease) from original contract price.	Contract Time with all approved Change Orders
\$ 1,444,444.00	0.0%	Substantial Completion: <u>325 days - 08/05/2024</u> calendar days or dates

RECOMMENDED:  
 By: [Signature]  
 Project Engineer (Authorized Signature)  
 Date: 3-18-2024

APPROVED:  
 By: \_\_\_\_\_  
 Owner (Authorized Signature)  
 Date: \_\_\_\_\_

ACCEPTED:  
 By: [Signature]  
 Contractor (Authorized Signature)  
 Date: 3/18/2024

Arturo Guajardo, Jr., County Clerk

	<u>RFI SENT</u>	<u>RFI COMPLETED</u>	<u>DAYS REQUESTING</u>
RFI #1 - Irrigation Line in Conflict	10/13/2023	10/25/2023	12
RFI #3 - Plans Conflict w/Property Line	10/19/2023	12/20/2023	61
RFI #5 - Gas Line In Conflict	11/17/2023	01/09/2024	53

RFI's were submitted via Virtual PM. Date Records are available Online if needed.

Exhibit 7, Change Order\_BOD 06-23-15  
BOD 06-23-2015

## Date Calculator: Add to or Subtract From a Date

Enter a start date and add or subtract any number of days, months, or years.

Count Days   Add Days   Workdays   Add Workdays   Weekday   Week No

From **Wednesday, March 13, 2024**  
 Added 145 days

**Result: Monday, August 5, 2024**

Calendar showing period from March 13, 2024 to August 5, 2024

March 2024						
Sun	Mon	Tue	Wed	Thu	Fri	Sat
					1	2
3	4	5	6	7	8	9
10	11	12	<b>13</b>	14	15	16
17	18	19	20	21	22	23
24	25	26	27	28	29	30
31						

April 2024						
Sun	Mon	Tue	Wed	Thu	Fri	Sat
	1	2	3	4	5	6
7	8	9	10	11	12	13
14	15	16	17	18	19	20
21	22	23	24	25	26	27
28	29	30				

May 2024–July 2024						
May 2024: 31 days added						
June 2024: 30 days added						
July 2024: 31 days added						

August 2024						
Sun	Mon	Tue	Wed	Thu	Fri	Sat
					1	2
					3	
4	<b>5</b>	6	7	8	9	10
11	12	13	14	15	16	17
18	19	20	21	22	23	24
25	26	27	28	29	30	31

= Start date (Mar 13, 2024)    = Final result date (Aug 5, 2024)



### Time & Date Calculator App for iOS

See how long remains before a deadline or exactly when those 30 days are up.

**EXECUTED** as of the day and year first written above.

**APPROVED BY COMMISSIONERS' COURT ON APRIL 2, 2024**

**Agenda Item No. 94720**

**Executive Office:** \_\_\_\_\_

**CONTRACTOR:**  
Mor-Will, LLC

**COUNTY:**  
COUNTY OF HIDALGO

\_\_\_\_\_  
Albert Garza, General Manager

\_\_\_\_\_  
Hon. Richard F. Cortez, County Judge

**ATTEST:**

\_\_\_\_\_  
Arturo Guajardo, Jr., County Clerk

**SUPPLEMENTAL SIGNATURES**  
TESDI Infrastructure Group, Inc.

\_\_\_\_\_  
Ponciano N. Longoria, P.E., CFM