

CHANGE ORDER NO. TWO (2)

Project: North Main Drain III Phase II Stormwater Project for Precinct 4
DATE OF ISSUANCE: 3/26/2024 **EFFECTIVE DATE:** _____

OWNER: Hidalgo County Precinct
OWNER'S CONTRACT NO: 23-0261-08-22-10 (ARPA - 22-124-096)
CONTRACTOR: Mor-Will, LLC **ENGINEER:** L&G ENGINEERING
808 S Shar Rd Ste 5 PMB 274 DAVID SAENZ, PE
Mission Tx 78572

You are directed to make the following changes in the Contract Documents.

Description:	Contractors' losses due to no access to the east side for excavation since December 6, 2023, equipment rentals and specialty labor positions on site 58 days 1. Equipment on site: 2 CAT336 Excavators 1 CAT120 M Motor Grader 2. Labor: 3 Operators and 2 Labors 3. 4. 5. 6. 7. 8. 9.	1 LS	\$	55,900.00
--------------	---	------	----	-----------

Reason for Change Order: 1. Due to access road not accessible to Mor-Will, LLC
2.

Attachments:

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price	Original Contract Time for		
\$ 2,399,741.27	Substantial Completion: <u>9/15/2023</u>		180
	<small>calendar days or dates</small>		
Net Changes from previous Change Order	Net Change from previous Change Orders		30
\$ 110,195.00	<small>calendar days</small>		
Contract Price prior to this Change Order	Contract Time prior to this Change Order		4/12/2024
\$ 2,509,936.27	Substantial Completion: <u>210</u>		
	<small>calendar days or dates</small>		
Net Increase(decrease) of this Change Order	Net Increase(decrease) of this Change Order		58
\$ 55,900.00	<small>calendar days</small>		
Contract Price with all approved Change Orders	Contract Time with all approved Change Orders		6/9/2024
\$ 2,565,836.27	Substantial Completion: <u>268</u>		
Net % increase(decrease) from original contract price: 6.92%	<small>calendar days or dates</small>		

RECOMMENDED:	APPROVED:	ACCEPTED:
By: _____ <small>Engineer (Authorized Signature)</small>	By: _____ <small>Owner (Authorized Signature)</small>	By: <u>A. Gana</u> <small>Contractor (Authorized Signature)</small>
Date: _____	Date: _____	Date: <u>3-26-24</u>

EXECUTED as of the day and year first written above.

APPROVED BY COMMISSIONERS' COURT ON APRIL 2, 2024

Agenda Item No. 94731

Executive Office: _____

CONTRACTOR:
Mor-Will, LLC

COUNTY:
COUNTY OF HIDALGO

Albert Garza, General Manager

Hon. Richard F. Cortez, County Judge

ATTEST:

Arturo Guajardo, Jr., County Clerk

SUPPLEMENTAL SIGNATURES
L&G Consulting Engineers Inc.

Jacinto Garza, P.E