



CHANGE ORDER NO. 2

Project: Hidalgo County Pct 4 Bentsen Road Stormwater Project

DATE OF ISSUANCE: 10/5/23 EFFECTIVE DATE: _____

OWNER: Hidalgo County

OWNER'S CONTRACT NO: ARPA-22-124-094

CONTRACTOR: RDH Site and Concrete, LLC Omar Anzaldua
3809 Clavel St. Suite D Hidalgo County Drainage District No. 1
Palmview, Texas 78572 902 North Doolittle Rd.
Mission, Tx 78572

You are directed to make the following changes in the Contract Documents.

Description:
 1. Redirect of Line on Bentsen Rd because of City of McAllen Fiber Optic Line that was not identified on the plans or by 411
 2.
 3.
 4. 14 delays days Rain/Too wet and Conflict
 5.
 6.

Reason for Change Order:
 1. Removing culvert boxes, safety in treatment, removing crossing and removing and replacing asphalt to move the storm line over further to the west.
 2.
 3. Fiber Optic Line is been gentle exposed for the City of Mcallen to move the fiber optic line to the east to allow to install the Pipe
 4.
 5.
 6. Rain days in Feb 16,17,18,19 and Conflict March 26 until April 5

Attachments:

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price	\$ 453,571.00 ✓	Original Contract Time for	
Net Changes from previous Change Order	\$ 0.00	Substantial Completion:	180 ✓ calendar days or dates
Contract Price prior to this Change Order	\$ 0.00 453,571.00	Net Change from previous Change Orders	72 ✓ calendar days
Net Increase(decrease) of this Change Order	\$ 7,460.50 ✓	Contract Time prior to this Change Order	
Contract Price with all approved	\$ 461,031.50 ✓	Substantial Completion:	252 ✓ calendar days or dates
Change Orders	\$ 461,031.50 ✓	Net Increase(decrease) of this Change Order	44 ✓ calendar days
	Net % increase(decrease) from original contract price. 1.64 % ✓	Contract Time with all approved Change Orders	
		Substantial Completion:	296 ✓ calendar days or dates

RECOMMENDED: Omar Anzaldua APPROVED: _____ ACCEPTED: [Signature]
 By: _____ By: _____ By: _____
 Enigneer (Authorized Signature) Owner (Authorized Signature) Contractor (Authorized Signature)
 Date: 4-19-24 Date: _____ Date: 4/17/24



BID TAB



BENTSEN RD STROM WATER PROJECT
Hidalgo County Precinct No. 4

RFB No. C-23-0193-09-05-10

SAMPLE

Item No.	Unit		Item Description	Unit Price In Figures	Total Extension In Figures
100	STA		PREPARING ROW	\$300.50	\$10,217.00
					Original
Item No.	Unit	Difference	Item Description	Unit Price In Figures	Total Extension In Figures
7	LF	-182	MOVE THE LINE FOR	\$ 75.00	\$ (13,650.00)
8	LF	21	18" RCP ((ROAD CROSSING EQUALIZERS)	\$ 75.00	\$ 1,575.00
9	EA	-2	TYPE 'C' INLET	\$ 4,500.00	\$ (9,000.00)
9	EA	1	TYPE 'C' INLET	\$ 2,034.50	\$ 2,034.50
9	EA	1	TYPE 'C' INLET	\$ 2,697.50	\$ 2,697.50
11	SY	34	CUT AND RESTORE CONCRETE DRIVEWAY	\$ 18.50	\$ 629.00
12	SY	-23	CUT AND RESTORE CALICHE DRIVEWAY	\$ 18.50	\$ (425.50)
13	SY	1000	CUT AND RESTORE HMAC PAVEMENT	\$ 15.50	\$ 15,500.00
	LF	1800	EXSOPING THE FIBER OPTIC LINE TO BE MOVED	\$ 4.50	\$ 8,100.00
				Contract Price	\$ 453,571.00
				Difference	\$ 7,460.50
				New Contract Price	\$ 461,031.50
					1.64%
Addition 30 day for extra work					

EXECUTED as of the day and year first written above.

APPROVED BY COMMISSIONERS' COURT ON APRIL 30TH, 2024

Agenda Item No. 95043

Executive Office: _____

CONTRACTOR:
RDH Site and Concrete, LLC

COUNTY:
COUNTY OF HIDALGO

Teri Puente, Controller

Hon. Richard F. Cortez, County Judge

ATTEST:

Arturo Guajardo, Jr., County Clerk

SUPPLEMENTAL SIGNATURES
Hidalgo County Drainage District No. 1

Omar Anzaldúa Jr., PE, CFM, PMP, CCM
Assistant District General Manager