

CHANGE ORDER NO. THREE (3)

Project: North Main Drain III Phase II Stormwater Project for Precinct 4

DATE OF ISSUANCE: 5/31/2024

EFFECTIVE DATE: _____

OWNER: Hidalgo County Precinct
OWNER'S CONTRACT NO: 23-0261-08-22-10 (ARPA - 22-124-096)

CONTRACTOR: Mor-Will, LLC
808 S Shar Rd Ste 5 PMB 274
Mission Tx 78572

ENGINEER: L&G ENGINEERING
DAVID SAENZ, PE

You are directed to make the following changes in the Contract Documents.

Description:	1. Supply and Installation of Silt fencing on North an South Side of project Construcion entrance (gravel 100'x30') on Seminary Rd	LF	4600	\$	3.75	\$	17,250.00
	2. Mobilization	LS	1	\$	8,303.43	\$	8,303.43
	3. Grading of Roadway	EA	1	\$	2,000.00	\$	2,000.00
	4. Protection of Gate Vales	LS	1	\$	2,750.00	\$	2,750.00
	5. Remove and Replace Fence	LS	1	\$	1,000.00	\$	1,000.00
	6. Excavation (In Place)	LS	1	\$	500.00	\$	500.00
	7. Excavation (In Place)	CY	66250	\$	6.04	\$	400,150.00
	8.					\$	-
	9.					\$	-

Reason for Change Order:

1. Additiona work requested by county
- 2.

Attachments:

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price	\$ 2,399,741.27	Original Contract Time for	9/15/2023
		Substantial Completion:	180
			<small>calendar days or dates</small>
Net Changes from previous Change Order	\$ 166,095.00	Net Change from previous Change Orders	88
			<small>calendar days</small>
Contract Price prior to this Change Order	\$ 2,565,836.27	Contract Time prior to this Change Order	6/9/2024
		Substantial Completion:	268
			<small>calendar days or dates</small>
Net Increase(decrease) of this Change Order	\$ 431,953.43	Net Increase(decrease) of this Change Order	90
			<small>calendar days</small>
Contract Price with all approved Change Orders	\$ 2,997,789.70	Contract Time with all approved Change Orders	9/7/2024
Net % increase(decrease) from original contract price.	24.92%	Substantial Completion:	358
			<small>calendar days or dates</small>

RECOMMENDED:
 By: _____
Engineer (Authorized Signature)
 Date: _____

APPROVED:
 By: _____
Owner (Authorized Signature)
 Date: _____

ACCEPTED:
 By: A. Garcia
Contractor (Authorized Signature)
 Date: 5/31/24

PROPOSAL Three (3)

Project: HIDALGO COUNTY PRECINCT 4 - NORTH MAIN DRAIN III PH II STORMWATER PROJECT

DATE OF ISSUANCE: 2.21.24 **EFFECTIVE DATE:** _____
 Revised date 4.16.24

OWNER: HIDALGO COUNTY PRECINCT 4

CONTRACTOR: Mor-Will, L.L.C
808 Shary Rd. Ste. 5 PMB 274
Mission, Texas 78572

ENGINEER: L&G Engineering
David Saenz, PE

QUANTITY	UNIT	DESCRIPTION	UNIT PRICE	AMOUNT
4,600	LF	Supply and Installation of Silt fencing on North and South Side of project	\$ 3.75	\$ 17,250.00
1	LS	Construction entrance (gravel 100'x30') on Seminary Rd	\$ 8303.43	\$ 8303.43
1	EA	Mobilization	\$ 2,000.00	\$ 2,000.00
1	LS	Grading of Roadway	\$ 2,750.00	\$ 2,750.00
1	LS	Protection of Gate Valves	\$ 1,000.00	\$ 1,000.00
1	LS	Remove and Replace Fence/Gate at Seminary Rd	\$ 500.00	\$ 500.00
66,250	CY	Excavation (In Place)	\$ 6.04	\$ 400,150.00
				\$ -
				\$ -
				\$ -
				\$ -
Notes			Subtotal	\$ 431,953.43
TIME - ADDITION				
90	DAYS	ADD. WORK		\$ -

ALL INQUIRIES TO:
 Albert Garza
 (956) 456-0628
 email: albert.garza03@yahoo.com

EXECUTED as of the day and year first written above.

APPROVED BY COMMISSIONERS' COURT ON JUNE 11, 2024

Agenda Item No. 95558

Executive Office: _____

CONTRACTOR:
Mor-Will, LLC

COUNTY:
COUNTY OF HIDALGO

Albert Garza, General Manager

Hon. Richard F. Cortez, County Judge

ATTEST:

Arturo Guajardo, Jr., County Clerk

SUPPLEMENTAL SIGNATURES
L&G Consulting Engineers Inc.

Jacinto Garza, P.E