



CHANGE ORDER NO. 3

Project:	Hidalgo County Pct 4 Bentsen Road Stormwater Project	
DATE OF ISSUANCE:	<u>10/5/23</u>	EFFECTIVE DATE: _____
OWNER:	Hidalgo County	
OWNER'S CONTRACT NO:	<u>ARPA-22-124-094</u>	
CONTRACTOR:	<u>RDH Site and Concrete, LLC</u>	<u>Omar Anzaldua</u>
	<u>3809 Clavel St. Suite D</u>	<u>902 North Doolittle Rd.</u>
	<u>Palmview, Texas 78572</u>	<u>Mission, Tx 78572</u>

You are directed to make the following changes in the Contract Documents.

- Description:
1. Holding of the electrical pole.
  2. Replace of cross section and addition crossing
  3. Correction on 18" Driverway Culverts
  - 4.
  - 5.
  - 6.

- Reason for Change Order:
1. Work on Bentsen Rd to install pipe.
  2. Cross Section need to be re installed as per residents request
  3. and addition crossing as per request of the residents
  4. Reconcile qty
  - 5.
  - 6.

Attachments:

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:
Original Contract Price		Original Contract Time for
\$ 453,571.00		Substantial Completion: <u>180</u>
		<small>calendar days or dates</small>
Net Changes from previous Change Order		Net Change from previous Change Orders
\$ 7,460.50		<u>116</u>
		<small>calendar days</small>
Contract Price prior to this Change Order		Contract Time prior to this Change Order
\$ 461,031.50		Substantial Completion: <u>296</u>
		<small>calendar days or dates</small>
Net Increase(decrease) of this Change Order		Net Increase(decrease) of this Change Order
\$ (6,209.61)		<u>15</u>
		<small>calendar days</small>
Contract Price with all approved	Net % increase(decrease) from original contract price.	Contract Time with all approved Change Orders
Change Orders \$ 454,821.89	<u>.28 %</u>	Substantial Completion: <u>311</u>
		<small>calendar days or dates</small>

RECOMMENDED:  
 By: *Omar Anzaldua*  
Engineer (Authorized Signature)  
 Date: 6-20-24

APPROVED:  
 By: \_\_\_\_\_  
Owner (Authorized Signature)  
 Date: \_\_\_\_\_

ACCEPTED:  
 By: *[Signature]*  
Contractor (Authorized Signature)  
 Date: 6/5/24



CHANGE ORDER 3 PROPOSAL



BENTSEN RD STROM WATER PROJECT

Hidalgo County Precinct No. 4

RFB No. C-23-0193-09-05-10

**SAMPLE**

Item No.	Unit		Item Description	Unit Price In Figures	Total Extension In Figures
100	STA		PREPARING ROW	\$300.50	\$10,217.00
					Original
Item No.	Unit	Difference	Item Description	Unit Price In Figures	Total Extension In Figures
	LS	1	MAGIC VALLEY ELECTRIC CO. holding of the pole	\$ 1,496.89	\$ 1,496.89
4	LF	-700	REMOVAL OF RE-GRADE ROADSIDE DITCH	\$ 5.00	\$ (3,500.00)
7	LF	46	18" RCP (DRIVEWAY CULVERTS)	\$ 75.00	\$ 3,450.00
8	LF	-53	18" RCP ((ROAD CROSSING EQUALIZERS)	\$ 75.00	\$ (3,975.00)
8	LF	36	18" RCP (1 ADDITIONAL ROAD CROSSING EQUALIZERS )	\$ 75.00	\$ 2,700.00
8	LF	36	18" RCP ((ROAD CROSSING EQUALIZERS) REMOVE AND REINSTALL (FROM TOP 3" TO 9") SECTION A-A	\$ 125.00	\$ 4,500.00
9	EA	1	TYPE 'C' INLET FOR CROSS SECTION A-A	\$ 4,500.00	\$ 4,500.00
9	EA	2	TYPE 'C' INLET FOR CROSS SECTION	\$ 4,500.00	\$ 9,000.00
12	SY	21	CALICHE DRIVEWAY	\$ 18.50	\$ 388.50
13	SY	-372	CUT AND RESTORE HMAC PAVEMENT	\$ 15.50	\$ (5,766.00)
13	SY	-1000	CUT AND RESTORE HMAC PAVEMENT	\$ 15.50	\$ (15,500.00)
13	SY	32	CUT AND RESTORE HMAC PAVEMENT(FOR CROSSING)	\$ 15.50	\$ 496.00
16	EA	-4	CAST-IN-PLACE SAFETY END TREATMENT	\$ 1,000.00	\$ (4,000.00)
					\$ -
				Contract Price	\$ 453,571.00
				Change order #2	\$ 7,460.50
				New Contract Price	\$ 461,031.50
				Change order #3	\$ (6,209.61)
				New Contract Price	\$ 454,821.89
					0.28%

Addition 15 day for extra work

**EXECUTED** as of the day and year first written above.

**APPROVED BY COMMISSIONERS' COURT ON JULY 9TH, 2024**

**Agenda Item No. 95787**

**Executive Office:** \_\_\_\_\_

**CONTRACTOR:**  
RDH Site and Concrete, LLC

**COUNTY:**  
COUNTY OF HIDALGO

\_\_\_\_\_  
Teri Puente, Controller

\_\_\_\_\_  
Hon. Richard F. Cortez, County Judge

**ATTEST:**

\_\_\_\_\_  
Arturo Guajardo, Jr., County Clerk

**SUPPLEMENTAL SIGNATURES**  
Hidalgo County Drainage District No. 1

\_\_\_\_\_  
Omar Anzaldua Jr., PE, CFM, PMP, CCM  
Assistant District General Manager