



SAENZ BROTHERS CONSTRUCTION

3226 N Victoria Rd Donna, TX 78537

Phone (956) 464-3400 Fax (956) 464-3401

saenzbrothers@yahoo.com

karla@saenzbrothers.com

Change Order 1

Project: J-01 Stormwater Management Project	Date: 4/23/2025
Owner: Hidalgo County	Engineer: TEDSI

We are pleased to submit these prices for your consideration.

ITEM NO.	DESCRIPTION	UNIT	QTY	UNIT COST	TOTAL COST
1	Remove 48" HPP	LF	100	\$ 22.00	\$ 2,200.00
2	Connect to Existing pipe w/ new material	EA	1	\$ 2,200.00	\$ 2,200.00
3	Replace damage 48" HPP	LF	100	\$ -	\$ -
4	Trench Protection	LF	130	\$ 2.00	\$ 260.00
5	Re-grade Ditch	LF	130	\$ 12.00	\$ 1,560.00
6	Remove 24" HPP	LF	30	\$ 22.00	\$ 660.00
7	Replace Damage 24" HPP	LF	30	\$ -	\$ -

TOTAL CHANGE ORDER:				\$	6,880.00
----------------------------	--	--	--	-----------	-----------------



CHANGE ORDER NO. ONE (1)



Project: Hidalgo County PCT.4 J-01 Stormwater Management Project

DATE OF ISSUANCE: 5/5/2025 **EFFECTIVE DATE:** _____

OWNER: Hidalgo County PCT 4

OWNER'S CONTRACT NO: C-24-0337-10-29

CONTRACTOR: Saenz Brothers Construction
3326 N. Victoria Rd.
Donna, Texas 78537

ENGINEER: Ponciano N. Longoria
TEDSI Infrastructure Group

You are directed to make the following changes in the Contract Documents.

- Description:
1. Time Extension
 2. Remove 48" HPP
 3. Connect to Existing pipe w/ new material
 4. Trench Protection
 5. Re-grade Ditch
 6. Remove 24" HPP
 - 7.
 - 8.
 - 9.
 - 10.
 - 11.
 - 12.
 - 13.

- Reason for Change Order:
1. Rain, mud, and a conflict with the proposed line at Davids Road are causing delays, and we're still waiting on the irrigation permit
 2. Additional items were required as a result of the vandalism at Ramseyer Road
 - 3.
 - 4.
 - 5.

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$	1,318,234.50	Substantial Completion:	120 Days
			calendar days or dates
Net Changes from previous Change Order		Net Change from previous Change Orders	
\$	0		0
			calendar days
Contract Price prior to this Change Order		Contract Time prior to this Change Order	
\$	1,318,234.50	Substantial Completion:	120 Days
			calendar days or dates
Net Increase(decrease) of this Change Order		Net Increase(decrease) of this Change Order	
\$	6,880.00		60
			calendar days
Contract Price with all approved Change Orders	Net % increase(decrease) from original contract price.	Contract Time with all approved Change Orders	
\$	1,325,114.50	Substantial Completion:	180 days
	0.52		calendar days or dates

RECOMMENDED:
 By: *Ponciano N. Longoria*
 Engineer (Authorized Signature)

APPROVED:
 By: _____
 Owner (Authorized Signature)

ACCEPTED:
 By: *[Signature]*
 Contractor (Authorized Signature)

Date: 5-5-2025

Date: _____

Date: 5/5/25

EXECUTED as of the day and year first written above.

APPROVED BY COMMISSIONERS' COURT ON May 13, 2025.

Agenda Item No. 99364

Executive Office: _____

VENDOR:
Saenz Brothers Construction, LLC.

COUNTY:
COUNTY OF HIDALGO

Arturo Saenz

Hon. Richard F. Cortez, County Judge

ATTEST:

Engineer:
TEDSI Infrastructure Group

Authorized Signer

Arturo Guajardo, Jr., County Clerk

ATTACHMENTS:
(If Applicable)

SUPPLEMENTAL SIGNATURES:
(If Applicable)

J-01 Stormwater Management Project- Saenz Brothers Construction, LLC.
Change Order No. 1 to C-24-0337-10-29