




CHANGE ORDER REQUEST
No. 2

PROJECT NAME	LIBERTY BLVD. PROJECT (US 83 TO MILE 3 RD)		
LOCATION OF WORK	STA 98+51 (HCID No.16 ROW)		
CONTRACT NO.	C-24-0148-05-29-10	CHANGE ORDER NO.	2
REQUESTING PARTY	Hidalgo County Irrigation District No. 16	DATE OF REQUEST	3/17/2025
CONSTRUCTION MANAGER	SAMES, INC.	CONTRACTOR	IOC Company, LLC
OWNER	Hidalgo County Precinct No. 3	ENGINEER	L&G Engineering

PROJECT CHANGE REQUEST DESCRIPTION	
DESCRIPTION OF CHANGES NEEDED	<ol style="list-style-type: none"> (+) 20 CY of Item 400-6010 Structural Excavation (SPL) at \$55 per CY = \$1,100.00 (+) 17 CY of Item 400-6005 Cement Stabilized Backfill at \$50 per CY = \$850.00 (+) 102 SY of Item 360-6002 Concrete Pavement (Continuous Reinforced 8") at \$113 per SY = \$11,526.00 (-) 178 LF of RCLHPP CL III (54") at \$420.00 per LF = \$74,760.00 (+) 1 LS of Irrigation Crossing Improvements at \$134,014.70 = \$134,014.70* <p>Unit Prices for Items 1-4 are based on Liberty Blvd (US 83 to Mile 3) contract amounts. Unit Price for Item 5 is based on IOC Breakdown (See Attached).</p>
REASON FOR CHANGE	In coordination with the Hidalgo County Irrigation District No. 16 (HCID No. 16), modifications have been requested to the irrigation crossing located within HCID No. 16 right-of-way in order to meet the requirements for their Final Approval.

CHANGE IN PRICE		CHANGE IN TIMES	
ORIGINAL PRICE	\$11,899,308.79	ORIGINAL FINAL COMPLETION DATE	N/A
NET CHANGES OF PREVIOUS CHANGE ORDERS	\$71,607.00	NET CHANGES OF PREVIOUS CHANGE ORDERS IN DAYS	N/A
NET INCREASE / DECREASE	\$72,730.70	NET INCREASE / DECREASE	N/A
TOTAL CONTRACT PRICE WITH APPROVED CHANGES	\$12,043,646.49	NEW FINAL COMPLETION DATE WITH APPROVED CHANGES	N/A

RECOMMENDED BY CONSTRUCTION MANAGER		APPROVED BY CONTRACTOR	 Nancy Davenport Project Director / Member / IOC Company, LLC
DATE	03/20/2025	DATE	04/07/2025
ACCEPTED BY OWNER			
DATE			

EXECUTED as of the day and year first written above.

APPROVED BY COMMISSIONERS' COURT ON May 13, 2025.

Agenda Item No. 99264

Executive Office: _____

VENDOR:
IOC Company, LLC.

COUNTY:
COUNTY OF HIDALGO

Oscar Cuellar, Managing Partner

Hon. Richard F. Cortez, County Judge

ATTEST:

Sames, Inc.

Authorized Signer

Arturo Guajardo, Jr., County Clerk

ATTACHMENTS:
(If Applicable)

SUPPLEMENTAL SIGNATURES:
(If Applicable)