



COMMUNITY DEVELOPMENT & REVITALIZATION
The Texas General Land Office
Construction Change Order Request

Contract Price with All Approved Change Orders:	5,007,546.40	Contract Time with All Approved Change Orders in Days:	668
Cumulative Percent Change in Contract Price (+/-)	0	Subrecipient Contract End Date:	
Construction Contract Start Date:	12/18/2023	Construction Contract End Date:	11/20/2025

Reimbursements of costs included in this change order are subject to review by GLO-CDR.

*This document may be executed prior to submission for GLO-CDR review, but all parties involved will be held responsible if the change order or amendment warranted as a result of this change order is not in compliance with CDBG or HUD Requirements

Dr. Joel Rivera, Director Subrecipient Name and Title (Printed)	Omar Anzaldua, Jr., P.E. - Asst GM Engineer Name and Title (Printed)	Rene Olivarez / Owner Contractor Name and Title (Printed)
Subrecipient Signature	Engineer Signature 	Contractor Signature

Justification for Change Order

1. Will this change order increase or decrease the number of beneficiaries? Increase Decrease No Change

If there is a change, how many beneficiaries will be affected?

Total LMI

2. Effect of this change on the scope of work: Increase Decrease No Change

3. Effect on operation and maintenance costs: Increase Decrease No Change

4. Are all prices in the change order dependent upon unit prices found in the original bid? Yes No

If "no", explain:

No increase or decrease in contract price.

5. Has the change created new circumstances or environmental conditions which may affect the project's impact, such as concealed or unexpected conditions discovered during actual construction? Yes No

If "yes", is an environmental assessment required?



COMMUNITY DEVELOPMENT & REVITALIZATION
The Texas General Land Office
Construction Change Order Request

-
6. Is the Texas Council on Environmental Quality (TCEQ) clearance still valid (if applicable)? Yes No
7. Is the CCN permit still valid? (sewer projects only) Yes No
8. Are the disability access requirements/approval still valid (if applicable)? Yes No
9. Are other Disaster Recovery contractual special condition clearances still valid? Yes No

If "no", explain:

Disclaimer: The Texas General Land Office has made every effort to ensure the information contained on this form is accurate and in compliance with the most up-to-date CDBG-DR and/or CDBG-MIT federal rules and regulations, as applicable. It should be noted that the Texas General Land Office assumes no liability or responsibility for any error or omission on this form that may result from the interim period between the publication of amended and/or revised federal rules and regulations and the Texas General Land Office's standard review and update schedule.

HIDALGO COUNTY
MAY 15 2025 AM 9:53

CHANGE ORDER NO. 1 PROPOSAL

HIDALGO COUNTY DRAINAGE DISTRICT No. 1
MAIN FLOODWATER CHANNEL PH I - SEGMENT A
(FROM NORTH MAIN DRAIN I TO MILE 19 RD.)

ESTIMATOR: GILBERTO AGUIRRE EIT / OMAR ANZALDUA, PE,CFM DATE: 11/14/2024



SAMPLE

Item No.	Estimated Quantity	Unit	Item Description	UNIT BID PRICE IN WORDS	Unit Price in Figures	Total Extension in Figures
100	34	STA	PREPARING ROW	THREE HUNDRED DOLLARS FIFTY CENTS	\$300.50	\$10,217.00

BASE BID		Item No.	Estimated Quantity	Unit	Item Description	Unit Price in Words	Unit Price in Figures	Total Extension in Figures
1	2378	873	CY	CONCRETE RIP-RAP		DOLLARS \$ 402.80 CENTS	\$ 351,644.40	351,644.40
						CHANGE ORDER NO. 1 PROPOSAL TOTAL IN WORDS:		CHANGE ORDER NO. 1 PROPOSAL TOTAL IN FIGURES:
						DOLLARS \$		351,644.40
						CENTS		

COMPANY: Renoworks, LLC.
 PHONE NUMBER: 956-513-1849
 AUTHORIZED SIGNATURE: *Rene Olivarez*
 PRINTED NAME: Rene Olivarez, P.E.
 TITLE: Owner

- MO - MONTHS
- LF - LINEAR FEET
- EA - EACH
- SY - SQUARE YARD(S)
- CY - CUBIC YARD(S)
- LS - LUMP SUM



500 N. DOOLITTLE RD.
EDINBURG, TX 77442
WWW.HCFCD.ORG

Paul E. Smith, PE, CFM
District General Manager
Floodplain Administrator

NO.	DATE	DESCRIPTION
1	11/23/24	ISSUED FOR PERMIT

NO.	DATE	DESCRIPTION
1	11/23/24	ISSUED FOR PERMIT

DESIGN REVIEW
THIS DRAWING HAS BEEN RELEASED FOR
CONSTRUCTION BY
DAVID ANDREWS, P.E.
DATE: 11/23/24
FOR PLANNING OR
CONSTRUCTION
PURPOSES.

HAZARD COUNTY GRAVITY DRAINAGE DISTRICT NO. 1
MAIN FLOODWATER CHANNEL, PHASE 1
FROM CONTRACT NO. 22493006000
STA. 0+00 - STA. 12+00
PLAN AND PROFILE

SHEET ID
C-101

GENERAL SHEET NOTES

- CONTRACTOR TO CALL 1-800-DCD-TESS LOCATIONS BEFORE ANY CONSTRUCTION. CONTRACTOR SHALL VERIFY UTILITY LOCATIONS WITH UTILITY OWNERS.
- ONLY UTILITIES FOR WHICH INFORMATION WAS AVAILABLE ARE SHOWN. LOCATIONS AND ELEVATIONS ARE APPROXIMATE. CONTRACTOR SHALL NOTIFY ALL UTILITY COMPANIES FOR VERIFICATION OF LOCATIONS PRIOR TO COMMENCEMENT OF WORK.
- GAS AND IRRIGATION COMPANIES NEED TO BE NOTIFIED WHEN WORKING NEAR THEIR UTILITIES
- THE CONTRACTOR SHALL GRANT INCREASED ACCESS TO PROPERTY OWNER THROUGHOUT THE PROJECT. (AT NO COST TO THE OWNER.)
- CLEARING AND GRUBBING SHALL BE SUBSIDIARY TO OTHER BID ITEMS.
- CONTRACTOR TO SMOOTH TRANSITIONS IN GRADING.

LEGEND



