



CHANGE ORDER NO. TWO (2)

Project: Hildago County PCT.4 J-01 Stormwater Management Project
DATE OF ISSUANCE: 7/22/2025 **EFFECTIVE DATE:** _____

OWNER: Hidalgo County PCT 4
OWNER'S CONTRACT NO: C-24-0337-10-29
CONTRACTOR: Saenz Brothers Construction **ENGINEER:** Ponciano N. Longoria
3326 N. Victoria Rd. TEDSI Infrastructure Group
Donna, Texas 78537

You are directed to make the following changes in the Contract Documents.

Description: 1. Time Extension

Reason for Change Order: 1. Unforeseen utility conflict with Vexus (new install) on 3/19/25. Operations halted for redesign; NTP received on 6/17/25.

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$	1,318,234.50	Substantial Completion:	<u>120 Days</u> <small>calendar days or dates</small>
Net Changes from previous Change Order		Net Change from previous Change Orders	
\$	6880.00		60 <small>calendar days</small>
Contract Price prior to this Change Order		Contract Time prior to this Change Order	
\$	1,325,114.50	Substantial Completion:	<u>180 DAYS</u> <small>calendar days or dates</small>
Net Increase(decrease) of this Change Order		Net Increase(decrease) of this Change Order	
	<input type="text"/>		120 <small>calendar days</small>
Contract Price with all approved Change Orders		Contract Time with all approved Change Orders	
\$	1,325,114.50	Substantial Completion:	<u>300 Days</u> <small>calendar days or dates</small>
	Net % increase(decrease) from original contract price.		
	-		

RECOMMENDED:
 By: *Ponciano N. Longoria*
Engineer (Authorized Signature)
 Date: 9-29-2025

APPROVED:
 By: _____
Owner (Authorized Signature)
 Date: _____

ACCEPTED:
 By: *[Signature]*
Contractor (Authorized Signature)
 Date: 8/12/2025