

# CHANGE ORDER NO. 1

**PROJECT:** Recreational Trails Connectivity Project - McAllen Segment 2  
**DATE OF NTP ISSUANCE:** 10/14/2024 **EFFECTIVE DATE:** 11/10/2025

**OWNER:** Hidalgo County  
**OWNER'S CONTRACT NO:** C-24-0217-08-20  
**CONTRACTOR:** Synergy Development & Construction, LLC. **ENGINEER:** B2Z Engineering  
610 E. Lovett St. 900 S. Stewart Rd., Ste. 4  
Edinburg, TX 78541 Mission, TX 78572

**New Substantial Completion Date:** January 6, 2026


You are directed to make the following changes in the Contract Documents.


- Description:
1. **Weather Days: (66)**
  2. November 5,6,7, 2024 - (3)
  3. December 2,3,4,5, 6, 7, 8, 2024 - (7)
  4. January 14,15,16,17,20,21,22,23,27,2025 - (9)
  5. February 20,21,22,23, 2025 - (4)
  6. March 26,27,28, 2025 - (3)
  7. April 4,5,6,7,8,9,10,19,20,21,26,27,28,29,30, 2025 - (15)
  8. May 9,10,11,28, 2025 - (4)
  9. June 11,13,14,15,30, 2025 - (5)
  10. July 1,2,3,5,6, 2025 - (5)
  11. August 1,2,3,4,5,6,7,8, 2025 - (8)
  12. October 8,9,10, 2025 - (3)
1. **Holidays: (8)**
  2. November 28, 29, 2024 - (2) Thanksgiving Day / Friday After
  3. December 24, 25, 2024 - (2) Christmas Eve / Christmas Day
  4. January 1, 2025 - (1) New Years Day
  5. April 18, 2025 - (1) Good Friday
  6. July 4, 2025 - (1) Independence Day
  7. September 1, 2025 - (1) Labor Day


- Reason for Change Order:
1. Completion date to be extended due to a total of 74 Weather Days / Holidays
  - 2.

Attachments: Added Workdays Calculation

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$ 1,612,335.02		Substantial Completion:	365 Days + 10 Mobilization Days <small>calendar days or dates</small>
Net Changes from previous Change Order		Net Change from previous Change Orders	0 Days <small>calendar days</small>
\$ -		Contract Time prior to this Change Order	
Contract Price prior to this Change Order		Substantial Completion:	365 Days (10/24/2025) <small>calendar days or dates</small>
\$ 1,612,335.02		Net Increase(decrease) of this Change Order	74 Days
Net Increase(decrease) of this Change Order		Contract Time with all approved Change Orders	
\$ -		Substantial Completion:	439 Days (1/06/2026) <small>calendar days or dates</small>
Contract Price with all approved Change Orders	Net % increase(decrease)from original contract price.		
\$ 1,612,335.02	-		

**RECOMMENDED:**  
 By:   
 Project Manager (Authorized Signature)  
 Date: 11/10/2025

**APPROVED:**  
 By:   
 Owner (Authorized Signature)  
 Date: 11/12/2025

**ACCEPTED:**  
 By:   
 Contractor (Authorized Signature)  
 Date: 11/10/2025