



## CHANGE ORDER NO. 3

**Project:** Hidalgo County PCT.4 J-01 Stormwater Management Project  
**DATE OF ISSUANCE:** 4/22/2026 **EFFECTIVE DATE:** \_\_\_\_\_


**OWNER:** Hidalgo County PCT 4  
**OWNER'S CONTRACT NO:** C-24-0337-10-29  
**CONTRACTOR:** Saenz Brothers Construction **ENGINEER:** Ponciano N. Longoria  
3326 N. Victoria Rd. TEDSI Infrastructure Group  
Donna, Texas 78537

You are directed to make the following changes in the Contract Documents.


- Description: 1. Time Extension  
2.  
3.  
4.  
5.  
6.  
7.  
8.

Reason for Change Order: 11-1-2025 to 04-24-2026 (pending irrigation permit)- 175 days  
4-27-2026 to 06-05-2026: Mobilization and material procurement -40 days  
05-08-2026 to 05-28-2026: Rain delay period - 21 days  
06-09-26 to 07-29-2026: Construction phase -50 days  
07-29-2026 to 08-13-2026: Project closeout - 14 days

<b>CHANGE IN CONTRACT PRICE:</b>		<b>CHANGE IN CONTRACT TIME:</b>	
Original Contract Price		Original Contract Time for	
\$ <u>1,318,234.50</u>		Substantial Completion: <u>120 Days</u> <small>calendar days or dates</small>	
Net Changes from previous Change Order		Net Change from previous Change Orders	
\$ <u>6880.00</u>		<u>180</u> <small>calendar days</small>	
Contract Price prior to this Change Order		Contract Time prior to this Change Order	
\$ <u>1,325,114.50</u>		Substantial Completion: <u>300 DAYS</u> <small>calendar days or dates</small>	
Net Increase(decrease) of this Change Order		Net Increase(decrease) of this Change Order	
<u>                    </u>		<u>300</u> <small>calendar days</small>	
Contract Price with all approved Change Orders	Net % increase(decrease)from original contract price.	Contract Time with all approved Change Orders	
\$ <u>1,325,114.50</u>	-	Substantial Completion: <u>636 DAYS</u> <small>calendar days or dates</small>	

RECOMMENDED:  
 By:   
Engineer (Authorized Signature)  
 Date: 6/02/2026

APPROVED:  
 By: \_\_\_\_\_  
Owner (Authorized Signature)  
 Date: \_\_\_\_\_

ACCEPTED:  
 By:   
Contractor (Authorized Signature)  
 Date: 6/2/2026