



CHANGE ORDER NO. 2

Project: Pct. 2 Recreational Trails Connectivity Project - McAllen Segment 1

DATE OF ISSUANCE: 7/17/2025

EFFECTIVE DATE: 8/20/2026

OWNER: Hidalgo County Precinct No. 2
OWNER'S CONTRACT NO: C-25-0169-05-13

CONTRACTOR: RBM Contractors, LLC.
2919 N. Kenyon Rd., Office 2
Edinburg, TX 78542

ENGINEER: B2Z Engineering
900 S. Stewart Rd., Ste. 12
Mission, TX 78572

New Substantial Completion Date: December 26, 2026

You are directed to make the following changes in the Contract Documents.

Description: 1. **Extension of Time:**
Holidays: (9 days)
9/1/2025 - Labor Day
11/27/25 - Thanksgiving
11/28/25 - Friday After
12/25/25 - Christmas
1/1/26 - New Years Day
2/16/26 - Holiday
4/3/26 - Holiday
5/25/26 - Memorial Day
7/3/26 - Holiday

Weather: (33 days)
9/25/25 - Rain Day
11/26/25 - Rain Day
1/21/26 - Rain Day
4/4 - 4/12/2026 - Weather Days
4/20-21/2026 - Weather Days
5/8 - 5/11/2026 - Weather Days
5/20-5/24- 5/26-5/28/2026 - Weather Days
6/8/2026 - Weather Day
6/14 - 6/17/2026 - Weather Days
8/2 - 8/3/2026 - Weather Days

Additional 120 days to complete project due to delays in material and changes to the project.

Reason for Change Order: 1. Extend contract time due to Weather / Holidays and additional time needed to complete the project.

Attachments: Date and Time Attachment

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$ 1,648,357.55		Substantial Completion: 365 days (7/17/2026)	
		calendar days or dates	
Net Changes from previous Change Order		Net Change from previous Change Orders	
\$ 20,478.78		0 Days	
		calendar days	
Contract Price prior to this Change Order		Contract Time prior to this Change Order	
\$ 1,668,836.33		Substantial Completion: 365 days (7/17/2026)	
		calendar days or dates	
Net Increase(decrease) of this Change Order		Net Increase(decrease) of this Change Order	
\$ -		162 Days	
Contract Price with all approved Change Orders		Contract Time with all approved Change Orders	
\$ 1,668,836.33	Net % increase(decrease) original contract price. 1.2%	Substantial Completion: 527 days (12/26/2026)	
		calendar days or dates	

RECOMMENDED:
By: 
Project Manager (Authorized Signature)

Date: 08/24/2026

APPROVED:
By: _____
Owner (Authorized Signature)

Date: _____

ACCEPTED:
By: 
Contractor (Authorized Signature)

Date: 8/24/26

Date Calculator: Add to or Subtract From a Date

Enter a start date and add or subtract any number of days, months, or years.

Count Days Add Days Workdays Add Workdays Weekday Week No

From Friday, July 17, 2026
Added 162 days

Result: Saturday, December 26, 2026

Calendar showing period from July 17, 2026 to December 26, 2026

July 2026							August 2026							September 2026– November 2026							December 2026						
14 days added							31 days added							September 2026: 30 days added October 2026: 31 days added November 2026: 30 days added							26 days added						
Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat								Sun	Mon	Tue	Wed	Thu	Fri	Sat
			1	2	3	4							1										1	2	3	4	5
5	6	7	8	9	10	11	2	3	4	5	6	7	8								6	7	8	9	10	11	12
12	13	14	15	16	17	18	9	10	11	12	13	14	15								13	14	15	16	17	18	19
19	20	21	22	23	24	25	16	17	18	19	20	21	22								20	21	22	23	24	25	26
26	27	28	29	30	31		23	24	25	26	27	28	29								27	28	29	30	31		
							30	31																			

☐ = Start date (Jul 17, 2026) ☐ = Final result date (Dec 26, 2026)

Advertising