

CHANGE ORDER NUMBER FIVE (5)

Project: Hidalgo County Sheriff Facility Modifications to Incorporate Motorola and 911 Equipment

DATE OF ISSUANCE: September 17, 2014

EFFECTIVE DATE: September 23, 2014

OWNER: Hidalgo County

OWNER'S CONTRACT NO: 2013-258-09-25-MSS

CONTRACTOR: Herrera & Hunt, Inc.
PO Box 49
Alamo, TX 78516

ENGINEER: Half Associates
Mr. Tom Dearmin
5000 W Military Hwy., Ste. 100
McAllen, TX 78503

You are directed to make the following changes in the Contract Documents.

Description:

1. Clarification that there is only one annunciator mentioned for this project. Change Order No. 2 is correct with regards to the listed items as credits/charges are in the Total Amount of -\$5,790.00. Installation and Programming of a new annunciator with a credit in the amount of -\$1,240.00 is correct per line item #5 of Change Order No. 2, disregard any other mention of this item description or amount in Change Order #3 & #4.
2. Deletion of the "Owner's Allowance" of \$20,000.00 from original contract amount.
- 3.
- 4.
- 5.
- 6.

Reason for Change Order:

1. Herrera & Hunt, Inc.
2. As required by Hidalgo County Auditor's Office to reflect non use of the funds.
- 3.
- 4.
- 5.
- 6.

Attachments:

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	100 days
\$ 259,498.00		Substantial Completion:	100 <small>calendar days or dates</small>
Net Changes from previous Change Order(s)		Net Change from previous Change Orders	46 <small>calendar days</small>
\$ -5,790.00		Contract Time prior to this Change Order	146 days
Contract Price prior to this Change Order		Substantial Completion:	146 <small>calendar days or dates</small>
\$ 253,708.00		Net Increase(decrease) of this Change Order	
Net Increase(decrease) of this Change Order		Net Increase(decrease) of this Change Order	<small>calendar days</small>
\$ -20,000.00		Contract Price with all approved Change Orders	Contract Time with all approved Change Orders
Contract Price with all approved Change Orders	Net % increase(decrease) from original contract price.	\$ 233,708.00	-9.94%
		Substantial Completion:	146 <small>calendar days or dates</small>

RECOMMENDED:

APPROVED:

ACCEPTED:

By: *Sharon E. Dean*
Engineer (Authorized Signature)

By: _____
Owner (Authorized Signature)

By: *Dillon Dean*
Contractor (Authorized Signature)

Date: 9/17/14

Date: _____

Date: 9/17/14

C-13-258-10-15


Hidalgo County Sheriff's Office

“Facility Modifications to Incorporate Motorola and 911 Equipment
Project”

CHANGE ORDER No. 5

C.C. Approved: September 23rd, 2014

ATTEST:

A handwritten signature in black ink, appearing to read "Arturo Guajardo Jr.", written over a horizontal line. The signature is fluid and cursive.

Arturo Guajardo Jr., County Clerk

CHANGE ORDER NUMBER ONE(1)

Project: Hidalgo County Sheriff Facility Modifications to Incorporate Motorola and 911 Equipment

DATE OF ISSUANCE: February 13, 2014

EFFECTIVE DATE: _____

OWNER: Hidalgo County
OWNER'S CONTRACT NO: 2013-258-09-25-MSS

CONTRACTOR: Herrera & Hunt, Inc.
PO Box 49
Alamo, TX 78516

ENGINEER: Half Associates
Mr. Tom Dearmin
5000 W Military Hwy., Ste. 100
McAllen, TX 78503

You are directed to make the following changes in the Contract Documents.

Description:
1. Additional days
2.
3.
4.
5.
6.

Reason for Change Order:
1. Inclement weather
2.
3.
4.
5.
6.

Attachments:

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	100 days
\$ 259,498.00		Substantial Completion:	100 <small>calendar days or dates</small>
Net Changes from previous Change Order		Net Change from previous Change Orders	0 <small>calendar days</small>
\$ 0.00		Contract Time prior to this Change Order	100 days
Contract Price prior to this Change Order		Substantial Completion:	100 <small>calendar days or dates</small>
\$ 259,480.00		Net Increase(decrease) of this Change Order	13 <small>calendar days</small>
Net Increase(decrease) of this Change Order		Contract Time with all approved Change Orders	
\$ 0.00		Substantial Completion:	113 <small>calendar days or dates</small>
Contract Price with all approved Change Orders	Net % increase(decrease) from original contract price.		
\$ 259,480.00	0%		

RECOMMENDED:

By: *Thomas S. [Signature]*
Engineer (Authorized Signature)

Date: 2/13/2014

APPROVED:

By: *[Signature]*
Owner (Authorized Signature)

Date: _____

ACCEPTED:

By: *[Signature]*
Contractor (Authorized Signature)

Date: 2/13/14

Exhibit E-B

Approved by Commissioners' Court
on 2/18/14

CHANGE ORDER NUMBER TWO (2)

Project: Hidalgo County Sheriff Facility Modifications to Incorporate Motorola and 911 Equipment
 DATE OF ISSUANCE: March 5, 2014 EFFECTIVE DATE: _____

OWNER: Hidalgo County
 OWNER'S CONTRACT NO: 2013-258-09-25-MSS
 CONTRACTOR: Herrera & Hunt, Inc. ENGINEER: Halff Associates
 PO Box 49 Mr. Tom Dearmin
 Alamo, TX 78516 5000 W Military Hwy., Ste. 100
 McAllen, TX 78503

You are directed to make the following changes in the Contract Documents.

Description:

1. Existing Automatic Transfer Switch (ATS) to remain in lieu of proposed new ATS. - credit of \$7,800.00
2. Lubricating and cleaning of existing ATS by certified technician - additional cost of \$1,800.00
3. Relocate existing Generator Annunciator panel - additional cost of \$1,450.00
4. Clarification of Change Order #1 to define additional 13 days requested as work days.
5. Install and program new annunciator panel GW-RANZ-F in lieu of new facp - Credit of \$1,240.00
6. Additional days for extension of fire rated raceway.

Reason for Change Order:

1. Halff Associates, Mr. Tom Dearmin's request
2. Halff Associates, Mr. Tom Dearmin's request
3. Halff Associates, Mr. Tom Dearmin's request
4. Clarification of Change Order #1 to include weekend days (6) which will result in a total of 19 calendar days
5. Herrera & Hunt, Inc. per meeting held at site on Wednesday, March 5, 2014
6. Herrera & Hunt, Inc. per meeting held at site on Wednesday, March 5, 2014

Attachments:

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$ 259,498.00		100 days	
		Substantial Completion:	100
			calendar days or dates
Net Changes from previous Change Order		Net Change from previous Change Orders	
\$ 0.00		13	
			calendar days
Contract Price prior to this Change Order		Contract Time prior to this Change Order	113 days
\$ 259,498.00		Substantial Completion:	113
			calendar days or dates
Net Increase(decrease) of this Change Order		Net Increase(decrease) of this Change Order	
\$ (\$5,790.00)		13	
			calendar days
Contract Price with all approved Change Orders	Net % Increase(decrease) from original contract price.	Contract Time with all approved Change Orders	
\$ 253,708.00	-2.20%	126	
		Substantial Completion:	126
			calendar days or dates

RECOMMENDED:

By: [Signature]
 Engineer (Authorized Signature)

Date: 3/7/2014

APPROVED:

By: [Signature]
 Owner (Authorized Signature)

Date: _____

ACCEPTED:

By: [Signature]
 Contractor (Authorized Signature)

Date: 3/7/14

Exhibit E-B

Approved by Commissioners' Court
 on 3-11-14 (2)

CHANGE ORDER NUMBER THREE (3)

Project: Hidalgo County Sheriff Facility Modifications to Incorporate Motorola and 911 Equipment

DATE OF ISSUANCE: March 20, 2014

EFFECTIVE DATE: _____

OWNER: Hidalgo County
OWNER'S CONTRACT NO: 2013-258-09-25-MSS

CONTRACTOR: Herrera & Hunt, Inc.
PO Box 49
Alamo, TX 78516

ENGINEER: Halff Associates
Mr. Tom Dearmin
5000 W Military Hwy., Ste. 100
McAllen, TX 78503

You are directed to make the following changes in the Contract Documents.

Description:

1. Additional 12 calendar days - due to uncontrolled delays by trades outside of Herrera & Hunt, Inc. construction authority.
- 2.
- 3.
- 4.
- 5.
- 6.

Reason for Change Order:

1. Herrera & Hunt, Inc.
- 2.
- 3.
- 4.
- 5.
- 6.

Attachments:

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	100 days
\$ 259,498.00		Substantial Completion:	100 <small>calendar days or dates</small>
Net Changes from previous Change Order		Net Change from previous Change Orders	26 <small>calendar days</small>
\$ -4,550.00		Contract Time prior to this Change Order	126 days
Contract Price prior to this Change Order		Substantial Completion:	126 <small>calendar days or dates</small>
\$ 254,948.00		Net Increase(decrease) of this Change Order	12 <small>calendar days</small>
\$ -1,240.00		Contract Time with all approved Change Orders	138 <small>calendar days or dates</small>
Contract Price with all approved Change Orders	Net % increase(decrease) from original contract price.		
\$ 253,708.00	-0.48%		

RECOMMENDED:

By: Thomas E. Pedraza
Engineer (Authorized Signature)

Date: 3/20/14

APPROVED:

By: Ramon Garcia
Owner (Authorized Signature)

Date: 4-3-14

ACCEPTED:

By: Dillon Herr
Contractor (Authorized Signature)

Date: 3/20/14

Exhibit E-B

Approved by Commissioners' Court
on 3/25/14 120

CHANGE ORDER NUMBER FOUR (4)

Project: Hidalgo County Sheriff Facility Modifications to Incorporate Motorola and 911 Equipment

DATE OF ISSUANCE: March 31, 2014

EFFECTIVE DATE: _____

OWNER: Hidalgo County
OWNER'S CONTRACT NO: 2013-258-09-25-MSS

CONTRACTOR: Herrera & Hunt, Inc.
PO Box 49
Alamo, TX 78516

ENGINEER: Half Associates
Mr. Tom Dearmin
5000 W Military Hwy., Ste. 100
McAllen, TX 78503

You are directed to make the following changes in the Contract Documents.

Description:

1. Relocate existing fire alarm panel. No cost associated. \$-0-
- ✓ 2. Credit for annunciator equipment - \$1,240.00
3. Additional eight (8) calendar days - due to uncontrolled delays by trades outside of Herrera & Hunt, Inc. construction authority.
- 4.
- 5.
- 6.

Reason for Change Order:

1. Herrera & Hunt, Inc.
- ✓ 2. Herrera & Hunt, Inc. - credit not listed on Change Order #3 in Description line but listed in Change In Contract Price line.
3. Herrera & Hunt, Inc.
- 4.
- 5.
- 6.

Attachments:

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	100 days
\$ 259,498.00		Substantial Completion:	100 <small>calendar days or dates</small>
Net Changes from previous Change Order(s)		Net Change from previous Change Orders	38 <small>calendar days</small>
\$ -5,790.00		Contract Time prior to this Change Order	138 days
Contract Price prior to this Change Order		Substantial Completion:	138 <small>calendar days or dates</small>
\$ 253,708.00		Net Increase(decrease) of this Change Order	8 <small>calendar days</small>
Net Increase(decrease) of this Change Order		Contract Time with all approved Change Orders	
\$	Net % increase(decrease) from original contract price.	Substantial Completion:	146 <small>calendar days or dates</small>
\$ 253,708.00			

RECOMMENDED:

By: Thomas E. Dearmin
Engineer (Authorized Signature)

Date: 3/31/2014

APPROVED:

By: Ramon Gonzalez
Owner (Authorized Signature)

Date: 4-15-14

ACCEPTED:

By: Bill D. Herrera
Contractor (Authorized Signature)

Date: 3/31/14

Approved by Commissioners' Court
4/8/14 Ro

Exhibit E-B