



AIA®

Document G701™ – 2001

Change Order

PROJECT <i>(Name and address):</i> Hidalgo County Pct. No. 4 Linn-San Manuel Emergency Services Facility Linn - San Manuel Texas	CHANGE ORDER NUMBER: 006 DATE: April 30, 2015	OWNER: <input checked="" type="checkbox"/> ARCHITECT: <input checked="" type="checkbox"/> CONTRACTOR: <input checked="" type="checkbox"/> FIELD: <input type="checkbox"/> OTHER: <input type="checkbox"/>
TO CONTRACTOR <i>(Name and address):</i> JCon Construction Co. 604 Palmview Dr. Mission, Tx. 78572	ARCHITECT'S PROJECT NUMBER: 201310 CONTRACT DATE: August 05, 2014 CONTRACT FOR: General Construction	

THE CONTRACT IS CHANGED AS FOLLOWS:


(Include, where applicable, any undisputed amount attributable to previously executed Construction Change Directives)
 Contract Time Extension for weather days (rain and dry-out days) as per the attached document for the months of August (3 days), September (17 days), October (0 Days), November (2 days), December (1 day), January (0 days), February (2 days), March (7 days) and April (6 days) A total of 38 calendar days. (Does not included the weather days that are a part of the Base Bid Timeline.


The original Contract Sum was	\$	<u>1,350,000.00</u>
The net change by previously authorized Change Orders	\$	<u>3,010.20</u>
The Contract Sum prior to this Change Order was	\$	<u>1,353,010.20</u>
The Contract Sum will be increased by this Change Order in the amount of	\$	<u>0.00</u>
The new Contract Sum including this Change Order will be	\$	<u>1,353,010.20</u>


The Contract Time will be increased by Thirty-eight (38) days.
 The date of Substantial Completion as of the date of this Change Order therefore is June 21, 2015

NOTE: This Change Order does not include changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

Mata+Garcia Architects LLP
ARCHITECT *(Firm name)*
1314 Ivy Avenue, McAllen, Texas 78501
ADDRESS

 BY *(Signature)*
Hector Rene Garcia, Architect
(Typed name)
April 30, 2015
DATE

JCon Construction Co.
CONTRACTOR *(Firm name)*
604 Palmview Dr. Mission, Tx. 78572
ADDRESS

 BY *(Signature)*
J. J. Pena
(Typed name)
April 30, 2015
DATE

County of Hidalgo, Pct. 4
OWNER *(Firm name)*
1015 N. Doolittle Rd., Edinburg, Tx78543
ADDRESS

 BY *(Signature)*
Ramon Garcia
(Typed name)
5-5-15
DATE

Approved by Commissioners' Court
 on 5-5-15 RW



Commercial Construction & Management

604 Palmview Dr.
Mission, TX 78572
Phone: 956-227-3215
Fax: 956-581-8892

April 28, 2015

Attn: Mata + Garcia Architects
RE: Linn San Manuel Emergency Facility
Proposal (Change Order # 6)

Cost proposal based on contract documents includes the following:

Due to weather delays beyond our control we are requesting 26 additional days. We have attached documentation for rain days. If you have any additional question please feel free to contact our office.

JCon Construction Overhead / Profit:	ADD	\$	0.00
Total Proposed Quote		\$	0.00

This proposal includes all necessary removal of waste and construction materials. If you have any questions feel free to contact us.

The Original Contract Sum was:	\$ 1,350,000.00
Net Change by previously authorized change orders:	\$ 17,040.00
The Contract Sum prior to this change order:	\$ 1,367,040.00
The Contract Sum will change with this proposed quote by:	\$ 0.00
The NEW Contract Sum including this proposed quote:	\$ 1,367,040.00
The Contract Time will change by	<u>addition of 26 rain days from 3/10/15 to 4/29/2015.</u>

The date of Substantial Completion as of the date of this change order is: will depend on approval of rain days requested.

Thank you,
J.J. Pena

SanManuel-prcp (3).txt

Raw Weather Data for San Manuel, TX

Total Daily Precipitation

Date	(inches)	Station Used
2014-08-05	0.00	MCALLEN MILLER INTL
2014-08-06	0.00	MCALLEN MILLER INTL
2014-08-07	0.00	MCALLEN MILLER INTL
2014-08-08	0.00	MCALLEN MILLER INTL
2014-08-09	0.00	MCALLEN MILLER INTL
2014-08-10	0.00	MCALLEN MILLER INTL
2014-08-11	0.00	MCALLEN MILLER INTL
2014-08-13	0.00	MCALLEN MILLER INTL
2014-08-14	0.00	MCALLEN MILLER INTL
2014-08-15	0.00	MCALLEN MILLER INTL
2014-08-16	0.00	MCALLEN MILLER INTL
2014-08-17	0.00	MCALLEN MILLER INTL
2014-08-18	0.00	MCALLEN MILLER INTL
2014-08-19	0.00	MCALLEN MILLER INTL
2014-08-20	0.00	MCALLEN MILLER INTL
2014-08-21	0.00	MCALLEN MILLER INTL
2014-08-22	0.00	MCALLEN MILLER INTL
2014-08-23	0.00	MCALLEN MILLER INTL
2014-08-24	0.00	MCALLEN MILLER INTL
2014-08-25	0.00	MCALLEN MILLER INTL
2014-08-26	0.00	MCALLEN MILLER INTL
2014-08-27	0.00	MCALLEN MILLER INTL
2014-08-28	0.00	MCALLEN MILLER INTL
2014-08-29	0.00	MCALLEN MILLER INTL
2014-08-30	0.00	MCALLEN MILLER INTL
2014-08-31	0.00	MCALLEN MILLER INTL
2014-09-01	0.00	MCALLEN MILLER INTL
2014-09-02	0.00	MCALLEN MILLER INTL
2014-09-03	0.00	MCALLEN MILLER INTL
2014-09-04	0.00	MCALLEN MILLER INTL
2014-09-05	0.00	MCALLEN MILLER INTL
2014-09-06	0.00	MCALLEN MILLER INTL
2014-09-07	0.00	MCALLEN MILLER INTL
2014-09-08	0.00	MCALLEN MILLER INTL
2014-09-09	0.00	MCALLEN MILLER INTL
2014-09-10	0.00	MCALLEN MILLER INTL
2014-09-11	0.00	MCALLEN MILLER INTL
2014-09-12	0.00	MCALLEN MILLER INTL
2014-09-13	0.00	MCALLEN MILLER INTL
2014-09-14	0.00	MCALLEN MILLER INTL
2014-09-15	0.00	MCALLEN MILLER INTL
2014-09-16	0.00	MCALLEN MILLER INTL
2014-09-17	0.00	MCALLEN MILLER INTL
2014-09-18	0.00	MCALLEN MILLER INTL
2014-09-19	0.00	MCALLEN MILLER INTL
2014-09-20	0.00	MCALLEN MILLER INTL
2014-09-21	0.00	MCALLEN MILLER INTL
2014-09-22	0.00	MCALLEN MILLER INTL
2014-09-23	0.00	MCALLEN MILLER INTL
2014-09-24	0.00	MCALLEN MILLER INTL
2014-09-25	0.00	MCALLEN MILLER INTL
2014-09-26	0.00	MCALLEN MILLER INTL
2014-09-27	0.00	MCALLEN MILLER INTL
2014-09-28	0.00	MCALLEN MILLER INTL
2014-09-29	0.00	MCALLEN MILLER INTL
2014-09-30	0.00	MCALLEN MILLER INTL
2014-10-01	0.00	MCALLEN MILLER INTL
2014-10-02	0.00	MCALLEN MILLER INTL
2014-10-03	0.00	MCALLEN MILLER INTL

1 DRY OUT DAY

August 2014
3 DAYS allowed

-4

2 RAIN
2 RAIN
1 DRY OUT
2 DRY OUT

September 2014
17 DAYS allowed

-7

9 DRY OUT
1 RAIN
10
11
12
13
14
15
16
17

SanManuel-prcp (3).txt

2014-10-04	0.00	MCALLEN MILLER INTL
2014-10-05	0.00	MCALLEN MILLER INTL
2014-10-06	0.00	MCALLEN MILLER INTL
2014-10-07	0.00	MCALLEN MILLER INTL
2014-10-08	0.00	MCALLEN MILLER INTL
2014-10-09	0.00	MCALLEN MILLER INTL
2014-10-10	0.00	MCALLEN MILLER INTL
2014-10-11	0.00	MCALLEN MILLER INTL
2014-10-12	0.00	MCALLEN MILLER INTL
2014-10-13	0.00	MCALLEN MILLER INTL
2014-10-14	0.00	MCALLEN MILLER INTL
2014-10-15	0.00	MCALLEN MILLER INTL
2014-10-16	0.00	MCALLEN MILLER INTL
2014-10-17	0.00	MCALLEN MILLER INTL
2014-10-18	0.00	MCALLEN MILLER INTL
2014-10-19	0.00	MCALLEN MILLER INTL
2014-10-20	0.00	MCALLEN MILLER INTL
2014-10-21	0.00	MCALLEN MILLER INTL
2014-10-22	0.51	MCALLEN MILLER INTL
2014-10-23	0.00	MCALLEN MILLER INTL
2014-10-24	0.00	MCALLEN MILLER INTL
2014-10-25	0.00	MCALLEN MILLER INTL
2014-10-26	0.00	MCALLEN MILLER INTL
2014-10-27	0.00	MCALLEN MILLER INTL
2014-10-28	0.00	MCALLEN MILLER INTL
2014-10-29	0.00	MCALLEN MILLER INTL
2014-10-30	0.00	MCALLEN MILLER INTL
2014-10-31	0.00	MCALLEN MILLER INTL
2014-11-01	0.00	MCALLEN MILLER INTL
2014-11-02	0.00	MCALLEN MILLER INTL
2014-11-03	0.00	MCALLEN MILLER INTL
2014-11-04	0.00	MCALLEN MILLER INTL
2014-11-05	0.00	MCALLEN MILLER INTL
2014-11-06	0.10	MCALLEN MILLER INTL
2014-11-07	0.30	MCALLEN MILLER INTL
2014-11-08	0.64	MCALLEN MILLER INTL
2014-11-09	0.00	MCALLEN MILLER INTL
2014-11-10	0.00	MCALLEN MILLER INTL
2014-11-11	0.00	MCALLEN MILLER INTL
2014-11-12	0.00	MCALLEN MILLER INTL
2014-11-13	0.12	MCALLEN MILLER INTL
2014-11-14	0.00	MCALLEN MILLER INTL
2014-11-15	0.00	MCALLEN MILLER INTL
2014-11-16	0.00	MCALLEN MILLER INTL
2014-11-17	0.00	MCALLEN MILLER INTL
2014-11-18	0.00	MCALLEN MILLER INTL
2014-11-19	0.00	MCALLEN MILLER INTL
2014-11-20	0.00	MCALLEN MILLER INTL
2014-11-21	0.00	MCALLEN MILLER INTL
2014-11-22	0.04	MCALLEN MILLER INTL
2014-11-23	0.34	MCALLEN MILLER INTL
2014-11-24	0.00	MCALLEN MILLER INTL
2014-11-25	0.00	MCALLEN MILLER INTL
2014-11-26	0.00	MCALLEN MILLER INTL
2014-11-27	0.00	MCALLEN MILLER INTL
2014-11-28	0.00	MCALLEN MILLER INTL
2014-11-29	0.00	MCALLEN MILLER INTL
2014-11-30	0.00	MCALLEN MILLER INTL
2014-12-01	0.00	MCALLEN MILLER INTL
2014-12-02	0.00	MCALLEN MILLER INTL
2014-12-03	0.00	MCALLEN MILLER INTL
2014-12-04	0.00	MCALLEN MILLER INTL
2014-12-05	0.00	MCALLEN MILLER INTL

- 4

October 2014
9 DAYS allowed

dry out
dry out

- 7

November 2014
2 DAYS allowed

SanManuel-prcp (3).txt

December 2014
1 DAY
allowed

2014-12-06	0.00	MCALLEN MILLER INTL
2014-12-07	0.00	MCALLEN MILLER INTL
2014-12-08	0.00	MCALLEN MILLER INTL
2014-12-09	0.00	MCALLEN MILLER INTL
2014-12-10	0.00	MCALLEN MILLER INTL
2014-12-11	0.00	MCALLEN MILLER INTL
2014-12-12	0.00	MCALLEN MILLER INTL
2014-12-13	0.00	MCALLEN MILLER INTL
2014-12-14	0.00	MCALLEN MILLER INTL
2014-12-15	0.00	MCALLEN MILLER INTL
2014-12-16	0.00	MCALLEN MILLER INTL
2014-12-17	0.00	MCALLEN MILLER INTL
2014-12-18	0.00	MCALLEN MILLER INTL
2014-12-19	0.00	MCALLEN MILLER INTL
2014-12-20	0.00	MCALLEN MILLER INTL
2014-12-21	0.00	MCALLEN MILLER INTL
2014-12-22	0.00	MCALLEN MILLER INTL
2014-12-23	0.00	MCALLEN MILLER INTL
2014-12-24	0.00	MCALLEN MILLER INTL
2014-12-25	0.00	MCALLEN MILLER INTL
2014-12-26	0.00	MCALLEN MILLER INTL
2014-12-27	0.00	MCALLEN MILLER INTL
2014-12-28	0.00	MCALLEN MILLER INTL
2014-12-29	0.00	MCALLEN MILLER INTL
2014-12-30	0.00	MCALLEN MILLER INTL
2014-12-31	0.00	MCALLEN MILLER INTL
2015-01-01	0.00	MCALLEN MILLER INTL
2015-01-02	0.00	MCALLEN MILLER INTL
2015-01-03	0.00	MCALLEN MILLER INTL
2015-01-04	0.00	MCALLEN MILLER INTL
2015-01-05	0.00	MCALLEN MILLER INTL
2015-01-06	0.00	MCALLEN MILLER INTL
2015-01-07	0.00	MCALLEN MILLER INTL
2015-01-08	0.00	MCALLEN MILLER INTL
2015-01-09	0.00	MCALLEN MILLER INTL
2015-01-10	0.00	MCALLEN MILLER INTL
2015-01-11	0.00	MCALLEN MILLER INTL
2015-01-12	0.00	MCALLEN MILLER INTL
2015-01-13	0.00	MCALLEN MILLER INTL
2015-01-14	0.00	MCALLEN MILLER INTL
2015-01-15	0.00	MCALLEN MILLER INTL
2015-01-16	0.00	MCALLEN MILLER INTL
2015-01-17	0.00	MCALLEN MILLER INTL
2015-01-18	0.00	MCALLEN MILLER INTL
2015-01-19	0.00	MCALLEN MILLER INTL
2015-01-20	0.00	MCALLEN MILLER INTL
2015-01-21	0.00	MCALLEN MILLER INTL
2015-01-22	0.00	MCALLEN MILLER INTL
2015-01-23	0.00	MCALLEN MILLER INTL
2015-01-24	0.00	MCALLEN MILLER INTL
2015-01-25	0.00	MCALLEN MILLER INTL
2015-01-26	0.00	MCALLEN MILLER INTL
2015-01-27	0.00	MCALLEN MILLER INTL
2015-01-28	0.00	MCALLEN MILLER INTL
2015-01-29	0.00	MCALLEN MILLER INTL
2015-01-30	0.00	MCALLEN MILLER INTL
2015-01-31	0.00	MCALLEN MILLER INTL
2015-02-01	0.00	MCALLEN MILLER INTL
2015-02-02	0.00	MCALLEN MILLER INTL
2015-02-03	0.00	MCALLEN MILLER INTL
2015-02-04	0.00	MCALLEN MILLER INTL
2015-02-05	0.00	MCALLEN MILLER INTL
2015-02-06	0.00	MCALLEN MILLER INTL

dry out

8

January 2015
0 DAYS
allowed

7

dry out

2015-02-07	0.00	MCALLEN MILLER INTL
2015-02-08	0.00	MCALLEN MILLER INTL
2015-02-09	0.00	MCALLEN MILLER INTL
2015-02-10	0.00	MCALLEN MILLER INTL
2015-02-11	0.00	MCALLEN MILLER INTL
2015-02-12	0.00	MCALLEN MILLER INTL
2015-02-13	0.00	MCALLEN MILLER INTL
2015-02-14	0.00	MCALLEN MILLER INTL
2015-02-15	0.00	MCALLEN MILLER INTL
2015-02-16	0.00	MCALLEN MILLER INTL
2015-02-17	0.00	MCALLEN MILLER INTL
2015-02-18	0.00	MCALLEN MILLER INTL
2015-02-19	0.00	MCALLEN MILLER INTL
2015-02-20	0.00	MCALLEN MILLER INTL
2015-02-21	0.00	MCALLEN MILLER INTL
2015-02-22	0.00	MCALLEN MILLER INTL
2015-02-23	0.00	MCALLEN MILLER INTL
2015-02-24	0.00	MCALLEN MILLER INTL
2015-02-25	0.00	MCALLEN MILLER INTL
2015-02-26	0.00	MCALLEN MILLER INTL
2015-02-27	0.00	MCALLEN MILLER INTL
2015-02-28	0.00	MCALLEN MILLER INTL
2015-03-01	0.00	MCALLEN MILLER INTL
2015-03-02	0.00	MCALLEN MILLER INTL
2015-03-03	0.00	MCALLEN MILLER INTL
2015-03-04	0.00	MCALLEN MILLER INTL
2015-03-05	0.00	MCALLEN MILLER INTL
2015-03-06	0.00	MCALLEN MILLER INTL
2015-03-07	0.00	MCALLEN MILLER INTL
2015-03-08	0.00	MCALLEN MILLER INTL
2015-03-09	0.00	MCALLEN MILLER INTL
2015-03-10	0.00	MCALLEN MILLER INTL
2015-03-11	0.00	MCALLEN MILLER INTL
2015-03-12	0.00	MCALLEN MILLER INTL
2015-03-13	0.00	MCALLEN MILLER INTL
2015-03-14	0.00	MCALLEN MILLER INTL
2015-03-15	0.00	MCALLEN MILLER INTL
2015-03-16	0.11	MCALLEN MILLER INTL
2015-03-17	0.00	MCALLEN MILLER INTL
2015-03-18	0.12	MCALLEN MILLER INTL
2015-03-19	0.00	MCALLEN MILLER INTL
2015-03-20	0.00	MCALLEN MILLER INTL
2015-03-21	0.00	MCALLEN MILLER INTL
2015-03-22	0.40	MCALLEN MILLER INTL
2015-03-23	0.00	MCALLEN MILLER INTL
2015-03-24	0.00	MCALLEN MILLER INTL
2015-03-25	0.00	MCALLEN MILLER INTL
2015-03-26	0.00	MCALLEN MILLER INTL
2015-03-27	0.31	MCALLEN MILLER INTL
2015-03-28	0.00	MCALLEN MILLER INTL
2015-03-29	0.00	MCALLEN MILLER INTL
2015-03-30	0.00	MCALLEN MILLER INTL
2015-03-31	0.00	MCALLEN MILLER INTL
2015-04-01	0.00	MCALLEN MILLER INTL
2015-04-02	0.00	MCALLEN MILLER INTL
2015-04-03	0.00	MCALLEN MILLER INTL
2015-04-04	0.00	MCALLEN MILLER INTL
2015-04-05	0.04	MCALLEN MILLER INTL
2015-04-06	0.00	MCALLEN MILLER INTL
2015-04-07	0.00	MCALLEN MILLER INTL
2015-04-08	0.00	MCALLEN MILLER INTL
2015-04-09	0.00	MCALLEN MILLER INTL
2015-04-10	0.00	MCALLEN MILLER INTL

- 3

February 2015
2 DAYS
allowed

RAIN

March 2015
7 DAYS
allowed

RAINF 4

RAIN
RAIN

RAIN
DRYOUT

RAIN
DRYOUT

- 4

April 2015
6 DAYS
allowed

SanManuel-prcp (3).txt

2015-04-11	1.86	MCALLEN MILLER INTL	RAIN
2015-04-12	0.35	MCALLEN MILLER INTL	
2015-04-13	1.46	MCALLEN MILLER INTL	
2015-04-14	0.76	MCALLEN MILLER INTL	
2015-04-15	0.00	MCALLEN MILLER INTL	DRYOUT
2015-04-16	0.00	MCALLEN MILLER INTL	DRYOUT
2015-04-17	0.01	MCALLEN MILLER INTL	
2015-04-18	0.00	MCALLEN MILLER INTL	
2015-04-19	0.01	MCALLEN MILLER INTL	
2015-04-20	0.00	MCALLEN MILLER INTL	
2015-04-21	0.19	MCALLEN MILLER INTL	
2015-04-22	0.00	MCALLEN MILLER INTL	
2015-04-23	0.00	MCALLEN MILLER INTL	
2015-04-24	0.36	MCALLEN MILLER INTL	RAIN
2015-04-25	0.42	MCALLEN MILLER INTL	RAIN
2015-04-26	0.00	MCALLEN MILLER INTL	DRYOUT
2015-04-27	0.00	BROWNSVILLE S PADRE	

Total Days Allowed
38 DAYS

KA
4/30/17

C-14-067-06-03


Hidalgo County Precinct No. 4

"Construction of the Linn-San Manuel Emergency Services Facilities"

CHANGE ORDER No. 6

APPROVED BY COMMISSIONERS' COURT ON MAY 5, 2015

ATTEST:



Arturo Guajardo Jr., County Clerk

B. Acceptance and approval of Work Authorization No. 1 (with an estimated cost of \$226,373.22) as submitted by project engineer, L&G Engineering for engineering services for "Engineering Services for Inspection, Material Testing, and construction Management for Mile 2 North Roadway Reconstruction Project (from La Homa to Moorefield Rd)" within Hidalgo County Pct. No. 3.

Commissioner Joe Flores commented that 98.4% of the cost will be reimbursed by TxDOT.

On motion by COMMISSIONER PCT. 1, A.C. CUELLAR, JR., seconded by COMMISSIONER PCT. 3, JOE M. FLORES, the Court made a UNANIMOUS vote of approval.

Vote: 4 - 0 - Unanimously

F. Pct. 4

- 1. AI-49533** A. Acceptance and approval of Change Order No. 6 for additional 38 days due to adverse weather for Contract No. C-14-067-06-03 with JCon Construction, LLC as reviewed/approved by project architect of record, Mata-Garcia Architects, LLP for: Hidalgo County Precinct No. 4 -"Construction of the Linn-San Manuel Emergency Services Facilities" with authority for County Judge, or Court Member to execute document.

On motion by COMMISSIONER PCT. 3, JOE M. FLORES, seconded by COMMISSIONER PCT. 1, A.C. CUELLAR, JR., the Court made a UNANIMOUS vote of approval.

Vote: 4 - 0 - Unanimously

B. Acceptance and approval of request for payment of invoice 15-4-000012 submitted by L&G Engineering Laboratory for the Linn San Manuel Facility (PO# 713423).

On motion by COMMISSIONER PCT. 1, A.C. CUELLAR, JR., seconded by COMMISSIONER PCT. 3, JOE M. FLORES, the Court made a UNANIMOUS vote of approval.

Vote: 4 - 0 - Unanimously

G. Health & Human Services Dept.

- 1. AI-49527** Acceptance and approval to award job order contractor, Herrcon LLC (awarded JOC through Buyboard contract #464-14) in the amount of \$63,930.27 for the purchase, installation of CCD X-RAY IMAGE Detector to include but not limited to any modifications/appurtenances as may be necessary for a turnkey project. (Project #15-069-OGG)

APPROVED BY
COMMISSIONERS' COURT
MAY 5, 2015

AI-49533

Purchasing Department 15. F. 1.

CC - REGULAR

Meeting Date: 05/05/2015

Submitted For: Jesse Ozuna, COMM. PCT. #4

Submitted By: Moises Salazar, PURCHASING DEPT.

Department: COMM. PCT. #4

Information

CAPTION

✓ A. Acceptance and approval of Change Order No. 6 for additional 38 days due to adverse weather for Contract No. C-14-067-06-03 with JCon Construction, LLC as reviewed/approved by project architect of record, Mata-Garcia Architects, LLP for: Hidalgo County Precinct No. 4 -"Construction of the Linn-San Manuel Emergency Services Facilities" with authority for County Judge, or Court Member to execute document.

B. Acceptance and approval of request for payment of invoice 15-4-000012 submitted by L&G Engineering Laboratory for the Linn San Manuel Facility (PO# 713423).

BACKGROUND

Fiscal Impact

FISCAL YEAR: 2015

ACCT. #: 5-1301-419-40-124-136-0-720

FUNDS AVAILABLE Y/N?: Y MATCHING FUNDS Y/N?:

BUDGETARY IMPACT:

PO# 713423 -L&G ENGINEERING

FISCAL YEAR: 2015

ACCT. #: 5-1301-419-40-124-136-0-730

FUNDS AVAILABLE Y/N?: Y MATCHING FUNDS Y/N?: N

BUDGETARY IMPACT:

PO#712761

Change order has no fiscal impact.

Attachments

Inv 15-4-000012 from L&G Eng

Change Order No. 6 -JCon -Pct4 Linn San Manuel Emerg Svcs Fac

Form Review

Inbox	Reviewed By	Date
Purchasing Department	Marty Salazar	05/01/2015 09:33 AM
Budget & Management	Veronica Ortiz	05/01/2015 09:44 AM

Glinda Pacheco

Auditor's Office

Form Started By: Moises Salazar

Final Approval Date: 05/01/2015

Glinda Pacheco

Monica Badillo

05/01/2015 10:06 AM

05/01/2015 03:24 PM

Started On: 04/30/2015 02:43 PM