



CITY OF LA HABRA, CALIFORNIA CONTRACT CHANGE ORDER NO. 2

PROJECT: Community Center Demolition Project City Project No. 1-D-20

**CONTRACTOR: Granville Contracting & Management Inc.
1290 W. Lambert Rd. #C, Brea, CA 92821**

You are hereby directed to make the following changes to the plans and specifications and to do the following described work not included in the plans and specifications.

Description of Change Order: This Change Order provides for the disposal of the basement walls, punching holes in the basement floor, and backfill of ¾” crushed base and soil.

Note: This change order is not effective until approved by the City Engineer.

Changes requested by: James Valdez, Senior Engineering Aide

Date of Issuance: July 20, 2021

DESCRIPTION OF CONTRACT CHANGES:

Item #	Item Description	Actual Quantity	Units	Unit Price	Estimated Cost
1	Remove and dispose basement walls, punch holes in basement floor, backfill ¾” crushed base and soil.	1	LS	\$17,834.00	\$17,834.00


ORIGINAL CONTRACT AMOUNT: \$ 108,190.00
 CURRENT CONTRACT AMOUNT: \$ 111,138.00
 AMOUNT OF THIS CHANGE ORDER: \$ 17,834.00
 REVISED CONTRACT AMOUNT: \$ 128,972.00

ORIGINAL START DATE: June 28, 2021
 ORIGINAL CONTRACT DURATION: 25 working days
 ORIGINAL COMPLETION DATE: August 2, 2021
 WORKING DAYS FOR THIS CHANGE: 3
 REVISED COMPLETION DATE: August 6, 2021

Contractor: Granville Contracting & Management Inc.


By: Cynthia Gonzalez

Title: Project Coordinator

Signature:  _____

Approved by: Elias Saykali, P.E.

Title: Public Works Director

Signature:  _____