



The City of San Luis Fire Station #2 - Change Orders-06/2023

3925 E COUNTY 24th ST.
San Luis, Az. 85349

Merrill Development

- *PCO #01 - Builders Risk Insurance - \$2,846.00*
Insurance to protect building materials that have been erected.
- *PCO #02 - Inline Valve for Backflow Preventer - \$3,011.93*
Valve needed due to Public Works providing one water tap opposed to the original proposed two water taps.
- *PCO #03 - Installation of owner provided metal building - \$19,668.67*
Metal building plans were not provided in original bid due to the plans would not be provided by vendor without full purchase of product.
- *PCO #04 - Shower Tile and Curbs - \$1,344.72*
Plans design flaw that needed to be corrected.
- *PCO #05 - Added Electrical Outlets in Supply Room for I.T. Department*
Added electrical outlets for I.T. equipment.
- *PCO #06 - Countertop Change - \$9,493.00*
Change countertops from laminated to stainless steel for longevity.
- *PCO #07 - Outside Air Intakes - \$2,466.78*
Plans design flaw that needed to be corrected.
- *PCO #08 - Air Handler Changes - \$6,075.18*
Air handlers would not fit into the attic space due to plan design flaws.
- *PCO #09 - Reception Sketch Changes - \$9,612.96*
Changes made to Reception and Day rooms to comply with the HEPA laws.
- *PCO #10 - Additional Generator Requirements - \$4,917.17*
A Request for Information (RFI) required additional requirements, for the generator, not included in the original plans design.
- *PCO #11 - Additional Electrical Needed for Operations - \$13,112.44*
Additional electrical needed for landscaping, metal building, and future alert system.

D&H Electrical

- *CO #01 - Additional Electrical Needed for I.T. Department Operations - \$2,485.00*
Cabling needed for I.T. operations.

Ferguson Waterworks/Public Works

- *CO #01 - Fire Hydrant Extension - \$1,203.75*
Needed 24" fire hydrant extension.

Total Change Orders - \$78,007.78