

WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 1

1. CONTRACTOR: Smith Contracting Co., Inc.

2. Change Order Work Limits: Sta. 1+75 to Sta. 2+15

3. Type of Change(on federal-aid non-exempt projects): Minor (Major/Minor)

4. Reasons: 2G (3 Max. - In order of importance - Primary first)

Project: 12IFB00025

Roadway: King of Kings

Purchase Order
Number: _____

5. Describe the work being revised:

2G: Differing Site Conditions (unforeseeable). Unadjusted utility (unforeseeable). This Change Order adds a new Contract item to provide for payment for additional work by the Contractor to install a PVC sleeve under the roadway to carry a new irrigation line and new waterline servicing the HEB Carwash. An item is also added to provide payment to the Contractor to rework and correct the subgrade after an unidentified and unadjusted Brushy Creek MUD waterline broke inside the roadway pavement limits.

6. Work to be performed in accordance with Items: See Attached

7. New or revised plan sheet(s) are attached and numbered: N/A

8. New Special Provisions to the contract are attached: ☐ Yes ☒ No

9. New Special Provisions to Item N/A No. N/A, Special Specification Item N/A are attached.

Each signatory hereby warrants that each has the authority to execute this Change Order (CO).

<i>The contractor must sign the Change Order and, by doing so, agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit; or loss of compensation as a result of this change.</i>	The following information must be provided
THE CONTRACTOR Date _____	Time Ext. #: <u>N/A</u> Days added on this CO: <u>0</u>
By _____	Amount added by this change order: <u>\$5,874.54</u>
Typed/Printed Name _____	
Typed/Printed Title _____	

RECOMMENDED FOR EXECUTION:

Project Manager Date

N/A
Design Engineer Date

Program Manager Date

Design Engineer's Seal:

N/A

County Commissioner Precinct 1 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 2 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 3 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 4 Date
☐ APPROVED ☐ REQUEST APPROVAL

☐ APPROVED County Judge Date

WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 1

Project # 12IFB00025

TABLE A: Force Account Work and Materials Placed into Stock[illegible]**TABLE B: Contract Items**[illegible]

CHANGE ORDER REASON(S) CODE CHART

1. Design Error or Omission	1A. Incorrect PS&E 1B. Other
2. Differing Site Conditions (unforeseeable)	2A. Dispute resolution (expense caused by conditions and/or resulting delay) 2B. Unavailable material 2C. New development (conditions changing after PS&E completed) 2D. Environmental remediation 2E. Miscellaneous difference in site conditions (unforeseeable)(Item 9) 2F. Site conditions altered by an act of nature 2G. Unadjusted utility (unforeseeable) 2H. Unacquired Right-of-Way (unforeseeable) 2I. Additional safety needs (unforeseeable) 2J. Other
3. County Convenience	3A. Dispute resolution (not resulting from error in plans or differing site conditions) 3B. Public relations improvement 3C. Implementation of a Value Engineering finding 3D. Achievement of an early project completion 3E. Reduction of future maintenance 3F. Additional work desired by the County 3G. Compliance requirements of new laws and/or policies 3H. Cost savings opportunity discovered during construction 3I. Implementation of improved technology or better process 3J. Price adjustment on finished work (price reduced in exchange for acceptance) 3K. Addition of stock account or material supplied by state provision 3L. Revising safety work/measures desired by the County 3M. Other
4. Third Party Accommodation	4A. Failure of a third party to meet commitment 4B. Third party requested work 4C. Compliance requirements of new laws and/or policies (impacting third party) 4D. Other
5. Contractor Convenience	5A. Contractor exercises option to change the traffic control plan 5B. Contractor requested change in the sequence and/or method of work 5C. Payment for Partnering workshop 5D. Additional safety work/measures desired by the contractor 5E. Other
6. Untimely ROW/Utilities	6A. Right-of-Way not clear (third party responsibility for ROW) 6B. Right-of-Way not clear (County responsibility for ROW) 6C. Utilities not clear 6D. Other

Williamson County Road Bond Program
King of Kings Crossing
Williamson County Project No. 12IFB00025

Change Order No. 1

Reason for Change

This Change Order adds a new Contract item to provide payment for additional work by the Contractor to install a PVC Sleeve to carry a new irrigation line and a new waterline to the carwash for HEB. The carwash waterline is tied into the irrigation system and the existing lines are too shallow. To protect the roadway pavement section and to provide for future maintenance of the waterlines, the lines were lowered and placed in a sleeve crossing underneath King of Kings. An item is also added to provide payment to the Contractor to rework and correct the subgrade after an unidentified and unadjusted Brushy Creek MUD waterline broke inside the roadway pavement limits.

Following is a summary of the new items required for this Change Order.

ITEM	DESCRIPTION	QTY	UNIT
999-0001	INSTL PVC SLEEVE & LOWER CARWASH WATERLINE	1.00	LS
999-0002	ADDITIONAL WORK TO CORRECT SUBGRADE	1.00	LS

This Change Order results in a net increase of \$5,874.54 to the Contract amount, for an adjusted Contract amount of \$105,327.69. The original Contract amount was \$99,453.15. As a result of this and all Change Orders to date, \$5,874.54 has been added to the Contract resulting in a 1.4% net increase in the Contract cost. No additional days will be added to or deducted from the Contract as a result of this Change Order.

HNTB Corporation

James Klotz, P.E.