

WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 7

Received  
 SEP 11 2012  
 BY: PSI

- 1. CONTRACTOR: Dan Williams Company
- 2. Change Order Work Limits: Sta. 10+00 to Sta. 82+75
- 3. Type of Change(on federal-aid non-exempt projects): Minor (Major/Minor)
- 4. Reasons: 1A, 2E (3 Max. - In order of importance - Primary first)

Project: 11WC906  
 Roadway: O'Connor Dr Ext  
 Purchase Order Number: \_\_\_\_\_

5. Describe the work being revised:

**1A: Design Error or Omission. Incorrect PS&E.** This Change Order corrects the Contract quantity of roadway excavation. **2E: Differing Site Conditions. Miscellaneous difference in site conditions (unforeseeable) (Item 9).** Preliminary adjustment of quantities to meet field conditions.

- 6. Work to be performed in accordance with Items: See Attached
- 7. New or revised plan sheet(s) are attached and numbered: N/A
- 8. New Special Provisions to the contract are attached:  Yes  No
- 9. New Special Provisions to Item N/A No. N/A, Special Specification Item N/A are attached.

Each signatory hereby warrants that each has the authority to execute this Change Order (CO).

<p><i>The contractor must sign the Change Order and, by doing so, agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit, or loss of compensation as a result of this change.</i></p> <p>THE CONTRACTOR Date <u>9-5-12</u></p> <p>By <u>[Signature]</u></p> <p>Typed/Printed Name <u>STEVE CORNWELL</u></p> <p>Typed/Printed Title <u>VP CONTRACTOR</u></p>	<p><b>The following information must be provided</b></p> <p>Time Ext. #: <u>N/A</u> Days added on this CO: <u>0</u></p> <p>Amount added by this change order: <u>\$79,203.21</u></p>
---	--

RECOMMENDED FOR EXECUTION:

[Signature] P.E. 9/10/12  
 Project Manager Date

County Commissioner Precinct 1 Date  
 APPROVED  REQUEST APPROVAL

N/A  
 Design Engineer Date

County Commissioner Precinct 2 Date  
 APPROVED  REQUEST APPROVAL

[Signature] 9/13/12  
 Program Manager Date

County Commissioner Precinct 3 Date  
 APPROVED  REQUEST APPROVAL

Design Engineer's Seal:

N/A

County Commissioner Precinct 4 Date  
 APPROVED  REQUEST APPROVAL

APPROVED County Judge Date





## CHANGE ORDER REASON(S) CODE CHART

1. Design Error or Omission	1A. Incorrect PS&E 1B. Other
2. Differing Site Conditions (unforeseeable)	2A. Dispute resolution (expense caused by conditions and/or resulting delay) 2B. Unavailable material 2C. New development (conditions changing after PS&E completed) 2D. Environmental remediation 2E. Miscellaneous difference in site conditions (unforeseeable)(Item 9) 2F. Site conditions altered by an act of nature 2G. Unadjusted utility (unforeseeable) 2H. Unacquired Right-of-Way (unforeseeable) 2I. Additional safety needs (unforeseeable) 2J. Other
3. County Convenience	3A. Dispute resolution (not resulting from error in plans or differing site conditions) 3B. Public relations improvement 3C. Implementation of a Value Engineering finding 3D. Achievement of an early project completion 3E. Reduction of future maintenance 3F. Additional work desired by the County 3G. Compliance requirements of new laws and/or policies 3H. Cost savings opportunity discovered during construction 3I. Implementation of improved technology or better process 3J. Price adjustment on finished work (price reduced in exchange for acceptance) 3K. Addition of stock account or material supplied by state provision 3L. Revising safety work/measures desired by the County 3M. Other
4. Third Party Accommodation	4A. Failure of a third party to meet commitment 4B. Third party requested work 4C. Compliance requirements of new laws and/or policies (impacting third party) 4D. Other
5. Contractor Convenience	5A. Contractor exercises option to change the traffic control plan 5B. Contractor requested change in the sequence and/or method of work 5C. Payment for Partnering workshop 5D. Additional safety work/measures desired by the contractor 5E. Other
6. Untimely ROW/Utilities	6A. Right-of-Way not clear (third party responsibility for ROW) 6B. Right-of-Way not clear (County responsibility for ROW) 6C. Utilities not clear 6D. Other

**Williamson County Road Bond Program  
O'Connor Drive Extension  
Williamson County Project No. 11WC906**

**Change Order No. 7**

**Reason for Change**

This Change Order corrects the Contract quantity of roadway excavation. This Change Order also provides for a preliminary balancing of the overrun/underrun Contract quantities for the project as a result of addressing field conditions not accounted for in the original plan quantities.

The items with the largest quantities that overrun or underrun are as follows:

- Type B and C hot mix asphalt was overrun because the actual unit weight of the Contractor's asphalt mix was approximately 117 lbs/SY and the designer had used a unit weight of 110 lbs/SY (industry practice) to calculate the plan quantity.
- The Type A Hot Mix was overrun due to a larger excavation in the pavement to install the Water Quality Filters on Great Oaks and O'Connor north of RM 620.
- Temporary seed and erosion control items were not used to the full plan quantity because of the drought conditions prevalent during the project.
- An extra month of barricades was added for the 20 days added to the Contract on Change Order 6.
- Final quantities were determined for the revisions to the signals on RM 620.

No new items are required for this Change Order.

This Change Order results in a net increase of \$79,203.21 to the Contract amount, for an adjusted Contract amount of \$6,017,646.00. The original Contract amount was \$5,742,529.92. As a result of this and all Change Orders to-date, \$275,116.08 has been added to the Contract, resulting in a 4.8% net increase in the Contract Cost. No additional days will be added to or deducted from the Contract as a result of this Change Order.

**HNTB Corporation**

James Klotz, P.E.