

Received

SEP 6 2012

WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 7

RECEIVED
SEP 11 2012
BY: PSI

CONTRACTOR: FTWoods Construction
Round Rock

2. Change Order Work Limits: Sta. 168+33 to Sta. 243+64

3. Type of Change(on federal-aid non-exempt projects): minor (Major/Minor)

4. Reasons: 5B, 3H (3 Max. - In order of importance - Primary first)

Project: 10WC821
Roadway: 2nd Street Taylor, TX
Purchase Order Number:

5. Describe the work being revised:

5B: Contractor Convenience. Contractor requested change in the sequence and/or method of work. 3H: County Convenience. Cost savings opportunity discovered during construction. This Change Order adds a new Contract Item to allow the Contractor to place one 4" lift of Ty B HMAC in lieu of two 2" lifts of Ty C HMAC, as requested by the Contractor. This change will shorten the impact and inconvenience of paving operations to adjacent property owners by speeding up the placement of these four inches of HMAC and will save the County \$1.50/ton.

6. Work to be performed in accordance with Items: See Attached

7. New or revised plan sheet(s) are attached and numbered: N/A

8. New Special Provisions to the contract are attached: Yes No

9. New Special Provisions to Item N/A No. N/A, Special Specification Item N/A are attached.

Each signatory hereby warrants that each has the authority to execute this Change Order (CO).

The contractor must sign the Change Order and, by doing so, agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit; or loss of compensation as a result of this change.
The following information must be provided
Time Ext. #: N/A Days added on this CO: 0
Amount added by this change order: (\$16,558.50)
THE CONTRACTOR Date 9/4/12
By Mike Chaney
Typed/Printed Name MIKE CHANEY
Typed/Printed Title P. Mgr

RECOMMENDED FOR EXECUTION:

Project Manager Date 9/10/12

Program Manager Date 9/13/12

Design Engineer's Seal:

N/A

County Commissioner Precinct 1 Date
APPROVED REQUEST APPROVAL

County Commissioner Precinct 2 Date
APPROVED REQUEST APPROVAL

County Commissioner Precinct 3 Date
APPROVED REQUEST APPROVAL

County Commissioner Precinct 4 Date
APPROVED REQUEST APPROVAL

City Manager, City of Taylor Date
APPROVED

County Judge Date
APPROVED

CHANGE ORDER REASON(S) CODE CHART

1. Design Error or Omission	1A. Incorrect PS&E 1B. Other
2. Differing Site Conditions (unforeseeable)	2A. Dispute resolution (expense caused by conditions and/or resulting delay) 2B. Unavailable material 2C. New development (conditions changing after PS&E completed) 2D. Environmental remediation 2E. Miscellaneous difference in site conditions (unforeseeable)(Item 9) 2F. Site conditions altered by an act of nature 2G. Unadjusted utility (unforeseeable) 2H. Unacquired Right-of-Way (unforeseeable) 2I. Additional safety needs (unforeseeable) 2J. Other
3. County Convenience	3A. Dispute resolution (not resulting from error in plans or differing site conditions) 3B. Public relations improvement 3C. Implementation of a Value Engineering finding 3D. Achievement of an early project completion 3E. Reduction of future maintenance 3F. Additional work desired by the County 3G. Compliance requirements of new laws and/or policies 3H. Cost savings opportunity discovered during construction 3I. Implementation of improved technology or better process 3J. Price adjustment on finished work (price reduced in exchange for acceptance) 3K. Addition of stock account or material supplied by state provision 3L. Revising safety work/measures desired by the County 3M. Other
4. Third Party Accommodation	4A. Failure of a third party to meet commitment 4B. Third party requested work 4C. Compliance requirements of new laws and/or policies (impacting third party) 4D. Other
5. Contractor Convenience	5A. Contractor exercises option to change the traffic control plan 5B. Contractor requested change in the sequence and/or method of work 5C. Payment for Partnering workshop 5D. Additional safety work/measures desired by the contractor 5E. Other
6. Untimely ROW/Utilities	6A. Right-of-Way not clear (third party responsibility for ROW) 6B. Right-of-Way not clear (County responsibility for ROW) 6C. Utilities not clear 6D. Other

Williamson County Road Bond Program

**2nd Street Improvements
Williamson County Project No. 10WC821**

Change Order No. 7

Reason for Change

This Change Order adds a new Contract Item to allow the Contractor to place one 4" lift of Ty B HMA in lieu of two 2" lifts of Ty C HMA, as requested by the Contractor. This change will shorten the impact and inconvenience of paving operations to adjacent property owners by speeding up the placement of these four inches of HMA and will save the County \$1.50/ton.

Following is a summary of the new items required for this change order.

ITEM	DESCRIPTION	QTY	UNIT
341-2011	D-GR HMA (QCQA) TY B PG64-22	1,1039.00	TON

This Change Order results in a net decrease of \$16,558.50 to the Contract amount, for an adjusted Contract total of \$9,185,245.67. The original Contract amount was \$8,973,072.80. As a result of this and all Change Orders to-date, \$212,172.87 has been added to the Contract, resulting in a 2.4% net increase in the Contract cost. There will be no days added to or deducted from the Contract as a result of this Change Order.

HNTB Corporation

James Klotz, P.E.