

RECEIVED  
DEC 04 2013  
BY: PSI

WILLIAMSON COUNTY, TEXAS  
CHANGE ORDER NUMBER: 46

Received  
DEC 2 2013

1. CONTRACTOR: Dan Williams Construction Company
2. Change Order Work Limits: Sta. 47+05.49 Sta. 238+63.93
3. Type of Change(on federal-aid non-exempt projects): Minor (Major/Minor)
4. Reasons: 2E (3 Max. - In order of importance - Primary first)

NTB Corporation  
Project: 09WC720  
Roadway: US 183  
CSJ  
Number: 0151-04-063, etc.

5. Describe the work being revised:

**2E: Differing Site Conditions. Miscellaneous difference in site conditions (unforeseeable).** Adjustment of quantities to meet field conditions.

6. Work to be performed in accordance with Items: See Attached
7. New or revised plan sheet(s) are attached and numbered: N/A
8. New Special Provisions to the contract are attached:  Yes  No
9. New Special Provisions to Item N/A No. N/A, Special Specification Item N/A are attached.

Each signatory hereby warrants that each has the authority to execute this Change Order (CO).

<p><i>The contractor must sign the Change Order and, by doing so, agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit; or loss of compensation as a result of this change.</i></p>	<p><b>The following information must be provided</b></p> <p>Time Ext. #: <u>N/A</u> Days added on this CO: <u>0</u></p> <p>Amount added by this change order: <u>(\$103,698.26)</u></p>
<p>THE CONTRACTOR Date <u>12/3/2013</u></p> <p>By <u>[Signature]</u></p> <p>Typed/Printed Name <u>GEORGE MARYKICH</u></p> <p>Typed/Printed Title <u>Pm</u></p>	

RECOMMENDED FOR EXECUTION:

[Signature] 12/3/13  
Project Manager Date

N/A  
Design Engineer Date

[Signature] 12/4/2013  
Program Manager Date

Design Engineer's Seal:

N/A

County Commissioner Precinct 1 Date  
 APPROVED  REQUEST APPROVAL

County Commissioner Precinct 2 Date  
 APPROVED  REQUEST APPROVAL

County Commissioner Precinct 3 Date  
 APPROVED  REQUEST APPROVAL

County Commissioner Precinct 4 Date  
 APPROVED  REQUEST APPROVAL

County Judge Date  
 APPROVED



WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 46

Project # 09WC720

TABLE B: Contract Items (Continued)

ITEM	DESCRIPTION	UNIT	UNIT PRICE	ORIGINAL + PREVIOUSLY REVISED		ADD or (DEDUCT)	NEW		OVERRUN/UNDERRUN	
				QUANTITY	ITEM COST	QUANTITY	QUANTITY	ITEM COST		
496-2007	REMOV STR (PIPE)	LF	\$11.00	3,203.00	\$35,233.00	(744.00)	2,459.00	\$27,049.00	(\$8,184.00)	
496-2008	REMOV STR (BOX CULVERT)	LF	\$30.00	633.00	\$18,990.00	817.00	1,450.00	\$43,500.00	\$24,510.00	
506-2002	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	\$16.00	3,296.00	\$52,736.00	(1,832.00)	1,464.00	\$23,424.00	(\$29,312.00)	
506-2009	ROCK FILTER DAMS (REMOVE)	LF	\$7.00	3,296.00	\$23,072.00	(2,772.00)	524.00	\$3,668.00	(\$19,404.00)	
506-2016	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	\$8.00	1,000.00	\$8,000.00	527.80	1,527.80	\$12,222.40	\$4,222.40	
506-2019	CONSTRUCTION EXITS (REMOVE)	SY	\$5.00	1,000.00	\$5,000.00	(677.78)	322.22	\$1,611.10	(\$3,388.90)	
506-2034	TEMPORARY SEDIMENT CONTROL FENCE	LF	\$3.00	25,584.00	\$76,752.00	(2,998.00)	22,586.00	\$67,758.00	(\$8,994.00)	
512-2002	PORT CTB (FUR & INST)(SAFETY SH)(TY 2)	LF	\$15.00	2,460.00	\$36,900.00	(630.00)	1,830.00	\$27,450.00	(\$9,450.00)	
512-2020	PORT CTB (MOVE)(SAFETY SH)(TY 2)	LF	\$5.00	9,870.00	\$49,350.00	(6,150.00)	3,720.00	\$18,600.00	(\$30,750.00)	
512-2038	PORT CTB (REMOVE)(SAFETY SH)(TY 2)	LF	\$10.00	2,460.00	\$24,600.00	(630.00)	1,830.00	\$18,300.00	(\$6,300.00)	
530-2010	DRIVEWAY (CONC)	SY	\$50.00	936.00	\$46,800.00	(183.00)	753.00	\$37,650.00	(\$9,150.00)	
530-2016	TURNOUTS (ACP)	SY	\$50.00	41.00	\$2,050.00	(15.00)	26.00	\$1,300.00	(\$750.00)	
531-2004	CONC SIDEWALKS (6")	SY	\$37.00	54.00	\$1,998.00	11.00	65.00	\$2,405.00	\$407.00	
531-2005	CURB RAMPS (TY 1)	EA	\$1,000.00	1.00	\$1,000.00	1.00	2.00	\$2,000.00	\$1,000.00	
531-2018	CURB RAMPS (SPECIAL)	EA	\$1,400.00	10.00	\$14,000.00	(1.00)	9.00	\$12,600.00	(\$1,400.00)	
540-2001	MTL W-BEAM GD FEN (TIM POST)	LF	\$20.00	848.00	\$16,960.00	51.00	899.00	\$17,980.00	\$1,020.00	
540-2005	TERMINAL ANCHOR SECTION	EA	\$700.00	2.00	\$1,400.00	1.00	3.00	\$2,100.00	\$700.00	
540-2011	MTL BEAM GD FEN TRANS (THREE BEAM)	EA	\$1,200.00	4.00	\$4,800.00	1.00	5.00	\$6,000.00	\$1,200.00	
542-2001	REMOV MTL BEAM GD FENCE	LF	\$2.00	1667.00	\$3,334.00	1,414.50	3,081.50	\$6,163.00	\$2,829.00	
542-2002	REMOV TERMINAL ANCHOR SECTION	EA	\$150.00	1.00	\$150.00	4.00	5.00	\$750.00	\$600.00	
544-2001	GUARDRAIL END TREATMENT INSTALL	EA	\$2,000.00	6.00	\$12,000.00	(1.00)	5.00	\$10,000.00	(\$2,000.00)	
545-2002	CRASH CUSHION ATTEN (MOVE AND RESET)	EA	\$2,000.00	11.00	\$22,000.00	(10.00)	1.00	\$2,000.00	(\$20,000.00)	
545-2003	CRASH CUSH ATTEN (REMOVE)	EA	\$700.00	6.00	\$4,200.00	(1.00)	5.00	\$3,500.00	(\$700.00)	
545-2009	CRASH CUSH ATTEN (REMOVE)(TRACC)	EA	\$700.00	1.00	\$700.00	(1.00)	0.00	\$0.00	(\$700.00)	
556-2006	PIPE UNDERDRAINS (TY 6) (6")	LF	\$20.00	1,444.00	\$28,880.00	204.00	1,648.00	\$32,960.00	\$4,080.00	
636-2007	REPLACE EXISTING ALUM SIGNS TY A	SF	\$37.75	25.00	\$943.75	(1.00)	24.00	\$906.00	(\$37.75)	
658-2314	INSTL OM ASSM (OM-2X) (WC) GND	EA	\$48.00	39.00	\$1,872.00	11.00	50.00	\$2,400.00	\$528.00	
662-2001	WK ZN PAV MRK NON - REMOV (W) 4" (BRK)	LF	\$0.30	4,757.00	\$1,427.10	(1,787.00)	2,970.00	\$891.00	(\$536.10)	
662-2002	WK ZN PAV MRK NON - REMOV (W) 4" (DOT)	LF	\$0.40	557.00	\$222.80	(490.00)	67.00	\$26.80	(\$196.00)	
662-2004	WK ZN PAV MRK NON-REMOV (W) 4" (SLD)	LF	\$0.30	56,507.00	\$16,952.10	(26,384.00)	30,123.00	\$9,036.90	(\$7,915.20)	
662-2016	WK ZN PAV MRK NON-REMOV (W) 24" (SLD)	LF	\$4.00	506.00	\$2,024.00	(215.00)	291.00	\$1,164.00	(\$860.00)	
662-2017	WK ZN PAV MRK NON-REMOV (W) (ARROW)	EA	\$70.00	22.00	\$1,540.00	(8.00)	14.00	\$980.00	(\$560.00)	
662-2027	WK ZN PAV MRK NON-REMOV (W) (WORD)	EA	\$100.00	12.00	\$1,200.00	(4.00)	8.00	\$800.00	(\$400.00)	
662-2032	WK ZN PAV MRK NON - REMOV (Y) 4" (SLD)	LF	\$0.30	58,949.00	\$17,684.70	(21,878.00)	37,071.00	\$11,121.30	(\$6,563.40)	
662-2037	WK ZN PAV MRK NON - REMOV (Y) 12" (SLD)	LF	\$2.00	437.00	\$874.00	(437.00)	0.00	\$0.00	(\$874.00)	
666-2006	REFL PAV MRK TY I (W) 4" (DOT)(100MIL)	LF	\$0.40	236.00	\$94.40	(192.00)	44.00	\$17.60	(\$76.80)	
666-2012	REFL PAV MRK TY I (W) 4" (SLD)(100MIL)	LF	\$0.40	41,616.00	\$16,646.40	1,202.00	42,818.00	\$17,127.20	\$480.80	
666-2039	REFL PAV MRK TY I (W) 12"(LNP)(100MIL)	LF	\$1.00	358.00	\$358.00	(2.00)	356.00	\$356.00	(\$2.00)	
The "Totals" from Table B of the previous work sheet:						\$3,553,300.77			\$3,610,408.38	\$57,107.61
TOTALS						\$4,106,045.02			\$4,036,225.68	(\$69,819.34)

WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 46

Project # 09WC720

TABLE B: Contract Items (Continued)

ITEM	DESCRIPTION	UNIT	UNIT PRICE	ORIGINAL + PREVIOUSLY REVISED		ADD or (DEDUCT)	NEW		OVERRUN/ UNDERRUN
				QUANTITY	ITEM COST	QUANTITY	QUANTITY	ITEM COST	
666-2042	REFL PAV MRK TY I (W) 12"(SLD)(100MIL)	LF	\$2.00	1,471.00	\$2,942.00	(359.00)	1,112.00	\$2,224.00	(\$718.00)
666-2048	REFL PAV MRK TY I (W) 24"(SLD)(100MIL)	LF	\$4.00	723.00	\$2,892.00	79.00	802.00	\$3,208.00	\$316.00
666-2054	REFL PAV MRK TY I (W) (ARROW) (100MIL)	EA	\$80.00	51.00	\$4,080.00	2.00	53.00	\$4,240.00	\$160.00
666-2096	REFL PAV MRK TY I (W) (WORD) (100MIL)	EA	\$110.00	51.00	\$5,610.00	1.00	52.00	\$5,720.00	\$110.00
666-2102	REFL PAV MRK TY I (W) 36"(YLD TRJ)(100MIL)	EA	\$80.00	3.00	\$240.00	18.00	21.00	\$1,680.00	\$1,440.00
666-2111	REFL PAV MRK TY I (Y) 4"(SLD)(100MIL)	LF	\$0.40	48,019.00	\$19,207.60	3,514.00	51,533.00	\$20,613.20	\$1,405.60
666-2132	REFL PAV MRK TY I (Y) 24" (SLD)(100MIL)	LF	\$6.00	777.00	\$4,662.00	128.00	905.00	\$5,430.00	\$768.00
666-2142	REF PAV MRK TY II (W) 4" (BRK)	LF	\$0.10	11,709.00	\$1,170.90	(1,063.00)	10,646.00	\$1,064.60	(\$106.30)
666-2143	REF PAV MRK TY II (W) 4" (DOT)	LF	\$0.20	236.00	\$47.20	(236.00)	0.00	\$0.00	(\$47.20)
666-2145	REF PAV MRK TY II (W) 4" (SLD)	LF	\$0.10	41,616.00	\$4,161.60	1,202.00	42,818.00	\$4,281.80	\$120.20
666-2153	REF PAV MRK TY II (W) 8" (SLD)	LF	\$0.20	17,193.00	\$3,438.60	(168.00)	17,025.00	\$3,405.00	(\$33.60)
666-2154	REF PAV MRK TY II (W) 12" (LNDP)	LF	\$0.40	358.00	\$143.20	(2.00)	356.00	\$142.40	(\$0.80)
666-2157	REF PAV MRK TY II (W) 24" (SLD)	LF	\$3.00	723.00	\$2,169.00	188.00	911.00	\$2,733.00	\$564.00
666-2160	REF PAV MRK TY II (W) (ARROW)	EA	\$60.00	51.00	\$3,060.00	1.00	52.00	\$3,120.00	\$60.00
666-2173	REF PAV MRK TY II (W) (WORD)	EA	\$70.00	51.00	\$3,570.00	1.00	52.00	\$3,640.00	\$70.00
672-2012	REFL PAV MRKR TY I-C	EA	\$3.00	809.00	\$2,427.00	(81.00)	728.00	\$2,184.00	(\$243.00)
672-2015	REFL PAV MRKR TY II-A-A	EA	\$3.00	681.00	\$2,043.00	465.00	1,146.00	\$3,438.00	\$1,395.00
672-2017	REFL PAV MRKR TY II-C-R	EA	\$3.00	2858.00	\$8,574.00	(990.00)	1,868.00	\$5,604.00	(\$2,970.00)
677-2001	ELIM EXT PAV MRK & MRKS ( 4")	LF	\$0.60	37322.00	\$22,393.20	4,518.00	41,840.00	\$25,104.00	\$2,710.80
677-2005	ELIM EXT PAV MRK & MRKS ( 12")	LF	\$2.00	485.00	\$970.00	(135.00)	350.00	\$700.00	(\$270.00)
8120-2001	COORDINATION OF TRAFFIC SIGNAL SYSTEM	EA	\$4,000.00	1.00	\$4,000.00	(1.00)	0.00	\$0.00	(\$4,000.00)
8120-2003	SPECIAL ADJUSTMENT OF TIMING PLANS	EA	\$1,100.00	6.00	\$6,600.00	(1.00)	5.00	\$5,500.00	(\$1,100.00)
505S-B	24" STEEL ENCASMENT PIPE (OPEN CUT) (3/8"	LF	\$100.00	1032.00	\$103,200.00	39.00	1,071.00	\$107,100.00	\$3,900.00
505S-B	30" STEEL ENCASMENT PIPE (OPEN CUT) (7/16"	LF	\$200.00	403.00	\$80,600.00	47.00	450.00	\$90,000.00	\$9,400.00
COA-509S-1	TRENCH SAFETY	LF	\$1.00	8183.00	\$8,183.00	(1,987.47)	6,195.53	\$6,195.53	(\$1,987.47)
510-A-8" Dia RW	D.I. RESTRAINTS FOR 8" PVC WATER PIPE	LF	\$4.00	496.00	\$1,984.00	(31.00)	465.00	\$1,860.00	(\$124.00)
510-AW	8" PVC WATER PIPE (C900, DR14), INCLUDING	LF	\$50.00	642.00	\$32,100.00	(23.00)	619.00	\$30,950.00	(\$1,150.00)
510-AW	12" PVC WATER PIPE (C900, DR14), INCLUDING TRACER WIRE	LF	\$35.00	2660.00	\$93,100.00	(13.00)	2,647.00	\$92,645.00	(\$455.00)
510-AW	18" D.I. WATER PIPE (CLASS 350)	LF	\$60.00	2554.00	\$153,240.00	(11.00)	2,543.00	\$152,580.00	(\$660.00)
510-KW	8" D.I. FITTINGS	EA	\$500.00	11.00	\$5,500.00	2.00	13.00	\$6,500.00	\$1,000.00
COA-510-SW-1	18" STEEL ENCASMENT PIPE (OPEN CUT) INCLUDING CASING SPACERS, END PLUG, EXCAVATION, BEDDING, BACKFILL, FITTINGS AND APPURTENANCES, COMPLETE IN PLACE	LF	\$100.00	154.00	\$15,400.00	17.00	171.00	\$17,100.00	\$1,700.00
COA-510-SWWW-1	30" STEEL ENCASMENT PIPE (OPEN CUT) INCLUDING CASING SPACERS, END PLUG, EXCAVATION, BEDDING, BACKFILL, FITTINGS AND APPURTENANCES, COMPLETE IN PLACE	LF	\$170.00	243.00	\$41,310.00	(3.00)	240.00	\$40,800.00	(\$510.00)
COA-510-TW-1	6"X6" PRESSURE TAP, DI FULL CIRCLE ASSEMBLY TAPPING SLEEVE AND 6" TAPPING VALVE (TS&V) WITH STEM CASING AND	EA	\$4,000.00	5.00	\$20,000.00	(5.00)	0.00	\$0.00	(\$20,000.00)
The "Totals" from Table B of the previous work sheet:					\$4,106,045.02			\$4,036,225.68	(\$69,819.34)
TOTALS					\$4,765,063.32			\$4,685,988.21	(\$79,075.11)

**WILLIAMSON COUNTY, TEXAS**

CHANGE ORDER NUMBER: 46

Project # 09WC720

TABLE B: Contract Items (Continued)

ITEM	DESCRIPTION	UNIT	UNIT PRICE	ORIGINAL + PREVIOUSLY REVISED		ADD or DEDUCT	NEW		OVERRUN/UNDERRUN
				QUANTITY	ITEM COST	QUANTITY	QUANTITY	ITEM COST	
COA-510-XW-2	6-INCH PLUG WITH THRUST RESTRAINT, COMPLETE IN PLACE	EA	\$500.00	4.00	\$2,000.00	(2.00)	2.00	\$1,000.00	(\$1,000.00)
COA-511-AW-2	6-INCH GATE VALVE WITH STEM CASING, COVER, COMPLETE IN PLACE	EA	\$1,600.00	3.00	\$4,800.00	(1.00)	2.00	\$3,200.00	(\$1,600.00)
COA-511-BW-1	FIRE HYDRANT ASSEMBLY INCLUDING FITTINGS BETWEEN MAIN AND FIRE HYDRANT, EXCAVATION, BEDDING, AND BACKFILL, COMPLETE IN PLACE	EA	\$3,000.00	2.00	\$6,000.00	(1.00)	1.00	\$3,000.00	(\$3,000.00)
COA-511-BW-2	REMOVE FIRE HYDRANT ASSEMBLY, COMPLETE IN PLACE	EA	\$1,000.00	1.00	\$1,000.00	1.00	2.00	\$2,000.00	\$1,000.00
511S-B	FIRE HYDRANT ASSEMBLY INCLUDING FITTINGS BETWEEN MAIN AND	EA	\$800.00	2.00	\$1,600.00	(1.00)	1.00	\$800.00	(\$800.00)
511S-E	FLUSHING ASSEMBLY (2"), COMPLETE & IN PLACE	EA	\$1,000.00	2.00	\$2,000.00	(1.00)	1.00	\$1,000.00	(\$1,000.00)
9608-2001	WATER SERVICE RELOCATION	EA	\$4,339.74	9.00	\$39,057.66	(3.00)	6.00	\$26,038.44	(\$13,019.22)
9606-2053	FORCE ACCT - OFF-DUTY UNIFORMED POLICE OFFICER	LS	\$25,000.00	1.00	\$25,000.00	(0.20)	0.80	\$19,896.17	(\$5,103.83)
9606-2054	FORCE ACCOUNT- MAINTENANCE OF EROSION CONTROLS	LS	\$25,000.00	1.00	\$25,000.00	(0.00)	1.00	\$24,991.20	(\$8.80)
662-2067	WK ZN PAV MRK REMOV (W) 4" (SLD)	LF	\$0.58	2,237.00	\$1,297.46	1,769.00	4,006.00	\$2,323.48	\$1,026.02
662-2099	WK ZN PAV MRK REMOV (Y) 4" (SLD)	LF	\$0.58	1,110.00	\$643.80	980.00	2,090.00	\$1,212.20	\$568.40
999-0016	SOIL RETENTION BLANKETS CLASS1 TYPE A	SY	\$1.33	15,000.00	\$19,950.00	1,710.30	16,710.30	\$22,224.70	\$2,274.70
999-0023	WK ZN PAV MRK REM (W) ARROW	EA	\$164.30	1.00	\$164.30	1.00	2.00	\$328.60	\$164.30
999-0024	WK ZN PAV MRK REM (W) WORD	EA	\$212.00	1.00	\$212.00	1.00	2.00	\$424.00	\$212.00
662-WC01	WK ZN PAV MRK NON REMOV (W) 4" BRK (WTR)	LF	\$0.22	11,114.00	\$2,445.08	(7,424.00)	3,690.00	\$811.80	(\$1,633.28)
662-WC02	WK ZN PAV MRK NON REMOV (W) 4" SLD (WTR)	LF	\$0.22	10,269.00	\$2,259.18	7,243.00	17,512.00	\$3,852.64	\$1,593.46
662-WC03	WK ZN PAV MRK NON REMOV (W) 8" SLD (WTR)	LF	\$0.45	4,003.00	\$1,801.35	1,440.00	5,443.00	\$2,449.35	\$648.00
662-WC04	WK ZN PAV MRK NON REMOV (W) 24" SLD (WTR)	LF	\$4.24	50.00	\$212.00	163.00	213.00	\$903.12	\$691.12
662-WC05	WK ZN PAV MRK NON REMOV (W) ARROW (WTR)	EA	\$68.90	12.00	\$826.80	7.00	19.00	\$1,309.10	\$482.30
662-WC06	WK ZN PAV MRK NON REMOV (W) WORD (WTR)	EA	\$68.90	12.00	\$826.80	6.00	18.00	\$1,240.20	\$413.40
662-WC07	WK ZN PAV MRK NON REMOV (W) 36" YLD TRI (WTR)	EA	\$14.84	6.00	\$89.04	12.00	18.00	\$267.12	\$178.08
662-WC08	WK ZN PAV MRK NON REMOV (Y) 4" SLD (WTR)	LF	\$0.22	10215.00	\$2,247.30	14,558.00	24,773.00	\$5,450.06	\$3,202.76
662-WC09	WK ZN PAV MRK NON REMOV (Y) 12" SLD (WTR)	LF	\$2.12	85.00	\$180.20	(80.00)	0.00	\$0.00	(\$180.20)
662-2075	WK ZN PAV MRK REMOV (W) 8" (SLD)	LF	\$1.17	166.00	\$194.22	450.00	616.00	\$720.72	\$526.50
662-2113	WK ZN PAV MRK SHT TERM (TAB) TY W	EA	\$1.44	4212.00	\$6,065.28	968.00	5,180.00	\$7,459.20	\$1,393.92
662-2115	WK ZN PAV MRK SHT TERM (TAB) TY Y	EA	\$1.44	645.00	\$928.80	(141.00)	504.00	\$725.76	(\$203.04)
677-2003	ELIM EXT PAV MRKS & MRKS (8")	LF	\$1.10	621.00	\$683.10	383.00	1,004.00	\$1,104.40	\$421.30
677-2008	ELIM EXT PAV MRK & MRKS (ARROW)	EA	\$58.30	12.00	\$699.60	3.00	15.00	\$874.50	\$174.90
677-2018	ELIM EXT PAV MRK & MRKS (WORD)	EA	\$58.30	12.00	\$699.60	3.00	15.00	\$874.50	\$174.90
999-0044	SURVEY CREW	DAY	\$1,399.03	5.00	\$6,995.15	(2.00)	3.00	\$4,197.09	(\$2,798.06)
999-0045	ICE AND WATER	LS	\$300.00	1.00	\$300.00	(1.00)	0.00	\$0.00	(\$300.00)
999-0046	FUEL TRUCK WITH DRIVER	LS	\$1,366.31	1.00	\$1,366.31	(1.00)	0.00	\$0.00	(\$1,366.31)
999-0048	ADDITIONAL ERSION CONTROLS FORCE ACCOUNT	DOL	\$1.00	25000.00	\$25,000.00	(19,873.07)	5,126.93	\$5,126.93	(\$19,873.07)
502-2001	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	\$4,000.00	24.00	\$96,000.00	3.00	27.00	\$108,000.00	\$12,000.00
The "Totals" from Table B of the previous work sheet:					\$4,765,063.32			\$4,685,988.21	(\$79,075.11)
<b>TOTALS</b>					<b>\$5,043,724.95</b>			<b>\$4,940,026.69</b>	<b>(\$103,698.26)</b>

## CHANGE ORDER REASON(S) CODE CHART

<p>1. Design Error or Omission</p>	<p>1A. Incorrect PS&amp;E 1B. Other</p>
<p>2. Differing Site Conditions (unforeseeable)</p>	<p>2A. Dispute resolution (expense caused by conditions and/or resulting delay) 2B. Unavailable material 2C. New development (conditions changing after PS&amp;E completed) 2D. Environmental remediation 2E. Miscellaneous difference in site conditions (unforeseeable)(Item 9) 2F. Site conditions altered by an act of nature 2G. Unadjusted utility (unforeseeable) 2H. Unacquired Right-of-Way (unforeseeable) 2I. Additional safety needs (unforeseeable) 2J. Other</p>
<p>3. County Convenience</p>	<p>3A. Dispute resolution (not resulting from error in plans or differing site conditions) 3B. Public relations improvement 3C. Implementation of a Value Engineering finding 3D. Achievement of an early project completion 3E. Reduction of future maintenance 3F. Additional work desired by the County 3G. Compliance requirements of new laws and/or policies 3H. Cost savings opportunity discovered during construction 3I. Implementation of improved technology or better process 3J. Price adjustment on finished work (price reduced in exchange for acceptance) 3K. Addition of stock account or material supplied by state provision 3L. Revising safety work/measures desired by the County 3M. Other</p>
<p>4. Third Party Accommodation</p>	<p>4A. Failure of a third party to meet commitment 4B. Third party requested work 4C. Compliance requirements of new laws and/or policies (impacting third party) 4D. Other</p>
<p>5. Contractor Convenience</p>	<p>5A. Contractor exercises option to change the traffic control plan 5B. Contractor requested change in the sequence and/or method of work 5C. Payment for Partnering workshop 5D. Additional safety work/measures desired by the contractor 5E. Other</p>
<p>6. Untimely ROW/Utilities</p>	<p>6A. Right-of-Way not clear (third party responsibility for ROW) 6B. Right-of-Way not clear (County responsibility for ROW) 6C. Utilities not clear 6D. Other</p>

**Williamson County Pass Through Financing**

**US 183 Riva Ridge Drive to SH 29  
Williamson County Project No. 09WC720**

**Change Order No. 46**

**Reason for Change**

This Change Order provides for balancing the overrun / underrun Contract quantities for the project as a result of addressing field conditions not accounted for in the original plan quantities.

This Change Order results in a net decrease of \$103,698.26 to the Contract amount, for a final Contract total of \$15,960,705.67. The original Contract amount was \$14,677,727.84. As a result of this and all Change Orders to date, \$1,282,977.83 has been added to the Contract, resulting in an 8.74% net increase in the Contract cost. No additional days will be added to or deducted from the Contract schedule as a result of this Change Order.

**HNTB Corporation**

James Klotz, P.E.

CO #46 Breakdown by CSJ

CSJ: 0151-04-063

ITEM	DESCRIPTION	UNIT	UNIT PRICE	ORIGINAL + PREVIOUSLY REVISED			ADD or (DEDUCT)			NEW			OVERRUN/ UNDERRUN
				QUANTITY	ITEM COST	QUANTITY	QUANTITY	ITEM COST	QUANTITY	QUANTITY	ITEM COST		
104-2009	REMOVING CONC (RIPRAP)	SY	\$6.00	846.00	\$5,076.00	192.18	1,038.18	\$6,229.08			\$1,153.08		
104-2015	REMOVING CONC SIDEWALK	SY	\$6.00	251.00	\$1,506.00	4.33	255.33	\$1,531.98			\$25.98		
104-2017	REMOVING CONC DRIVEWAY	SY	\$8.00	510.00	\$4,080.00	40.28	550.28	\$4,402.24			\$322.24		
104-2022	REMOVING CONC CURB AND GUTTER	LF	\$2.00	2,119.00	\$4,238.00	(110.00)	2,009.00	\$4,018.00			(\$220.00)		
106-2002	OBLITERATING ABANDONED ROAD	SY	\$1.00	23,767.00	\$23,767.00	388.28	24,155.28	\$24,155.28			\$388.28		
110-2001	EXCAVATION ROADWAY	CY	\$3.00	110,066.74	\$330,200.22	(1,438.00)	108,628.74	\$325,886.22			(\$4,314.00)		
132-2003	EMBANKMENT (FINAL)(ORD COMP)(TY B)	CY	\$3.00	127,198.00	\$381,594.00	(6,326.00)	120,872.00	\$362,616.00			(\$18,978.00)		
164-2001	BROADCAST SEED (PERM)(RURAL)(SANDY)	SY	\$0.05	263,138.00	\$13,156.90	52,892.00	316,030.00	\$15,801.50			\$2,644.60		
166-2002	FERTILIZER	SY	\$500.00	16.50	\$8,250.00	3,038,424.6	19.54	\$9,769.21			\$1,519.21		
168-2001	VEGETATIVE WATERING	MG	\$13.00	5,055.40	\$65,720.20	(5,055.40)	0.00	\$0.00			(\$65,720.20)		
247-2044	FLBS (CMP IN PLC)(TY A GR 4)(FNAL POS)	CY	\$19.00	32,944.00	\$625,936.00	(3,405.00)	29,539.00	\$561,241.00			(\$64,695.00)		
341-2011	D-GR HMA(QCOA) TY-B PG64-22	TON	\$40.00	26,711.21	\$1,068,448.40	0.03	26,711.24	\$1,068,449.60			\$1.20		
416-2004	DRILL SHAFT (36 IN)	LF	\$110.00	336.00	\$36,960.00	63.58	399.58	\$43,953.80			\$6,993.80		
432-2001	RIP RAP (CONC)(4IN)	CY	\$300.00	195.00	\$58,500.00	(104.72)	90.28	\$27,084.00			(\$31,416.00)		
432-2002	RIP RAP (CONC)(5IN)	CY	\$300.00	1,422.00	\$426,600.00	545.15	1,967.15	\$590,145.00			\$163,545.00		
432-2035	RIP RAP (CONC)(6IN)	CY	\$300.00	2.40	\$720.00	66.00	68.40	\$20,520.00			\$19,800.00		
481-2012	PVC PIPE (SCH 40) (6 IN)	LF	\$13.00	60.00	\$780.00	108.00	168.00	\$2,184.00			\$1,404.00		
496-2007	REMOV STR (PIPE)	LF	\$11.00	2,672.00	\$29,392.00	(674.00)	1,998.00	\$21,978.00			(\$7,414.00)		
496-2002	REMOV STR (INLET)	EA	\$600.00	7.00	\$4,200.00	1.00	8.00	\$4,800.00			\$600.00		
496-2008	REMOV STR (BOX CULVERT)	LF	\$300.00	633.00	\$18,990.00	817.00	1,450.00	\$43,500.00			\$24,510.00		
502-2001	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	\$4,000.00	23.00	\$92,000.00	3.00	26.00	\$104,000.00			\$12,000.00		
506-2002	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	\$16.00	1,985.00	\$31,760.00	(91.00)	1,074.00	\$17,184.00			(\$14,576.00)		
506-2009	ROCK FILTER DAMS (REMOVE)	LF	\$7.00	3,296.00	\$23,072.00	(2,772.00)	524.00	\$3,668.00			(\$19,404.00)		
506-2016	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	\$8.00	1,000.00	\$8,000.00	527.80	1,527.80	\$12,222.40			\$4,222.40		
506-2019	CONSTRUCTION EXITS (REMOVE)	SY	\$5.00	1,000.00	\$5,000.00	(677.78)	322.22	\$1,611.10			(\$3,388.90)		
506-2034	TEMPORARY SEDIMENT CONTROL FENCE	LF	\$3.00	24,824.00	\$74,472.00	(2,436.00)	22,388.00	\$67,164.00			(\$7,308.00)		
512-2002	PORT CTB (FUR & INST)(SAFETY SH)(TY 2)	LF	\$15.00	2,460.00	\$36,900.00	(630.00)	1,830.00	\$27,450.00			(\$9,450.00)		
512-2020	PORT CTB (MOVE)(SAFETY SH)(TY 2)	LF	\$5.00	9,870.00	\$49,350.00	(6,150.00)	3,720.00	\$18,600.00			(\$30,750.00)		
512-2038	PORT CTB (REMOVE)(SAFETY SH)(TY 2)	LF	\$10.00	2,460.00	\$24,600.00	(630.00)	1,830.00	\$18,300.00			(\$6,300.00)		
530-2010	DRIVEWAY (CONC)	SY	\$50.00	936.00	\$46,800.00	(183.00)	753.00	\$37,650.00			(\$9,150.00)		
530-2016	TURNOUTS (ACP)	SY	\$50.00	41.00	\$2,050.00	(15.00)	26.00	\$1,300.00			(\$750.00)		
531-2004	CONC SIDEWALKS (6")	SY	\$37.00	54.00	\$1,998.00	11.00	65.00	\$2,405.00			\$407.00		
531-2005	CURB RAMPS (TY 1)	EA	\$1,000.00	1.00	\$1,000.00	1.00	2.00	\$2,000.00			\$1,000.00		
531-2018	CURB RAMPS (SPECIAL)	EA	\$1,400.00	10.00	\$14,000.00	(1.00)	9.00	\$12,600.00			(\$1,400.00)		
540-2001	MTL W-BEAM GD FEN (TIM POST)	LF	\$200.00	373.00	\$74,600.00	251.00	624.00	\$124,800.00			\$50,200.00		
540-2005	TERMINAL ANCHOR SECTION	EA	\$700.00	1.00	\$700.00	2.00	3.00	\$2,100.00			\$1,400.00		
540-2011	MTL BEAM GD FEN TRANS (THREE BEAM)	EA	\$1,200.00	2.00	\$2,400.00	1.00	3.00	\$3,600.00			\$1,200.00		
542-2001	REMOV MTL BEAM GD FENCE	LF	\$2.00	1400.00	\$2,800.00	1,191.50	2,591.50	\$5,183.00			\$2,383.00		
542-2002	REMOV TERMINAL ANCHOR SECTION	EA	\$150.00	0.00	\$0.00	4.00	4.00	\$600.00			\$600.00		
544-2003	GUARDRAIL END TREATMENT (REMOVE)	EA	\$300.00	0.00	\$0.00	1.00	1.00	\$300.00			\$300.00		
545-2002	CRASH CUSHION ATTEN (MOVE AND RESET)	EA	\$2,000.00	11.00	\$22,000.00	(10.00)	1.00	\$2,000.00			(\$20,000.00)		
545-2009	CRASH CUSH ATTEN (REMOVE)	EA	\$700.00	6.00	\$4,200.00	(1.00)	5.00	\$3,500.00			(\$700.00)		
545-2009	CRASH CUSH ATTEN (REMOVE)(TRACC)	EA	\$700.00	1.00	\$700.00	(1.00)	0.00	\$0.00			(\$700.00)		
556-2006	PIPE UNDERDRAINS (TY 6) (6")	LF	\$20.00	1,444.00	\$28,880.00	204.00	1,648.00	\$32,960.00			\$4,080.00		
				Totals			\$3,588,256.72			\$3,527,142.41			(\$61,114.31)

CO #46 Breakdown by CSJ

CSJ: 0151-04-063

ITEM	DESCRIPTION	UNIT	UNIT PRICE	ORIGINAL + PREVIOUSLY REVISED			NEW			OVERRUN/ UNDERRUN
				QUANTITY	ITEM COST	ADD or (DEDUCT)	QUANTITY	ITEM COST	QUANTITY	
658-2314	INSTL OM ASSM (OM-2X) (WC) GND	EA	\$48.00	36.00	\$1,728.00	11.00	47.00	\$2,256.00	\$528.00	
662-2001	WK ZN PAV MRK NON - REMOV (W) 4" (BRK)	LF	\$0.30	4,757.00	\$1,427.10	(1,787.00)	2,970.00	\$891.00	(\$536.10)	
662-2002	WK ZN PAV MRK NON - REMOV (W) 4" (DOT)	LF	\$0.40	557.00	\$222.80	(490.00)	67.00	\$26.80	(\$196.00)	
662-2004	WK ZN PAV MRK NON-REMOV (W) 4" (SLD)	LF	\$0.30	32,927.00	\$9,878.10	(3,049.00)	29,878.00	\$8,963.40	(\$914.70)	
662-2016	WK ZN PAV MRK NON-REMOV (W) 24" (SLD)	LF	\$4.00	506.00	\$2,024.00	(230.00)	276.00	\$1,104.00	(\$920.00)	
662-2017	WK ZN PAV MRK NON-REMOV (W) (ARROW)	EA	\$70.00	0.00	\$0.00		14.00	\$980.00	\$980.00	
662-2027	WK ZN PAV MRK NON-REMOV (W) (WORD)	EA	\$100.00	12.00	\$1,200.00	(4.00)	8.00	\$800.00	(\$400.00)	
662-2032	WK ZN PAV MRK NON - REMOV (Y) 4" (SLD)	LF	\$0.30	41,994.00	\$12,598.20	(5,168.00)	36,826.00	\$11,047.80	(\$1,550.40)	
662-2037	WK ZN PAV MRK NON - REMOV (Y) 12" (SLD)	LF	\$2.00	17.00	\$34.00	(17.00)	0.00	\$0.00	(\$34.00)	
666-2006	REFL PAV MRK TY I (W) 4" (DOT)(100MIL)	LF	\$0.40	236.00	\$94.40	(192.00)	44.00	\$17.60	(\$76.80)	
666-2012	REFL PAV MRK TY I (W) 4" (SLD)(100MIL)	LF	\$0.40	38,074.00	\$15,229.60	1,202.00	39,276.00	\$15,710.40	\$480.80	
666-2039	REFL PAV MRK TY I (W) 12"(LNPD)(100MIL)	LF	\$1.00	358.00	\$358.00	(2.00)	356.00	\$356.00	(\$2.00)	
666-2042	REFL PAV MRK TY I (W) 12"(SLD)(100MIL)	LF	\$2.00	1,471.00	\$2,942.00	(359.00)	1,112.00	\$2,224.00	(\$718.00)	
666-2048	REFL PAV MRK TY I (W) 24"(SLD)(100MIL)	LF	\$4.00	672.00	\$2,688.00	79.00	751.00	\$3,004.00	\$316.00	
666-2054	REFL PAV MRK TY I (W) (ARROW) (100MIL)	EA	\$80.00	47.00	\$3,760.00	2.00	49.00	\$3,920.00	\$160.00	
666-2098	REFL PAV MRK TY I (W) (WORD) (100MIL)	EA	\$110.00	47.00	\$5,170.00	1.00	48.00	\$5,280.00	\$110.00	
666-2111	REFL PAV MRK TY I (W) 36"(YLD TRJ)(100MIL)	EA	\$80.00	3.00	\$240.00	18.00	21.00	\$1,680.00	\$1,440.00	
666-2132	REFL PAV MRK TY I (Y) 4" (SLD)(100MIL)	LF	\$0.40	44,249.00	\$17,699.60	3,514.00	47,763.00	\$19,105.20	\$1,405.60	
666-2142	REFL PAV MRK TY I (Y) 24" (SLD)(100MIL)	LF	\$6.00	777.00	\$4,662.00	128.00	905.00	\$5,430.00	\$768.00	
666-2143	REF PAV MRK TY II (W) 4" (BRK)	LF	\$0.10	10,877.00	\$1,087.70	(1,063.00)	9,814.00	\$981.40	(\$106.30)	
666-2145	REF PAV MRK TY II (W) 4" (SLD)	LF	\$0.20	236.00	\$47.20	(236.00)	0.00	\$0.00	(\$47.20)	
666-2154	REF PAV MRK TY II (W) 4" (SLD)	LF	\$0.10	38,074.00	\$3,807.40	1,202.00	39,276.00	\$3,927.60	\$120.20	
666-2157	REF PAV MRK TY II (W) 12" (LNDF)	LF	\$0.40	358.00	\$143.20	(2.00)	356.00	\$142.40	(\$0.80)	
666-2160	REF PAV MRK TY II (W) 24" (SLD)	LF	\$3.00	672.00	\$2,016.00	188.00	860.00	\$2,580.00	\$564.00	
666-2173	REF PAV MRK TY II (W) (ARROW)	EA	\$60.00	47.00	\$2,820.00	1.00	48.00	\$2,880.00	\$60.00	
672-2012	REFL PAV MRKR TY I-C	EA	\$70.00	47.00	\$3,290.00	1.00	48.00	\$3,360.00	\$70.00	
672-2015	REFL PAV MRKR TY II-A-A	EA	\$3.00	789.00	\$2,367.00	(81.00)	708.00	\$2,124.00	(\$243.00)	
672-2017	REFL PAV MRKR TY II-C-R	EA	\$3.00	681.00	\$2,043.00	465.00	1,146.00	\$3,438.00	\$1,395.00	
677-2001	ELIM EXT PAV MRK & MRKS ( 4" )	EA	\$3.00	2,667.00	\$8,001.00	(986.00)	1,681.00	\$5,043.00	(\$2,958.00)	
8120-2003	ELIM EXT PAV MRK & MRKS ( 12" )	EA	\$2.00	37,322.00	\$22,393.20	4,518.00	41,840.00	\$25,104.00	\$2,710.80	
505S-B	COORDINATION OF TRAFFIC SIGNAL SYSTEM	LF	\$4,000.00	485.00	\$970.00	(135.00)	350.00	\$700.00	(\$270.00)	
505S-B	SPECIAL ADJUSTMENT OF TIMING PLANS	EA	\$1,100.00	1.00	\$4,000.00	(1.00)	0.00	\$0.00	(\$4,000.00)	
COA-509S-1	24" STEEL ENCASMENT PIPE (OPEN CUT) (3/8" THICK)	LF	\$100.00	6.00	\$6,600.00	(1.00)	5.00	\$5,500.00	(\$1,100.00)	
510-A-8" Dia RW	30" STEEL ENCASMENT PIPE (OPEN CUT) (7/16" THICK)	LF	\$200.00	1,032.00	\$103,200.00	39.00	1,071.00	\$107,100.00	\$3,900.00	
510-AW	TRENCH SAFETY	LF	\$1.00	403.00	\$80,600.00	47.00	450.00	\$90,000.00	\$9,400.00	
510-AW	D.I. RESTRAINTS FOR 8" PVC WATER PIPE	LF	\$4.00	8,183.00	\$8,183.00	(1,987.47)	6,195.53	\$6,195.53	(\$1,987.47)	
510-AW	8" PVC WATER PIPE (C900, DR14), INCLUDING TRACER WIRE	LF	\$50.00	496.00	\$1,984.00	(31.00)	465.00	\$1,860.00	(\$124.00)	
510-AW	12" PVC WATER PIPE (C900, DR14), INCLUDING TRACER WIRE	LF	\$35.00	642.00	\$32,100.00	(23.00)	619.00	\$30,950.00	(\$1,150.00)	
510-AW	18" D.I. WATER PIPE (CLASS 350)	LF	\$60.00	2,660.00	\$93,100.00	(13.00)	2,647.00	\$92,645.00	(\$455.00)	
510-KW	8" D.I. FITTINGS	EA	\$500.00	2,554.00	\$1,527,000.00	(11.00)	2,543.00	\$1,525,800.00	(\$660.00)	
	The "Totals" from previous page			11.00	\$5,500.00	2.00	13.00	\$6,500.00	\$1,000.00	
	Totals				\$3,588,256.72			\$3,527,142.41	(\$61,114.31)	
					\$4,207,705.22			\$4,153,549.54	(\$54,155.68)	

CO #46 Breakdown by CSJ

CSJ:	0151-04-063
------	-------------

ITEM	DESCRIPTION	UNIT	ORIGINAL + PREVIOUSLY REVISED			NEW			OVERRUN/ UNDERRUN
			QUANTITY	UNIT PRICE	ITEM COST	QUANTITY	ITEM COST	QUANTITY	
COA-510-SW-1	18" STEEL ENCASEMENT PIPE (OPEN CUT) INCLUDING CASING SPACERS, END PLUG, EXCAVATION, BEDDING, BACKFILL, FITTINGS AND APPURTENANCES, COMPLETE IN PLACE	LF	154.00	\$100.00	\$15,400.00	17.00	\$17,100.00	\$1,700.00	
COA-510-SWW-1	30" STEEL ENCASEMENT PIPE (OPEN CUT) INCLUDING CASING SPACERS, END PLUG, EXCAVATION, BEDDING, BACKFILL, FITTINGS AND APPURTENANCES, COMPLETE IN PLACE	LF	243.00	\$170.00	\$41,310.00	(3.00)	\$40,800.00	(\$510.00)	
COA-510-TW-1	6"X6" PRESSURE TAP, DIFULL CIRCLE ASSEMBLY TAPPING SLEEVE AND 6" TAPPING VALVE (TS&V) WITH STEM CASING AND COVER, COMPLETE IN PLACE	EA	5.00	\$4,000.00	\$20,000.00	(5.00)	\$0.00	(\$20,000.00)	
COA-510-XW-2	6-INCH PLUG WITH THRUST RESTRAINT, COMPLETE IN PLACE	EA	4.00	\$500.00	\$2,000.00	(2.00)	\$1,000.00	(\$1,000.00)	
COA-511-AW-2	6-INCH GATE VALVE WITH STEM CASING, COVER, COMPLETE IN PLACE	EA	3.00	\$1,600.00	\$4,800.00	(1.00)	\$3,200.00	(\$1,600.00)	
COA-511-BW-1	FIRE HYDRANT ASSEMBLY INCLUDING FITTINGS BETWEEN MAIN AND FIRE HYDRANT, EXCAVATION, BEDDING, AND BACKFILL, COMPLETE IN PLACE	EA	2.00	\$3,000.00	\$6,000.00	(1.00)	\$3,000.00	(\$3,000.00)	
COA-511-BW-2	REMOVE FIRE HYDRANT ASSEMBLY, COMPLETE IN PLACE	EA	1.00	\$1,000.00	\$1,000.00	1.00	\$2,000.00	\$1,000.00	
511S-B	FIRE HYDRANT ASSEMBLY INCLUDING FITTINGS BETWEEN MAIN AND FIRE HYDRANT, EXCAVATION, BEDDING, AND BACKFILL, COMPLETE IN PLACE	EA	2.00	\$800.00	\$1,600.00	(1.00)	\$800.00	(\$800.00)	
511S-E	FLUSHING ASSEMBLY (2"), COMPLETE & IN PLACE	EA	2.00	\$1,000.00	\$2,000.00	(1.00)	\$1,000.00	(\$1,000.00)	
9608-2001	WATER SERVICE RELOCATION	EA	9.00	\$4,339.74	\$39,057.66	(3.00)	\$26,038.44	(\$13,019.22)	
9606-2053	FORCE ACCT - OFF-DUTY UNIFORMED POLICE OFFICER	LS	1.00	\$25,000.00	\$25,000.00	(0.2041532)	\$19,896.17	(\$5,103.83)	
9606-2054	FORCE ACCOUNT- MAINTENANCE OF EROSION CONTROLS	LS	1.00	\$25,000.00	\$25,000.00	(0.00035200)	\$24,991.20	(\$8.80)	
662-2067	WK ZN PAV MRK REMOV (W) 4" (SLD)	LF	2,237.00	\$0.58	\$1,297.46	1,769.00	\$2,323.48	\$1,026.02	
662-2099	WK ZN PAV MRK REMOV (Y) 4" (SLD)	LF	1,110.00	\$0.58	\$643.80	980.00	\$1,212.20	\$568.40	
999-0016	SOIL RETENTION BLANKETS CLASS1 TYPE A	SY	15,000.00	\$1.33	\$19,950.00	1,710.30	\$22,224.70	\$2,274.70	
999-0023	WK ZN PAV MRK REM (W) ARROW	EA	1.00	\$164.30	\$164.30	1.00	\$328.60	\$164.30	
999-0024	WK ZN PAV MRK REM (W) WORD	EA	1.00	\$212.00	\$212.00	1.00	\$424.00	\$212.00	
662-WC01	WK ZN PAV MRK NON REMOV (W) 4" BRK (WTR)	LF	11,114.00	\$0.22	\$2,445.08	(7,424.00)	\$811.80	(\$1,633.28)	
662-WC02	WK ZN PAV MRK NON REMOV (W) 4" SLD (WTR)	LF	10,269.00	\$0.22	\$2,259.18	7,243.00	\$3,852.64	\$1,593.46	
662-WC03	WK ZN PAV MRK NON REMOV (W) 8" SLD (WTR)	LF	4,003.00	\$0.45	\$1,801.35	1,440.00	\$2,449.35	\$648.00	
662-WC04	WK ZN PAV MRK NON REMOV (W) 24" SLD (WTR)	LF	50.00	\$4.24	\$212.00	163.00	\$903.12	\$691.12	
662-WC05	WK ZN PAV MRK NON REMOV (W) ARROW (WTR)	EA	12.00	\$68.90	\$826.80	7.00	\$1,309.10	\$482.30	
662-WC06	WK ZN PAV MRK NON REMOV (W) WORD (WTR)	EA	12.00	\$68.90	\$826.80	6.00	\$1,240.20	\$413.40	
662-WC07	WK ZN PAV MRK NON REMOV (W) 36" YLD TRI (WTR)	EA	6.00	\$14.84	\$89.04	12.00	\$267.12	\$178.08	
662-WC08	WK ZN PAV MRK NON REMOV (Y) 4" SLD (WTR)	LF	10,215.00	\$0.22	\$2,247.30	14,558.00	\$5,450.06	\$3,202.76	
662-WC09	WK ZN PAV MRK NON REMOV (Y) 12" SLD (WTR)	LF	85.00	\$2.12	\$180.20	(85.00)	\$0.00	(\$180.20)	
662-2075	WK ZN PAV MRK REMOV (W) 8" (SLD)	LF	166.00	\$1.17	\$194.22	450.00	\$720.72	\$526.50	
662-2113	WK ZN PAV MRK SHT TERM (TAB) TY W	EA	4,212.00	\$1.44	\$6,065.28	968.00	\$7,459.20	\$1,393.92	
662-2115	WK ZN PAV MRK SHT TERM (TAB) TY Y	EA	645.00	\$1.44	\$928.80	(141.00)	\$725.76	(\$203.04)	
677-2003	ELIM EXT PAV MRKS & MRKS (8")	LF	621.00	\$1.10	\$683.10	383.00	\$1,104.40	\$421.30	
677-2008	ELIM EXT PAV MRK & MRKS (ARROW)	EA	14.00	\$58.30	\$816.20	5.00	\$1,107.70	\$291.50	
677-2018	ELIM EXT PAV MRK & MRKS (WORD)	EA	12.00	\$58.30	\$699.60	3.00	\$874.50	\$174.90	
					\$4,207,705.22		\$4,153,549.54	(\$54,155.68)	
					\$4,433,415.39		\$4,348,164.00	(\$85,251.39)	

The "Totals" from previous page

Totals

CO #46 Breakdown by CSJ

CSJ: 0151-04-063

ITEM	DESCRIPTION	UNIT	UNIT PRICE	ORIGINAL + PREVIOUSLY REVISED		ADD or (DEDUCT)		NEW		OVERRUN/ UNDERRUN
				QUANTITY	ITEM COST	QUANTITY	ITEM COST	QUANTITY	ITEM COST	
999-0044	SURVEY CREW	DAY	\$1,399.03	5.00	\$6,995.15	(2.00)		3.00	\$4,197.09	
999-0045	ICE AND WATER	LS	\$300.00	1.00	\$300.00	(1.00)		0.00	\$0.00	(\$2,798.06)
999-0046	FUEL TRUCK WITH DRIVER	LS	\$1,366.31	1.00	\$1,366.31	(1.00)		0.00	\$0.00	(\$300.00)
999-0048	ADDITIONAL ERSION CONTROLS FORCE ACCOUNT	DOL	\$1.00	25,000.00	\$25,000.00	(19,873.07)		5,126.93	\$5,126.93	(\$1,366.31)
The "Totals" from previous page										
CSJ 0151-04-063 Total										
				44,433.415	\$39				\$4,348,164.00	(\$19,873.07)
				44,467,076.85					\$4,357,488.02	(\$85,251.39)
										(\$109,588.83)

CSJ: 0151-04-064

ITEM	DESCRIPTION	UNIT	UNIT PRICE	ORIGINAL + PREVIOUSLY REVISED		ADD or (DEDUCT)		NEW		OVERRUN/ UNDERRUN
				QUANTITY	ITEM COST	QUANTITY	ITEM COST	QUANTITY	ITEM COST	
104-2009	REMOVING CONC (RIPRAP)	SY	\$6.00	1,147.00	\$6,882.00	516.97		1,663.97	\$9,983.82	\$3,101.82
166-2002	FERTILIZER	SY	\$500.00	1.60	\$800.00	(0.60)		1.00	\$500.00	(\$300.00)
168-2001	VEGETATIVE WATERING	MG	\$13.00	397.70	\$5,170.10	(397.70)		0.00	\$0.00	(\$5,170.10)
416-2004	DRILL SHAFT (36 IN)	LF	\$110.00	319.00	\$35,090.00	93.67		412.67	\$45,393.70	\$10,303.70
432-2001	RIP RAP (CONC)(4IN)	CY	\$300.00	77.00	\$23,100.00	72.41		149.41	\$44,823.00	\$21,723.00
432-2002	RIP RAP (CONC)(5IN)	CY	\$300.00	351.00	\$105,300.00	53.65		404.65	\$121,395.00	\$16,095.00
465-2007	INLET EXT (TY C)	EA	\$3,000.00	2.00	\$6,000.00	(1.00)		1.00	\$3,000.00	(\$3,000.00)
467-2288	SET (TY II)(24 IN)(RCP)(6:1)(P)	EA	\$700.00	2.00	\$1,400.00	1.00		3.00	\$2,100.00	\$700.00
496-2002	REMOV STR (PIPE)	LF	\$11.00	531.00	\$5,841.00	(70.00)		461.00	\$5,071.00	(\$770.00)
496-2002	REMOV STR (INLET)	EA	\$600.00	0.00	\$0.00	1.00		1.00	\$600.00	\$600.00
506-2002	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	\$16.00	1,311.00	\$20,976.00	(921.00)		390.00	\$6,240.00	(\$14,736.00)
506-2034	TEMPORARY SEDIMENT CONTROL FENCE	LF	\$3.00	760.00	\$2,280.00	(562.00)		198.00	\$594.00	(\$1,686.00)
540-2001	MTL W-BEAM GD FEN (TIM POST)	LF	\$20.00	475.00	\$9,500.00	(200.00)		275.00	\$5,500.00	(\$4,000.00)
540-2005	TERMINAL ANCHOR SECTION	EA	\$700.00	1.00	\$700.00	(1.00)		0.00	\$0.00	(\$700.00)
542-2001	REMOV MTL BEAM GD FENCE	LF	\$23.00	267.00	\$6,141.00	223.00		490.00	\$11,374.00	\$4,446.00
544-2001	GUARDRAIL END TREATMENT (INSTALL)	EA	\$2,000.00	3.00	\$6,000.00	(1.00)		2.00	\$4,000.00	(\$2,000.00)
544-2003	GUARDRAIL END TREATMENT (REMOVE)	EA	\$300.00	1.00	\$300.00	(1.00)		0.00	\$0.00	(\$300.00)
662-2004	WK ZN PAV MRK NON-REMOV (W) 4" (SLD)	LF	\$4.00	23,580.00	\$94,320.00	(23,335.00)		245.00	\$980.00	(\$7,000.50)
662-2016	WK ZN PAV MRK NON-REMOV (W) 24" (SLD)	LF	\$4.00	0.00	\$0.00	15.00		15.00	\$60.00	\$60.00
662-2017	WK ZN PAV MRK NON-REMOV (W) (ARROW)	EA	\$70.00	22.00	\$1,540.00	(22.00)		0.00	\$0.00	(\$1,540.00)
662-2032	WK ZN PAV MRK NON - REMOV (Y) 4" (SLD)	LF	\$3.00	16,955.00	\$50,865.00	(16,710.00)		245.00	\$735.00	(\$5,013.00)
662-2037	WK ZN PAV MRK NON - REMOV (Y) 12" (SLD)	LF	\$2.00	420.00	\$840.00	(420.00)		0.00	\$0.00	(\$840.00)
666-2153	REF PAV MRK TY II (W) 8" (SLD)	LF	\$0.20	1,804.00	\$360.80	(168.00)		1,636.00	\$327.20	(\$33.60)
672-2017	REFL PAV MRKR TY II-C-R	EA	\$3.00	191.00	\$573.00	(4.00)		187.00	\$561.00	(\$12.00)
CSJ 0151-04-064 Total										
				25,000	\$943.75	(1,000)		24,000	\$906.00	(\$37.75)

CSJ: N/A To Correct Addition of CSJs on CO#44 - Does NOT apply to CSJ totals above

636-2007	REPLACE EXISTING ALUM SIGNS TY A	SF	\$37.75	25.00	\$943.75	(1,000)		24.00	\$906.00	(\$37.75)
----------	----------------------------------	----	---------	-------	----------	---------	--	-------	----------	-----------

Change Order #46 Total (\$103,698.26)