

Received

JAN 06 2016

HNTB Corporation
Round Rock

WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 1

Received

JAN 05 2016

HNTB Corporation
Round Rock

RECEIVED

JAN 05 2016

BY: PSI

1. CONTRACTOR: Barrier Fence Systems
2. Change Order Work Limits: Sta. n/a to Sta. n/a
3. Type of Change(on federal-aid non-exempt projects): Minor (Major/Minor)
4. Reasons: 2E (3 Max. - In order of importance - Primary first)

Project: 1508-006

Roadway: Ronald Reagan North 4 Fence

CSJ Number: _____

5. Describe the work being revised:

2E: Differing Site Conditions (unforeseeable). Miscellaneous difference in site conditions (unforeseeable). This change order provides for balancing the overrun/underrun of Contract Quantities for the Project as a result of addressing field conditions not accounted for in the original plan quantities.

6. Work to be performed in accordance with Items: see attached
7. New or revised plan sheet(s) are attached and numbered: n/a
8. New Special Provisions/Specifications to the contract are attached: ☐ Yes ☒ No
9. New Special Provisions to Item N/A No. N/A, Special Specification Item N/A are attached.

Each signatory hereby warrants that each has the authority to execute this Change Order (CO).

The contractor must sign the Change Order and, by doing so, agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit; or loss of compensation as a result of this change.

The following information must be provided

Time Ext. #: 1 Days added on this CO: 13Amount added by this change order: \$3,098.80

THE CONTRACTOR

Date 1/5/16

By

Melinda Lichterwiler

Typed/Printed Name

Melinda Lichterwiler

Typed/Printed Title

Operations Manager

RECOMMENDED FOR EXECUTION:

John A. K... 1/5/16
Project Manager Date

County Commissioner Precinct 1 Date
☐ APPROVED ☐ REQUEST APPROVAL

N/A
Design Engineer Date

County Commissioner Precinct 2 Date
☐ APPROVED ☐ REQUEST APPROVAL

M. W... 1/6/2016
Program Manager Date

County Commissioner Precinct 3 Date
☐ APPROVED ☐ REQUEST APPROVAL

Design Engineer's Seal:

N/A

County Commissioner Precinct 4 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Judge Date
☐ APPROVED

Project # 1508-006

[illegible]

ITEM	DESCRIPTION	UNIT	UNIT PRICE	ORIGINAL + PREVIOUSLY REVISED		ADD or (DEDUCT)	NEW		OVERRUN/ UNDERRUN
				QUANTITY	ITEM COST		QUANTITY	ITEM COST	
3	GATE (TY 1)	EA	\$250.00	11.00	\$2,750.00	2.00	13.00	\$3,250.00	\$500.00
4	FORCE ACCOUNT WORK	DOL	\$1.00	4,000.00	\$4,000.00	2,598.80	6,598.80	\$6,598.80	\$2,598.80
TOTALS					\$6,750.00			\$9,848.80	\$3,098.80

CHANGE ORDER REASON(S) CODE CHART

1. Design Error or Omission	1A. Incorrect PS&E 1B. Other
2. Differing Site Conditions (unforeseeable)	2A. Dispute resolution (expense caused by conditions and/or resulting delay) 2B. Unavailable material 2C. New development (conditions changing after PS&E completed) 2D. Environmental remediation 2E. Miscellaneous difference in site conditions (unforeseeable)(Item 9) 2F. Site conditions altered by an act of nature 2G. Unadjusted utility (unforeseeable) 2H. Unacquired Right-of-Way (unforeseeable) 2I. Additional safety needs (unforeseeable) 2J. Other
3. County Convenience	3A. Dispute resolution (not resulting from error in plans or differing site conditions) 3B. Public relations improvement 3C. Implementation of a Value Engineering finding 3D. Achievement of an early project completion 3E. Reduction of future maintenance 3F. Additional work desired by the County 3G. Compliance requirements of new laws and/or policies 3H. Cost savings opportunity discovered during construction 3I. Implementation of improved technology or better process 3J. Price adjustment on finished work (price reduced in exchange for acceptance) 3K. Addition of stock account or material supplied by state provision 3L. Revising safety work/measures desired by the County 3M. Other
4. Third Party Accommodation	4A. Failure of a third party to meet commitment 4B. Third party requested work 4C. Compliance requirements of new laws and/or policies (impacting third party) 4D. Other
5. Contractor Convenience	5A. Contractor exercises option to change the traffic control plan 5B. Contractor requested change in the sequence and/or method of work 5C. Payment for Partnering workshop 5D. Additional safety work/measures desired by the contractor 5E. Other
6. Untimely ROW/Utilities	6A. Right-of-Way not clear (third party responsibility for ROW) 6B. Right-of-Way not clear (County responsibility for ROW) 6C. Utilities not clear 6D. Other

Williamson County Road Bond Program

**Ronald Reagan North 4 Fence
Williamson County Project No. 1508-006**

Change Order No. 1

Reason for Change

This change order provides for balancing the overrun/underrun of Contract Quantities for the Project as a result of addressing field conditions not accounted for in the original plan quantities.

The Right of Way Agreement for the fencing along the Sullivan Property stated that the County would provide a fence that matched the existing fencing. To match the existing fence, additional bracing was required that was not shown in the fence standard details in the plans. The additional bracing included thirteen diagonal supports (kickers) in the radii, twenty-two braces at the gate installations and four corner braces at the cattle crossing. The additional bracing will be paid with the existing force account item in the contract.

Also, two additional gates (existing contract item) will be installed to match the existing conditions on the Sullivan property.

This Change Order results in a net increase of \$3,098.80 to the Contract amount, for an adjusted Contract total of \$100,067.30. The original Contract amount was \$96,968.50. As a result of this and all Change Orders to-date, \$3,098.80 has been added to the Contract, resulting in a 3.2% net increase in the Contract cost. Thirteen (13) additional days will be added to the Contract as a result of this Change Order.

HNTB Corporation

James Klotz, P.E.



BARRIER FENCE SYSTEMS

Securing Your Future

402A W. Palm Valley Blvd., Suite #181

Round Rock, Texas 78664

PH: 512.709.8467 FAX: 512.310.8307

www.BarrierFenceSystems.com

Member - Better Business Bureau

Change Order Request #2

Date: December 23, 2015

Customer: Attn: Ryan Rivera 512.677.1861
HNTB
14 Galloping Road
Round Rock, Texas 78681

Project: Ronald Reagan Blvd Fencing

Addendums: N/A

Bid Details: COR#2 for Barrier Fence Systems to add the below detailed line items to Type W Fence.

COR#2 Items:

Type "W" Fence:

13	- Add Diagonal Kicker at Radius's	@ \$125.00/ea.	= \$1,625.00	
22	- Additional Bracing at Gates and Long Lines	@ \$160.00/ea.	= \$3,520.00	
4	- Additional Corner Braces	@ \$300.00/ea.	= \$1,200.00	
2	- New 6'x16' Ranch Gates	@ \$250.00/ea.	= \$500.00	
1	- Bond Add - 4%		= \$273.80	253.80
Total COR#2 Amount:			= \$7,118.80	#6598.80

Materials: \$4,983.16

Labor: \$2,135.64

- Notes:
- Sales and Material Tax are Excluded from bid total - Tax Exempt Entity
 - Barrier Fence Systems carries a 1 year warranty on materials and workmanship
 - All materials and labor included to fully complete project as per above line items
 - Any Additional Kickers at radius on Type W fence are excluded and to be additional. Final amount to be determined after completion/layout
 - Pricing valid for 30 days from above date

Mark Williams

Barrier Fence Systems - Securing Your Future

402A W. Palm Valley Blvd. Suite #181

Round Rock, Texas 78664

Cell: 512.573.6438

Ph: 512.709.8467

Fax: 512.310.8307

Mark@BarrierFenceSystems.com

www.BarrierFenceSystems.com

Signature: _____

Print: _____

Title: _____

PO#: _____