

RECEIVED
JAN 20 2017
BY: PST

Received Received

JAN 19 2017

JAN 25 2017

WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 2

HNTB Corporation Round Rock HNTB Corporation Round Rock

- 1. CONTRACTOR: Chasco Constructors
- 2. Change Order Work Limits: Sta. 69+25 to Sta. 161+70
- 3. Type of Change (on federal-aid non-exempt projects): Minor (Major/Minor)
- 4. Reasons: 3B, 3F (3 Max. - In order of importance - Primary first)

Project: 1603-062
 Roadway: CR 258
 CSJ Number: _____

5. Describe the work being revised:

3B County Convenience. Public relations improvement. 3F County Convenience. Additional work desired by the County.
 This Change Order changes the hot mix pavement section on CR 258 from one 3" lift of Type C HMAC PG 70-22 to one 2" lift of Type C HMAC PG 64-22 and one 1.5" lift of Type D HMAC PG 64-22 and deletes the one course surface treatment on Ronald Reagan.

- 6. Work to be performed in accordance with Items: See Attached
 - 7. New or revised plan sheet(s) are attached and numbered: N/A
 - 8. New Special Provisions/Specifications to the contract are attached: Yes No
 - 9. New Special Provisions to Item N/A No. N/A, Special Specification Item N/A are attached.
- Each signatory hereby warrants that each has the authority to execute this Change Order (CO).

<p><i>The contractor must sign the Change Order and, by doing so, agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit; or loss of compensation as a result of this change.</i></p> <p>THE CONTRACTOR Date <u>1-17-17</u></p> <p>By <u>[Signature]</u></p> <p>Typed/Printed Name <u>Cory Westfall</u></p> <p>Typed/Printed Title <u>PM</u></p>	<p>The following information must be provided</p> <p>Time Ext. #: <u>N/A</u> Days added on this CO: <u>0</u></p> <p>Amount added by this change order: <u>\$33,848.00</u></p>
--	--

RECOMMENDED FOR EXECUTION:

[Signature] P.E. 1/19/17
 Project Manager Date

N/A
 Design Engineer Date

[Signature] 1/27/2017
 Program Manager Date

Design Engineer's Seal:

N/A

County Commissioner Precinct 1 Date
 APPROVED REQUEST APPROVAL

County Commissioner Precinct 2 Date
 APPROVED REQUEST APPROVAL

County Commissioner Precinct 3 Date
 APPROVED REQUEST APPROVAL

County Commissioner Precinct 4 Date
 APPROVED REQUEST APPROVAL

County Judge Date
 APPROVED

WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 2

Project # 1603-062

TABLE A: Force Account Work and Materials Placed into Stock

	LABOR	HOURLY RATE		HOURLY RATE

TABLE B: Contract Items:

ITEM	DESCRIPTION	UNIT	UNIT PRICE	ORIGINAL + PREVIOUSLY REVISED		ADD or (DEDUCT)	NEW		OVERRUN/ UNDERRUN
				QUANTITY	ITEM COST	QUANTITY	QUANTITY	ITEM COST	
316-6004	ASPH (TIER 1)	GAL	\$5.00	1,685.00	\$8,425.00	(1,685.00)	0.00	\$0.00	(\$8,425.00)
316-6224	AGGR (TY-PB GR-4 SAC-B)	CY	\$225.00	37.00	\$8,325.00	(37.00)	0.00	\$0.00	(\$8,325.00)
341-6022	D-GR HMA TY-C PG 64-22	TON	\$77.50	-	\$0.00	4,875.00	4,875.00	\$377,812.50	\$377,812.50
341-6026	D-GR HMA TY-C SAC-A PG 70-22	TON	\$87.00	7,313.00	\$636,231.00	(7,313.00)	0.00	\$0.00	(\$636,231.00)
341-6039	D-GR HMA TY-D SAC-B PG 64-22	TON	\$84.50	-	\$0.00	3,657.00	3,657.00	\$309,016.50	\$309,016.50
TOTALS						\$652,981.00		\$686,829.00	\$33,848.00

CHANGE ORDER REASON(S) CODE CHART

<p>1. Design Error or Omission</p>	<p>1A. Incorrect PS&E 1B. Other</p>
<p>2. Differing Site Conditions (unforeseeable)</p>	<p>2A. Dispute resolution (expense caused by conditions and/or resulting delay) 2B. Unavailable material 2C. New development (conditions changing after PS&E completed) 2D. Environmental remediation 2E. Miscellaneous difference in site conditions (unforeseeable)(Item 9) 2F. Site conditions altered by an act of nature 2G. Unadjusted utility (unforeseeable) 2H. Unacquired Right-of-Way (unforeseeable) 2I. Additional safety needs (unforeseeable) 2J. Other</p>
<p>3. County Convenience</p>	<p>3A. Dispute resolution (not resulting from error in plans or differing site conditions) 3B. Public relations improvement 3C. Implementation of a Value Engineering finding 3D. Achievement of an early project completion 3E. Reduction of future maintenance 3F. Additional work desired by the County 3G. Compliance requirements of new laws and/or policies 3H. Cost savings opportunity discovered during construction 3I. Implementation of improved technology or better process 3J. Price adjustment on finished work (price reduced in exchange for acceptance) 3K. Addition of stock account or material supplied by state provision 3L. Revising safety work/measures desired by the County 3M. Other</p>
<p>4. Third Party Accommodation</p>	<p>4A. Failure of a third party to meet commitment 4B. Third party requested work 4C. Compliance requirements of new laws and/or policies (impacting third party) 4D. Other</p>
<p>5. Contractor Convenience</p>	<p>5A. Contractor exercises option to change the traffic control plan 5B. Contractor requested change in the sequence and/or method of work 5C. Payment for Partnering workshop 5D. Additional safety work/measures desired by the contractor 5E. Other</p>
<p>6. Untimely ROW/Utilities</p>	<p>6A. Right-of-Way not clear (third party responsibility for ROW) 6B. Right-of-Way not clear (County responsibility for ROW) 6C. Utilities not clear 6D. Other</p>

Williamson County Road Bond Program

CR 258

Williamson County Project No. 1603-062

Change Order No. 2

Reason for Change

This Change Order revises the hot mix pavement section on CR 258 from one 3" lift of Type C HMA PG 70-22 to one 2" lift of Type C HMA PG 64-22 and one 1.5" lift of Type D HMA PG 64-22 and deletes the one course surface treatment on Ronald Reagan Blvd.

The original construction phasing called for traffic to drive on a one course surface treatment temporarily during an interim traffic control step and a 3" lift of Type C HMA PG 70-22 as the final hot mix surface. Due to the possibility of the one course surface treatment not handling the traffic load, it was decided that a 2" lift of Type C HMA PG 64-22 provide a better temporary driving surface. The 1.5" lift of Type D PG 64-22 was added as the final pavement surface to be paved at the end of the project.

The one course surface treatment on Ronald Reagan Blvd was called out in the plans as a method of covering the existing pavement markings so that a new striping layout could be applied. Ronald Reagan Blvd was overlaid by a separate County project and the striping layout was changed during that project.

Following is a summary of new items required for this Change Order.

ITEM	DESCRIPTION	QTY	UNIT
341-6022	D-GR HMA TY-C PG 64-22	4875	TON
341-6039	D-GR HMA TY-D SAC-B 64-22	3657	TON

This Change Order results in a net increase of \$33,848.00 to the Contract amount, for an adjusted Contract total of \$5,852,364.58. The original Contract amount was \$5,808,856.58. As a result of this and all Change Orders to-date, \$43,508.00 has been added to the Contract, resulting in a 0.7% net increase in the Contract cost. No additional days will be added to or deducted from the Contract as a result of this Change Order.

HNTB Corporation

James Klotz, P.E.



P.O. Box 1057
Round Rock, TX 78680
(512) 244-0600

December 1, 2016

TO: Mr. Steven Shull
HNTB Corporation
101 E. Old Settlers Blvd. Ste. 100
Round Rock, TX 78664

RE: CR 258 (From Sunset Ridge to Ronald Reagan Blvd)
Solicitation No. 1603-062
Chasco Job No. 16051
CP-005 RFI 003 Asphalt Modifications

We hereby submit our Change Proposal for your consideration and approval to execute a change to the contract for the above-referenced project. For your review and per your request, we have provided pricing for labor, equipment and material to make revisions per Chasco RFI 003 – Asphalt Modifications, see attached.

Changes per attached Chasco CP No. 005 Pricing Sheet dated 12-1-16: \$58,188.00

If approved, this change will result in a change to the Contract Amount by the sum of \$50,598.00. This work has not been completed pending formal owner approval. If approved, this CP will be incorporated into the next Owner Change Order.

Respectfully,

APPROVED BY: _____
Date

CHASCO CONSTRUCTORS

A handwritten signature in blue ink, appearing to read "Cory Westfall", is written over the printed name.

**Cory Westfall, LEED AP
Project Manager**

cc: File: 16051-107-02-CP 005
Dave Esper
Dawn Haggard

