



Change Order No. 001

Date: 01/17/19

Project Name: Williamson County Florence Move

Customer Name: Williamson County

Customer Project Mgr: Thomas Piche'

The purpose of this Change Order is to: (highlight the key reasons for this Change Order)

This change order is to document the change in scope

- moving the Old Florence shelter from site to Williamson County Wireless shop
- Demo'ing the Old Florence shelter on site, disposing of the generator and batteries and removing remaining RF equipment assets inside shelter for pick up by Williamson County

Contract # 33951Y

Contract Date: 4/19/18

In accordance with the terms and conditions of the contract identified above between [enter customer name] and Motorola Solutions, Inc., the following changes are approved:

Contract Price Adjustments

Original Contract Value:	\$1,927,532.12
Previous Change Order amounts for Change Order numbers <input type="text"/> through <input type="text"/>	\$ 0
This Change Order:	\$ 7,133.87
New Contract Value:	\$1,934,665.99

Completion Date Adjustments

Original Completion Date:	3/15/19
Current Completion Date prior to this Change Order:	
New Completion Date:	4/30/19



Changes in Equipment: *(additions, deletions or modifications)* Include attachments if needed

No changes in equipment is part of this change order

Changes in Services: *(additions, deletions or modifications)* Include attachments if needed

The change in services include

Demo-ing the shelter on its current site (inclusive of disposing of the generator & batteries, removing of remaining RF assets for pick up by Williamson County for storage) and removal of remnants of destroyed building.

Original scope included shelter to be relocated to different location with equipment inside of shelter.

Scope will continue to include removal of antenna and lines off tower, demo of ice bridge, all of which will be destroyed and disposed.

Schedule Changes: *(describe change or N/A)*

Schedule is moving out to April 30, 2019

Pricing Changes: *(describe change or N/A)*

Increase of \$7,133.87 to accommodate the change in scope

Customer Responsibilities: *(describe change or N/A)*

Pick up of RF equipment once notified by Motorola Project Manager or representative of when the equipment is ready for pick up.

Payment Schedule for this Change Order:
(describe new payment terms applicable to this change order)

The payment of this change order will be added to Final Acceptance

Unless amended above, all other terms and conditions of the Contract shall remain in full force. If there are any inconsistencies between the provisions of this Change Order and the provisions of the Contract, the provisions of this Change Order will prevail.

IN WITNESS WHEREOF the parties have executed this Change Order as of the last date signed below.

Motorola Solutions, Inc.

By: 

Printed Name: MARC JOHNSON

Title: REGIONAL SERVICES MGR

Customer

By: _____

Printed Name: _____

Title: _____



MOTOROLA SOLUTIONS

CHANGE ORDER

[001]

Date: 2/1/19

Date: _____

Reviewed by: _____
Motorola Solutions Project Manager

Date: _____