

Received

Received

RECEIVED
APR 03 2019
BY: PST

APR 05 2019

APR 01 2019

WILLIAMSON COUNTY, TEXAS
CHANGE ORDER NUMBER: 4

HNTB Corporation
Round Rock

- 1. CONTRACTOR: Smith Contracting Co.
- 2. Change Order Work Limits: Sta. 7+00 to Sta. 25+00
- 3. Type of Change(on federal-aid non-exempt projects): Min (Major/Minor)
- 4. Reasons: 2E (3 Max. - In order of importance - Primary first)

Project: 1710-194
 Roadway: Neenah Avenue Widening
 CSJ Number: _____

5. Describe the work being revised:

2E: Differing Site Conditions. Miscellaneous difference in site conditions (unforeseeable)(Item 9). This Change Order provides the final balancing for the overrun/underrun of City of Austin Utility Contract quantities on the project as a result of addressing field conditions not accounted for in the original plans.

- 6. Work to be performed in accordance with Items: see attached
- 7. New or revised plan sheet(s) are attached and numbered: n/a
- 8. New Special Provisions/Specifications to the contract are attached: Yes No
- 9. New Special Provisions to Item N/A No. N/A, Special Specification Item N/A are attached.

Each signatory hereby warrants that each has the authority to execute this Change Order (CO).

<p><i>The contractor must sign the Change Order and, by doing so, agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit; or loss of compensation as a result of this change.</i></p>	<p>The following information must be provided</p>
<p>THE CONTRACTOR Date <u>4-1-19</u> By <u>[Signature]</u> Typed/Printed Name <u>HARDIN CAMPBELL</u> Typed/Printed Title <u>VP</u></p>	<p>Time Ext. #: _____ Days added on this CO: <u>0</u> Amount added by this change order: <u>(\$7,500.00)</u></p>

RECOMMENDED FOR EXECUTION:

[Signature] P.E. 4/2/19
Project Manager Date

County Commissioner Precinct 1 Date
 APPROVED REQUEST APPROVAL

N/A
Design Engineer Date

County Commissioner Precinct 2 Date
 APPROVED REQUEST APPROVAL

[Signature] 4/3/19
Program Manager Date

County Commissioner Precinct 3 Date
 APPROVED REQUEST APPROVAL

Design Engineer's Seal:

County Commissioner Precinct 4 Date
 APPROVED REQUEST APPROVAL

County Judge Date
 APPROVED

CHANGE ORDER REASON(S) CODE CHART

<p>1. Design Error or Omission</p>	<p>1A. Incorrect PS&E 1B. Other</p>
<p>2. Differing Site Conditions (unforeseeable)</p>	<p>2A. Dispute resolution (expense caused by conditions and/or resulting delay) 2B. Unavailable material 2C. New development (conditions changing after PS&E completed) 2D. Environmental remediation 2E. Miscellaneous difference in site conditions (unforeseeable)(Item 9) 2F. Site conditions altered by an act of nature 2G. Unadjusted utility (unforeseeable) 2H. Unacquired Right-of-Way (unforeseeable) 2I. Additional safety needs (unforeseeable) 2J. Other</p>
<p>3. County Convenience</p>	<p>3A. Dispute resolution (not resulting from error in plans or differing site conditions) 3B. Public relations improvement 3C. Implementation of a Value Engineering finding 3D. Achievement of an early project completion 3E. Reduction of future maintenance 3F. Additional work desired by the County 3G. Compliance requirements of new laws and/or policies 3H. Cost savings opportunity discovered during construction 3I. Implementation of improved technology or better process 3J. Price adjustment on finished work (price reduced in exchange for acceptance) 3K. Addition of stock account or material supplied by state provision 3L. Revising safety work/measures desired by the County 3M. Other</p>
<p>4. Third Party Accommodation</p>	<p>4A. Failure of a third party to meet commitment 4B. Third party requested work 4C. `` 4D. Other</p>
<p>5. Contractor Convenience</p>	<p>5A. Contractor exercises option to change the traffic control plan 5B. Contractor requested change in the sequence and/or method of work 5C. Payment for Partnering workshop 5D. Additional safety work/measures desired by the contractor 5E. Other</p>
<p>6. Untimely ROW/Utilities</p>	<p>6A. Right-of-Way not clear (third party responsibility for ROW) 6B. Right-of-Way not clear (County responsibility for ROW) 6C. Utilities not clear 6D. Other</p>

Williamson County Road Bond Program

**Neenah Ave. Widening
Williamson County Project No. 1710-194**

Change Order No. 4

Reason for Change

This Change Order provides the final balancing for the overrun/underrun of City of Austin contract quantities on the project as a result of addressing field conditions not accounted for in the original plans.

The following are the reasons for the changes to the City of Austin items:

Item 506S-4WW – Major Manhole Height Adjustment. The two existing manholes called out to be adjusted were inspected by City of Austin during construction and determined to be acceptable. The item was not used.

Item 510-AWRJ6 – Factory Restraint 6” Ductile Iron Class 350 pipe. The total of 20’ of pipe was added at the three fire hydrant locations to extend the hydrant location to behind the curb. The City of Austin agreed to these modifications.

Item 511S-A6 – Valves, Gate Valve, 6” DIA. – An existing 6” gate valve was left in place and re-used instead of being replaced per the plans. The City of Austin agreed to leave the existing valve in place.

Item SP504S-GV6 – Remove Valve, 6” - Two 6” gate valves were removed. One at STA. 9+11.01 and STA. 23+93.14. The plans called out the removal of the two 6” gate valves but the plan quantity was only one. The City of Austin agrees to this additional cost.

This Change Order results in a net decrease of \$7,500.00 to the Contract amount, for an adjusted Contract total of \$2,544,740.14. The original Contract amount was \$2,529,398.54. As a result of this and all Change Orders to-date, \$15,341.60 has been added to the Contract, resulting in less than a .61% net increase in the Contract cost. There will not be any additional days added to the Contract as a result of this Change Order.

HNTB Corporation

James Klotz, P.E.