



3171 SE Inner Loop  
Georgetown, TX  
78626

T: (512) 663-7461  
F: (512) 681-9752

November 20, 2019

Dwayne Gossett  
Williamson County, Texas  
3101 SE Inner Loop  
Georgetown, TX 78620

Re: North Campus Facilities

Job No: 233901

Subj: Change Proposal No. 233901-0069

Dear Sir or Madam:

We respectfully submit our proposal for an increase to our contract in the amount of \$0 (zero) dollars to provide additional exterior masonry per the revised building A drawings for the above referenced project.

Our price is valid for Ten (10) days

Please indicate your acceptance of this change proposal by signing and returning one copy of the attached Form B breakdown of our cost.

Very truly yours,  
VAUGHN CONSTRUCTION



Doug Baram

Attachments:

CC:

**FORM B**

PROJECT: North Campus Facilities

CHANGE PROPOSAL NO: 233901-0069

## QUOTATION :

Item	Labor	Materials	Subs	Total
Additional exterior masonry per the revised building A drawings	\$0.00	\$0.00	\$10,092.00	\$10,092.00
To be funded by CM Contingency	\$0.00	\$(10,092.00)	\$0.00	\$(10,092.00)

Totals	\$0.00	\$(10,092.00)	\$10,092.00	\$0.00
--------	--------	---------------	-------------	--------

Insurance, Tax, Benefits on Labor	\$0.00
-----------------------------------	--------

Overhead	\$0.00
----------	--------

Fee on Subs	\$0.00
-------------	--------

Fee on JTV	\$0.00
------------	--------

Bond	\$0.00
------	--------

Remodel Tax	\$0.00
-------------	--------

TOTAL	\$0.00
-------	--------

TIME EXTENSION TO CONTRACT: 30 Days

Submitted Date: 11/20/2019

Accepted

VAUGHN CONSTRUCTION

By: By:   
Doug BeramDate 12-3-2019

Proposal Valid for 10 Days



S I N C E 1 9 8 9

Revised 11/15/2019  
November 7, 2019

ATTN: Doug Boram  
Vaughn Construction  
10355 Westpark Dr  
Houston, TX 77042-4312

PROJECT: WILCO NCF Bldg a  
LOCATION: Georgetown, TX

## CHANGE ORDER PROPOSAL


Doug,  
Below you will find pricing to perform additional work on the above referenced project.  
DESCRIPTION OF CHANGE: Added CMU at Maintenance Office

Per: Alternate 1 rev

ITEM	QUANTITY	UNIT OF	U/P	TOTAL	U/P	TOTAL	TOTAL
		MEASURE	LABOR	LABOR	MAT	MAT	
Foreman	32.5	HRS.	\$ 40.00	\$1,300.00			\$1,300.00
Masons	65	HRS.	\$ 26.00	\$1,690.00			\$1,690.00
Labor	130	HRS.	\$ 18.00	\$2,340.00			\$2,340.00
Operator	32.5	HRS.	\$ 20.00	\$650.00			\$650.00
4" Split Face	780	ea.			\$ 1.85	\$1,443.00	\$1,443.00
Type N Mortar	20	batches			\$ 14.50	\$290.00	\$290.00
SUB TOTAL				\$5,980.00		\$2,019.00	\$7,999.00
LABOR BURDEN @ 35.00%							\$2,093.00
SUB TOTAL							\$10,092.00
OVERHEAD @ 0.00%							\$0.00
PROFIT @ 0.00%							\$0.00
SUB TOTAL							\$10,092.00
GRAND TOTAL					Add		\$10,092.00

Please send a change order as soon as possible if this work is to take place. Work under this proposal will NOT take place unless formal change order is received.

Sincerely,  
Brazos Masonry, Inc.

  
David Barclay  
Project Manager

### Funds Tracking Log

Change Proposal No.	Change Type & No.	Time Extension (Days)		GMP Breakdown						GMP #2339.01	Total Updated Contract Amount
		Pend.	App.	Cost of Work	CM Contingency	Owner Contingency	General Conditions	Buyout Savings	Construction Phase Fee		
N/A	GMP	-	-	\$18,195,395	\$406,771	\$406,771	\$1,896,522		\$625,467	\$21,530,926	\$21,530,926
1	OCO	0	0	\$3,659	\$0	(\$3,659)	\$0		\$0	\$0	\$21,530,926
2	OCO	10	10	\$114,186	\$0	(\$114,186)	\$0		\$0	\$0	\$21,530,926
3	OCO	0	0	\$1,706	\$0	(\$1,727)	\$21		\$0	\$0	\$21,530,926
4	OCO	0	0	\$15,994	\$0	(\$15,994)	\$0		\$0	\$0	\$21,530,926
5	OCO	0	0	\$19,676	(\$19,676)	\$0	\$0		\$0	\$0	\$21,530,926
6	OCO	0	0	\$14,465	(\$14,465)	\$0	\$0		\$0	\$0	\$21,530,926
7	OCO	0	0	\$2,237	\$0	(\$2,237)	\$0		\$0	\$0	\$21,530,926
8	OCO	0	0	\$3,450	\$0	(\$3,450)	\$0		\$0	\$0	\$21,530,926
9	OCO	0	0	\$832	\$0	(\$832)	\$0		\$0	\$0	\$21,530,926
10	OCO	0	0	\$285	\$0	(\$285)	\$0		\$0	\$0	\$21,530,926
11	OCO	0	0	\$22,415	\$0	(\$22,415)	\$0		\$0	\$0	\$21,530,926
12	OCO	0	0	\$11,221	\$0	(\$11,221)	\$0		\$0	\$0	\$21,530,926
13	OCO	0	0	(\$5,000)	\$0	\$5,000	\$0		\$0	\$0	\$21,530,926
14	OCO	0	0	\$0	\$0	\$0	\$0		\$0	\$0	\$21,530,926
15	OCO	0	0	\$79,584	\$0	(\$79,584)	\$0		\$0	\$0	\$21,530,926
16	OCO	0	0	\$9,930	\$0	(\$9,930)	\$0		\$0	\$0	\$21,530,926
17	OCO	0	0	\$2,450	(\$2,450)	\$0	\$0		\$0	\$0	\$21,530,926
18	OCO	0	0	\$1,747	(\$1,747)	\$0	\$0		\$0	\$0	\$21,530,926
19	OCO	0	0	(\$1,763)	\$0	\$0	\$1,763		\$0	\$0	\$21,530,926
20	OCO	0	0	\$5,784	\$0	(\$5,856)	\$72		\$0	\$0	\$21,530,926
21	OCO	0	0	\$10,364	(\$10,364)	\$0	\$0		\$0	\$0	\$21,530,926
22	OCO	0	0	\$6,410	(\$6,461)	\$0	\$51		\$0	\$0	\$21,530,926
23	OCO	0	0	\$15,825	(\$15,825)	\$0	\$0		\$0	\$0	\$21,530,926
24	OCO	0	0	\$33,487	(\$33,906)	\$0	\$419		\$0	\$0	\$21,530,926
25	OCO	0	0	\$8,854	(\$8,854)	\$0	\$0		\$0	\$0	\$21,530,926
26	OCO	0	0	(\$106)	\$0	\$106	\$0		\$0	\$0	\$21,530,926
27R	OCO	0	0	\$2,687	\$0	(\$2,687)	\$0		\$0	\$0	\$21,530,926
28	Void	0	0	\$0	\$0	\$0	\$0		\$0	\$0	\$21,530,926
29	OCO	0	0	\$3,647	(\$3,647)	\$0	\$0		\$0	\$0	\$21,530,926
30	OCO	0	0	(\$30,000)	\$0	\$30,000	\$0		\$0	\$0	\$21,530,926
31	OCO	0	0	\$4,434	\$0	(\$4,434)	\$0		\$0	\$0	\$21,530,926
32	OCO	0	0	\$6,816	\$0	(\$6,816)	\$0		\$0	\$0	\$21,530,926
33R	OCO	0	0	(\$28,265)	\$0	\$28,265	\$0		\$0	\$0	\$21,530,926
34	OCO	0	0	\$5,273	(\$5,273)	\$0	\$0		\$0	\$0	\$21,530,926
35	OCO	0	0	(\$168,250)	\$0	\$0	\$0		\$0	(\$168,250)	\$21,362,676
36	OCO	0	0	\$1,280	(\$1,280)	\$0	\$0		\$0	\$0	\$21,362,676
37	OCO	0	0	\$1,601	(\$1,601)	\$0	\$0		\$0	\$0	\$21,362,676
38R	OCO	0	0	\$4,646	(\$4,646)	\$0	\$0		\$0	\$0	\$21,362,676
39R	OCO	15	15	\$0	\$0	\$0	\$0		\$0	\$0	\$21,362,676
40R	OCO	0	0	(\$6,292)	\$0	\$6,292	\$0		\$0	\$0	\$21,362,676
41	OCO	0	0	(\$50,311)	\$0	\$50,311	\$0		\$0	\$0	\$21,362,676
42R	OCO	0	0	(\$44,494)	\$0	\$44,494	\$0		\$0	\$0	\$21,362,676
43R	OCO	0	0	\$24,129	\$0	(\$24,129)	\$0		\$0	\$0	\$21,362,676
44R	OCO	0	0	\$4,882	\$0	(\$4,882)	\$0		\$0	\$0	\$21,362,676
45R	OCO	0	0	\$25,500	(\$25,500)	\$0	\$0		\$0	\$0	\$21,362,676
46	OCO	168	168	\$1,304,051	\$0	\$0	\$132,086	(\$135,504)	\$49,367	\$1,350,000	\$22,712,676
47	OCO	0	0	\$1,112	\$0	(\$1,126)	\$14		\$0	\$0	\$22,712,676
48	OCO	0	0	\$35,771	\$0	(\$36,181)	\$410		\$0	\$0	\$22,712,676
49	OCO	0	0	\$2,541	(\$2,573)	\$0	\$32		\$0	\$0	\$22,712,676
50	OCO	4	4	\$4,392	(\$4,392)	\$0	\$0		\$0	\$0	\$22,712,676
51	OCO	4	4	\$5,759	\$0	(\$5,759)	\$0		\$0	\$0	\$22,712,676
52	OCO	0	0	(\$2,064)	\$0	\$2,064	\$0		\$0	\$0	\$22,712,676
53	Void	0	0	\$0	\$0	\$0	\$0		\$0	\$0	\$22,712,676
54	OCO	0	0	\$20,376	\$0	(\$20,586)	\$210		\$0	\$0	\$22,712,676
55	OCO	0	0	(\$390)	\$0	\$390	\$0		\$0	\$0	\$22,712,676
56	OCO	0	0	\$5,676	\$0	(\$5,676)	\$0		\$0	\$0	\$22,712,676

**Funds Tracking Log**

Change Proposal No.	Change Type & No.	Time Extension (Days)		GMP Breakdown						GMP #2339.01	Total Updated Contract Amount
		Pend.	App.	Cost of Work	CM Contingency	Owner Contingency	General Conditions	Buyout Savings	Construction Phase Fee		
57	OCO	0	0	\$63,922	(\$9,317)	(\$54,605)	\$0		\$0	\$0	\$22,712,676
58	OCO	0	0	\$24,379	\$0	(\$24,379)	\$0		\$0	\$0	\$22,712,676
59	OCO	0	0	\$2,107	\$0	(\$2,128)	\$21		\$0	\$0	\$22,712,676
60	OCO	0	0	\$1,631	\$0	(\$1,631)	\$0		\$0	\$0	\$22,712,676
61	OCO	0	0	\$48,990	\$0	(\$49,269)	\$279		\$0	\$0	\$22,712,676
62	OCO	0	0	\$19,344	(\$19,344)	\$0	\$0		\$0	\$0	\$22,712,676
63	OCO	0	0	\$6,533	\$0	(\$6,533)	\$0		\$0	\$0	\$22,712,676
64	Void	0	0	\$1,793,655	(\$170,864)	(\$37,964)	\$326,663	(\$955,147)	\$61,657	\$1,018,000	\$23,730,676
65	OCO	45	-	\$38,004	\$0	\$0	\$41,216	(\$80,526)	\$1,306	\$0	\$21,362,676
66	OCO	117	-	\$108,340	\$0	\$4,383	\$0	(\$112,723)	\$0	\$0	\$22,712,676
67	OCO	0	-	\$0	(\$6,560)	(\$17,915)	\$0		\$24,475	\$0	\$22,712,676
68	OCO	0	-	\$11,336	\$0	\$0	\$0	(\$11,336)	\$377	\$377	\$22,713,053
69	OCO	30	-	\$10,092	(\$10,092)	\$0	\$0	\$0	\$0	\$0	\$22,712,676
Current Amounts		393	201	\$21,835,927	\$27,934	\$0	\$2,399,779	(\$1,295,236)	\$762,649	\$23,731,053	\$23,731,053