

CONSTRUCTION CONTRACT CHANGE ORDER NUMBER: 002

1. CONTRACTOR: Chasco Constructors
2. Change Order Work Limits: Sta. 222+00 to Sta. 230+00
3. Type of Change (on federal-aid non-exempt projects): Minor (Major/Minor)
4. Describe the change and the reason for the change order. When necessary, include exceptions to this agreement.

Time change only. No change in construction costs. See delay description attached. Delays include de-energizing LCRA powerlines at a later date than scheduled at no fault of contractor. Other delay included boardwalk fabrication delay from supplier side and minor shift in pier location due to previously unknown field conditions.

CCSJ: 0914-05-191
Project: Brushy Creek Trail
Highway: n/a
County: Williamson
District: Georgetown Office
Contract Number: _____

5. New or revised plan sheet(s) are attached and numbered: n/a

Each signatory hereby warrants that each has the authority to execute this Change Order.

By signing this change order, the contractor agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit; or loss of compensation as a result of this change. Further, the contractor agrees that this agreement is made in accordance with Item 4 and the Contract. Exceptions should be noted in the response for #5 above.	The following information must be provided Time Ext. #: <u>2</u> Days added on this C.O.: <u>127</u> Amt. added by this change order: <u>\$0.00</u>
THE CONTRACTOR By <u>Kellin Neiman</u> Typed/Printed Name <u>KELLIN NEIMAN</u> Typed/Printed Title <u>SR. PM</u>	For TxDOT use only: Days participating: _____ Amount participating: _____ Signature _____ Date _____ Name/Title _____

RECOMMENDED FOR EXECUTION:

Drew Carman, Project Manager
Name/Title _____ Date 03/04/20

TOM STANFIELD
WILCO FACILITIES PM
Name/Title _____ Date 3/17/20

Name/Title _____ Date _____

Name/Title _____ Date _____

Engineer's Seal:

DREW CARMAN 3/4/2020
Name/Title _____ Date _____

☒ APPROVED ☐ REQUEST APPROVAL

[Signature] 3/17/2020
Name/Title _____ Date _____

☐ APPROVED ☐ REQUEST APPROVAL

Name/Title _____ Date _____

☐ APPROVED ☐ REQUEST APPROVAL

Name/Title _____ Date _____

☐ APPROVED



2/28/2020

TO: Drew Carmen – RVI
Tom Stanfield – Williamson County

RE: Brushy Creek Regional Trail PH 5 - Notice of Delay & Time Extension
Request


Pursuant to the terms and conditions of our contract, we are advising you of delays to our project, the **Brushy Creek Regional Trail PH** project. The following is a list of delays incurred:

- See attached


The above listed delays affected the critical path, thus we are requesting **One Hundred Twenty Seven (127)** days be added to the current contract completion date at this time. If you should have any questions, please do not hesitate to call me.

Respectfully,

APPROVED BY:

 3/2/2020
Date

CHASCO CONSTRUCTORS



Kellin Neiman
Sr. Project Manager



Chasco Project Name: BRUSHY CREEK REGIONAL TRAIL PH 5
 Chasco Project No. 18178

Sequence #	Delay / Description	Date Submitted	Days Requested	Days Approved	Type of Approval	Date of Approval
1	WEATHER DAYS		34			
2	DRAINAGE CHANGES		20	20	CO #1	
3	BRIDGE INSTALLATION DELAYED BY OVERHEAD POWER LINES. BID DOCUMENTS STATE OVERHEAD POWER LINES CANNOT BE ENERGIZED BUT OSHA RULES 1926.1415 DO NOT ALLOW CRANES UNDER POWER LINES WHILE ENERGIZED. CONTRACTOR COORDINATED DE-ENERGIZING OF HIGH VOLTAGE POWER LINES WITH LGRA AT LATER DATE THAN SCHEDULED.		20	20 <i>✓</i>	CO #2	<i>✓</i>
4	BOARDWALK AND BRIDGE TRANSITION. INSTALLATION OF BOARDWALK PIERS AND COLUMNS DELAYS. BOARDWALK RE-DESIGN AND FABRICATION TIME. BOARDWALK 3 PIER SHIFT RE-DESIGN TO AVOID EXISTING UTILITY.		99	99 <i>✓</i>	CO #2	<i>✓</i>
	JANUARY WEATHER DAYS		8	8 <i>✓</i>	CO #2	<i>✓</i>
	RAILS NEED TO BE FIELD MEASURED FOR FAB - TBD			<i>✓</i>		

181

147

CO #1
CO #2

20
127 *✓* *φ*
147

WEATHER DAYS TO BE RECONCILED AT CLOSEOUT