

WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 4

Received

JUL 24 2020

1. CONTRACTOR: Jordan Foster Construction
2. Change Order Work Limits: Sta. 177+95 to Sta. 270+26
3. Type of Change (on federal-aid non-exempt projects): Minor (Major/Minor)
4. Reasons: 2J (3 Max. - In order of importance - Primary first)

Project:	<u>1812-282</u>
HNTB Corporation	
Roadway:	<u>Seward Junction</u>
CSJ	
Number:	

5. Describe the work being revised:

2J: Differing Site Conditions (unforeseeable). Other. This Change Order adds Work Zone Pavement Mark Removeable pay items to the contract. The plans included Work Zone Pavement Mark Non-Removeable items that worked with the asphalt pavement section. Since the roadway is concrete paving, Work Zone Pavement Mark Removeable items needed to be added for the different phases and traffic switches called for in the plans. This applies to the Seward Junction Southeast portion of the project.

6. Work to be performed in accordance with Items: See attached.
7. New or revised plan sheet(s) are attached and numbered: N/A
8. New Special Provisions/Specifications to the contract are attached: ☐ Yes ☒ No
9. New Special Provisions to Item N/A No. N/A, Special Specification Item N/A are attached.

Each signatory hereby warrants that each has the authority to execute this Change Order (CO).

<p><i>The contractor must sign the Change Order and, by doing so, agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit; or loss of compensation as a result of this change.</i></p> <p>THE CONTRACTOR Date <u>7-15-2020</u></p> <p>By <u>[Signature]</u></p> <p>Typed/Printed Name <u>John Goodrich, P.E.</u></p> <p>Typed/Printed Title <u>Executive Vice President</u></p>	<p>The following information must be provided</p> <p>Time Ext. #: <u>N/A</u> Days added on this CO: <u>0</u></p> <p>Amount added by this change order: <u>\$17,647.04</u></p>
--	--

RECOMMENDED FOR EXECUTION:

[Signature] P.E. 7/27/20
Project Manager Date

N/A
Design Engineer Date

[Signature] 07/27/2020
Program Manager Date

Design Engineer's Seal:

N/A

County Commissioner Precinct 1 Date
☒ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 2 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 3 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 4 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Judge Date
☐ APPROVED

WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 4

Project # 1812-282

TABLE A: Force Account Work and Materials Placed into Stock

	LABOR	HOURLY RATE			HOURLY RATE

TABLE B: Contract Items:

				ORIGINAL + PREVIOUSLY REVISED		ADD or (DEDUCT)	NEW		
ITEM	DESCRIPTION	UNIT	UNIT PRICE	QUANTITY	ITEM COST	QUANTITY	QUANTITY	ITEM COST	OVERRUN/ UNDERRUN
662-6063	WK ZN PAV MRK REMOV (W) 4" (SLD)	LF	\$0.690	0.00	\$0.00	9,722.00	9,722.00	\$6,708.18	\$6,708.18
662-6071	WK ZN PAV MRK REMOV (W) 8" (SLD)	LF	\$1.38	0.00	\$0.00	302.00	302.00	\$416.76	\$416.76
662-6075	WK ZN PAV MRK REMOV (W) 24" (SLD)	LF	\$9.55	0.00	\$0.00	104.00	104.00	\$993.20	\$993.20
662-6095	WK ZN PAV MRK REMOV (Y) 4" (SLD)	LF	\$0.69	0.00	\$0.00	13,810.00	13,810.00	\$9,528.90	\$9,528.90
TOTALS					\$0.00			\$17,647.04	\$17,647.04

CHANGE ORDER REASON(S) CODE CHART

1. Design Error or Omission	1A. Incorrect PS&E 1B. Other
2. Differing Site Conditions (unforeseeable)	2A. Dispute resolution (expense caused by conditions and/or resulting delay) 2B. Unavailable material 2C. New development (conditions changing after PS&E completed) 2D. Environmental remediation 2E. Miscellaneous difference in site conditions (unforeseeable)(Item 9) 2F. Site conditions altered by an act of nature 2G. Unadjusted utility (unforeseeable) 2H. Unacquired Right-of-Way (unforeseeable) 2I. Additional safety needs (unforeseeable) 2J. Other
3. County Convenience	3A. Dispute resolution (not resulting from error in plans or differing site conditions) 3B. Public relations improvement 3C. Implementation of a Value Engineering finding 3D. Achievement of an early project completion 3E. Reduction of future maintenance 3F. Additional work desired by the County 3G. Compliance requirements of new laws and/or policies 3H. Cost savings opportunity discovered during construction 3I. Implementation of improved technology or better process 3J. Price adjustment on finished work (price reduced in exchange for acceptance) 3K. Addition of stock account or material supplied by state provision 3L. Revising safety work/measures desired by the County 3M. Other
4. Third Party Accommodation	4A. Failure of a third party to meet commitment 4B. Third party requested work 4C. Compliance requirements of new laws and/or policies (impacting third party) 4D. Other
5. Contractor Convenience	5A. Contractor exercises option to change the traffic control plan 5B. Contractor requested change in the sequence and/or method of work 5C. Payment for Partnering workshop 5D. Additional safety work/measures desired by the contractor 5E. Other
6. Untimely ROW/Utilities	6A. Right-of-Way not clear (third party responsibility for ROW) 6B. Right-of-Way not clear (County responsibility for ROW) 6C. Utilities not clear 6D. Other

Williamson County Road Bond Program

**Seward Junction Improvements
Williamson County Project No. 1812-282**

Change Order No. 4

Reason for Change

This Change Order adds Work Zone Pavement Mark Removeable items to the contract. The plans included Work Zone Pavement Mark Non-Removeable items that worked with the asphalt pavement section, because the temporary pavement markings applied during the traffic control phases would get covered up by the final overlay. Since our roadway is now concrete pavement the temporary work zone pavement markings need to be removeable so that markings from previously traffic phases are not visible when the final striping layout is applied. This change order applies to the Seward Junction Southeast portion of the project.

Following is a summary of new items required for this Change Order.

ITEM	DESCRIPTION	QTY	UNIT
662-6063	WK ZN PAV MRK REMOV (W) 4" (SLD)	9,722	LF
662-6071	WK ZN PAV MRK REMOV (W) 8" (SLD)	302	LF
662-6075	WK ZN PAV MRK REMOV (W) 24" (SLD)	104	LF
662-6095	WK ZN PAV MRK REMOV (Y) 4" (SLD)	13,810	LF

This Change Order results in a net increase of \$17,647.04 to the Contract amount, for an adjusted Contract total of \$13,413,530.92. The original Contract amount was \$13,270,258.10. As a result of this and all Change Orders to-date, \$143,272.82 has been added to the Contract, resulting in an 1.08% net increase in the Contract cost. No additional days will be added to or deducted from the Contract as a result of this Change Order.

HNTB Corporation

James Klotz, P.E.



15603 North IH 35
Pflugerville, TX 78660
P: 512.990.8313
F: 512.990.3785

A Foundation of ExcellenceSM

April 29, 2020

HNTB
101 E. Old Settlers Blvd., Ste. 100
Round Rock, TX 78664

Attn: Eddie Church, P.E.

Re: Project No. 1812-282
Seward Junction Improvements
Williamson County

Dear Mr. Church:

As requested in RFI #25, the following are the unit prices for the scope of removable work zone pavement markings in the Southeast of the above referenced project.

Item 662-6063	WK ZN PAV MRK REMOV (W) 4" (SLD)					
Contractor Cost per Unit				\$0.69		
Approx.	9,722	LF	@	\$0.69	=	\$6,708.18

Item 662-6071	WK ZN PAV MRK REMOV (W) 8" (SLD)					
Contractor Cost per Unit				\$1.38		
Approx.	302	LF	@	\$1.38	=	\$416.76

Item 662-6075	WK ZN PAV MRK REMOV (W) 24" (SLD)					
Contractor Cost per Unit				\$9.55		
Approx.	104	LF	@	\$9.55	=	\$993.20

Item 662-6095	WK ZN PAV MRK REMOV (Y) 4" (SLD)					
Contractor Cost per Unit				\$0.69		
Approx.	13,810	LS	@	\$0.69	=	\$9,528.90

If you have any questions, please contact me at (512) 364-3540.

Very Truly Yours,

JORDAN FOSTER CONSTRUCTION

JC Kindel
Project Manager