



Prime Construction Company Inc.
20907 Martin Lane
Pflugerville, Texas 78660
Phone: (512) 244-7799
Fax: (512) 990-9886

PCCO #013

Project: 02.19004 - Williamson County Exposition Center Pavilion
5253 Bill Pickett Trail
Taylor, Texas 76574

Prime Contract Change Order #013: CE #057 - Impact Days

TO:	Williamson County 219 Perry Mayfield Leander, Texas 78641	FROM:	Prime Construction Company Inc. 20907 Martin Lane Pflugerville Texas 78660
DATE CREATED:	9/ 21 /2020	CREATED BY:	Kristian Payton (Prime Construction Company Inc.)
CONTRACT STATUS:	Pending - In Review	REVISION:	0
DESIGNATED REVIEWER:	Gregg Matocha (Prime Construction Company Inc.)	REVIEWED BY:	
DUE DATE:	09/23 /2020	REVIEW DATE:	
INVOICED DATE:		PAID DATE:	
SCHEDULE IMPACT:		EXECUTED:	No
REVISED SUBSTANTIAL COMPLETION DATE:			
CONTRACT FOR:	1:Williamson County Exposition Center Pavilion Prime Contract	TOTAL AMOUNT:	\$ 0.00

DESCRIPTION:
CE #057 - Impact Days
CE #057 - Impact Days

PAVILION	OR
16 Days - Weather 3/24/20 - 8/5/20	0 Days - Weather related
12 Days - Event 3/4/20 - 8/6/20	0 Days - Event related
31 Days - Fire Suppression Wet to Dry Conversion	69 Days - Fire Suppression Wet to Dry Conversion
69 Days - Total	

CONCESSION
19 Days - Weather 3/24/20 - 9/4/20
15 Days - Event 3/24/20 - 9/4/20
34 Days - Total

No additional cost to Owner.

This Change Order shall constitute full and final negotiations for the said scope of work with no assumptions, additional obligations, or promises made other than what is strictly written within this document. This instrument cannot and does not change, modify, or exclude any terms within the original contract entered into previously by both parties unless specifically stated. This change order will become effective, in whole, with or without signature within 7 days of receipt if notice is not provided identifying specific reasons the Subcontractor disputes the change order.

ATTACHMENTS:
[EXPO - CE 57 IMPACT DAYS.PDF](#)

POTENTIAL CHANGE ORDERS IN THIS CHANGE ORDER:

PCO #	Title	Schedule Impact	Amount
013	CE #057 - Impact Days		0.00
TOTAL:			\$0.00

CHANGE ORDER LINE ITEMS:



PCCO #013

PCO # 013 : CE #057 - Impact Days


#	Cost Code	Description	Type	Amount
1				\$ 0.00
Subtotal:				\$0.00
Grand Total:				\$0.00


The original (Contract Sum)	\$ 4,499,000.00
Net change by previously authorized Change Orders	\$ 98,036.01
The contract sum prior to this Change Order was	\$ 4,597,036.01
The contract sum would be changed by this Change Order in the amount of	\$ 0.00
The new contract sum including this Change Order will be	\$ 4,597,036.01
The contract time will not be changed by this Change Order	


John Fickel (Populous)
 4800 Main Street Suite 300
 Kansas City Missouri 64112

Williamson County
 219 Perry Mayfield
 Leander Texas 78641

Prime Construction Company Inc.
 20907 Martin Lane
 Pflugerville Texas 78660

DocuSigned by:

 9/22/2020
7B9DA7472E38456
 SIGNATURE DATE

DocuSigned by:

 9/21/2020
47D5F2B9CFF549B...
 SIGNATURE DATE

DocuSigned by:

 9/21/2020
47D5F2B9CFF549B...
 SIGNATURE DATE