

WILLIAMSON COUNTY, TEXASCHANGE ORDER NUMBER: 91. CONTRACTOR: Jordan Foster Construction, LLC2. Change Order Work Limits: Sta. 12+99 to Sta. 381+003. Type of Change (on federal-aid non-exempt projects): Minor (Major/Minor)4. Reasons: 1A, 2E (3 Max. - In order of Importance - Primary first)Project: 1812-282Roadway: Seward JunctionCSJ
Number: _____

5. Describe the work being revised:

1A: Design Error or Omission. Incorrect PS&E. This Change Order adds new pavement marking items to the contract and extends pavement marking items that were included in the Southeast roadway section to the Southwest, US 183 Crossover and CR 260 roadway sections. **2E: Differing Site Conditions. Miscellaneous difference in site conditions (unforeseeable).** This Change Order also provides the final balancing for the overruns/underruns of Contract quantities for pavement marking items on the project, as a result of addressing field conditions not accounted for in the original plans.

6. Work to be performed in accordance with Items: See Attached7. New or revised plan sheet(s) are attached and numbered: N/A8. New Special Provisions/Specifications to the contract are attached: ☐ Yes ☒ No9. New Special Provisions to Item N/A No. N/A, Special Specification Item N/A are attached.

Each signatory hereby warrants that each has the authority to execute this Change Order (CO).

The contractor must sign the Change Order and, by doing so, agrees to waive any and all claims for additional compensation due to any and all other expenses, additional changes for time, overhead and profit; or loss of compensation as a result of this change

Jordan Foster Construction, LLC
THE CONTRACTOR Date 05-10-2021

By Typed/Printed Name John Goodrich, P.E.Typed/Printed Title Executive Vice President**The following information must be provided**Time Ext. #: 0 Days added on this CO: 0Amount added by this change order: (\$11,573.93)**RECOMMENDED FOR EXECUTION:**

 5/10/21
Project Manager Date

N/A
Design Engineer Date

 5/11/2021
Program Manager Date

Design Engineer's Seal:

County Commissioner Precinct 1 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 2 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 3 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 4 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Judge Date
☐ APPROVED

Project # 1812-282

[illegible]

				ORIGINAL + PREVIOUSLY REVISED		ADD or (DEDUCT)		NEW		
ITEM	DESCRIPTION	UNIT	UNIT PRICE	QUANTITY	ITEM COST	QUANTITY	QUANTITY	ITEM COST	OVERRUN/ UNDERRUN	
SEWARD JUNCTION SOUTHWEST (P No. 274)										
666-6006	REFL PAV MRK TYI (W) 4" (DOT)(100MIL)	LF	\$0.55	990.00	\$544.50	(791.00)	199.00	\$109.45	(\$435.05)	
666-6036	REFL PAV MRK TYI (W) 8" (SLD)(100MIL)	LF	\$1.12	895.00	\$1,002.40	1,083.00	1,978.00	\$2,215.36	\$1,212.96	
666-6078	REFL PAV MRK TYI (W) (WORD) (100MIL)	EA	\$130.00	17.00	\$2,210.00	(2.00)	15.00	\$1,950.00	(\$260.00)	
666-6141	REFL PAV MRK TY I (Y) 12" (SLD) (100MIL)	LF	\$3.40	0.00	\$0.00	40.00	40.00	\$136.00	\$136.00	
666-6167	REFL PAV MRK TYII (W) 4" (BRK)	LF	\$0.15	0.00	\$0.00	700.00	700.00	\$105.00	\$105.00	
666-6170	REFL PAV MRK TYII (W) 4" (SLD)	LF	\$0.15	0.00	\$0.00	9,136.00	9,136.00	\$1,370.40	\$1,370.40	
666-6178	REFL PAV MRK TYII (W) 8" (SLD)	LF	\$0.32	0.00	\$0.00	1,978.00	1,978.00	\$632.96	\$632.96	
666-6182	REFL PAV MRK TYII (W) 24" (SLD)	LF	\$2.80	0.00	\$0.00	250.00	250.00	\$700.00	\$700.00	
666-6184	REFL PAV MRK TYII (W) (ARROW)	EA	\$70.00	0.00	\$0.00	9.00	9.00	\$630.00	\$630.00	
666-6192	REFL PAV MRK TYII (W) (WORD)	EA	\$100.00	0.00	\$0.00	8.00	8.00	\$800.00	\$800.00	
666-6205	REFL PAV MRK TYII (Y) 4" (BRK)	LF	\$0.15	0.00	\$0.00	2,670.00	2,670.00	\$400.50	\$400.50	
666-6207	REFL PAV MRK TYII (Y) 4" (SLD)	LF	\$0.15	0.00	\$0.00	14,498.00	14,498.00	\$2,174.70	\$2,174.70	
666-6212	REFL PAV MRK TYII (W) 12" (SLD)	LF	\$3.40	0.00	\$0.00	461.00	461.00	\$1,567.40	\$1,567.40	
666-6300	RE PM W/RET REQ TYI (W) 4" (BRK) (100MIL)	LF	\$0.39	1093.00	\$426.27	(393.00)	700.00	\$273.00	(\$153.27)	
666-6303	RE PM W/RET REQ TYI (W) 4" (SLD) (100MIL)	LF	\$0.39	4678.00	\$1,824.42	4,458.00	9,136.00	\$3,563.04	\$1,738.62	
666-6312	RE PM W/RET REQ TYI (Y) 4" (BRK) (100MIL)	LF	\$0.39	10601.00	\$4,134.39	(7,931.00)	2,670.00	\$1,041.30	(\$3,093.09)	
666-6315	RE PM W/RET REQ TYI (Y) 4" (SLD) (100MIL)	LF	\$0.39	12818.00	\$4,999.02	1,545.00	14,363.00	\$5,601.57	\$602.55	
672-6007	REFL PAV MRK TY I-C	EA	\$5.30	75.00	\$397.50	13.00	88.00	\$466.40	\$68.90	
672-6009	REFL PAV MRK TYII-A-A	EA	\$5.30	87.00	\$461.10	261.00	348.00	\$1,844.40	\$1,383.30	
TOTALS					\$15,999.60			\$25,581.48	\$9,581.88	

WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 9

Project # 1812-282

TABLE B: Contract Items (Continued)

ITEM	DESCRIPTION	UNIT	UNIT PRICE	ORIGINAL + PREVIOUSLY REVISED		ADD or (DEDUCT)		NEW		OVERRUN/ UNDERRUN
				QUANTITY	ITEM COST	QUANTITY	QUANTITY	QUANTITY	ITEM COST	
672-6010	REFL PAV MRK TY I-L-C-R	EA	\$5.30	0.00	\$0.00	107.00	107.00	107.00	\$567.10	\$567.10
677-6001	ELIM EXT PAV MRK & MRKS (4")	LF	\$0.76	0.00	\$0.00	300.00	300.00	300.00	\$228.00	\$228.00
678-6001	PAV SUR PREP FOR MRK (4")	LF	\$0.08	0.00	\$0.00	30,648.00	30,648.00	30,648.00	\$2,451.84	\$2,451.84
678-6004	PAV SUR PREP FOR MRK (8")	LF	\$0.16	0.00	\$0.00	1,221.00	1,221.00	1,221.00	\$195.36	\$195.36
SEWARD JUNCTION SOUTHEAST (P No. 271)										
662-6004	WK ZN PAV MRK NON-REMOV (W) 4" (SLD)	LF	\$0.50	9722.00	\$4,861.00	(9,722.00)	0.00	0.00	\$0.00	(\$4,861.00)
662-6012	WK ZN PAV MRK NON-REMOV (W) 8" (SLD)	LF	\$1.00	302.00	\$302.00	(302.00)	0.00	0.00	\$0.00	(\$302.00)
662-6016	WK ZN PAV MRK NON-REMOV (W) 24" (SLD)	LF	\$9.00	104.00	\$936.00	(104.00)	0.00	0.00	\$0.00	(\$936.00)
662-6034	WK ZN PAV MRK NON-REMOV (Y) 4" (SLD)	LF	\$0.50	13810.00	\$6,905.00	(13,810.00)	0.00	0.00	\$0.00	(\$6,905.00)
662-6048	WK ZN PAV MRK REMOV (REFL) TY I-C	EA	\$8.90	16.00	\$142.40	(16.00)	0.00	0.00	\$0.00	(\$142.40)
662-6050	WK ZN PAV MRK REMOV (REFL) TY II-A-A	EA	\$8.90	177.00	\$1,575.30	(177.00)	0.00	0.00	\$0.00	(\$1,575.30)
662-6063	WK ZN PAV MRK REMOV (W) 4" (SLD)	LF	\$0.69	9722.00	\$6,708.18	(8,201.00)	1,521.00	1,521.00	\$1,049.49	(\$5,658.69)
662-6071	WK ZN PAV MRK REMOV (W) 8" (SLD)	LF	\$1.38	302.00	\$416.76	(302.00)	0.00	0.00	\$0.00	(\$416.76)
662-6075	WK ZN PAV MRK REMOV (W) 24" (SLD)	LF	\$9.55	104.00	\$993.20	(31.00)	73.00	73.00	\$697.15	(\$296.05)
662-6095	WK ZN PAV MRK REMOV (Y) 4" (SLD)	LF	\$0.69	13810.00	\$9,528.90	(8,086.00)	5,724.00	5,724.00	\$3,949.56	(\$5,579.34)
666-6030	REFL PAV MRK TY I (W) 8" (DOT) (100MIL)	LF	\$1.12	75.00	\$84.00	(3.00)	72.00	72.00	\$80.64	(\$3.36)
666-6036	REFL PAV MRK TY I (W) 8" (SLD) (100MIL)	LF	\$1.12	1011.00	\$1,132.32	(123.00)	888.00	888.00	\$994.56	(\$137.76)
666-6048	REFL PAV MRK TY I (W) 24" (SLD) (100MIL)	LF	\$6.75	512.00	\$3,456.00	(96.00)	416.00	416.00	\$2,808.00	(\$648.00)
666-6054	REFL PAV MRK TY I (W) (ARROW) (100MIL)	EA	\$98.00	5.00	\$490.00	(1.00)	4.00	4.00	\$392.00	(\$98.00)
666-6078	REFL PAV MRK TY I (W) (WORD) (100MIL)	EA	\$130.00	5.00	\$650.00	(1.00)	4.00	4.00	\$520.00	(\$130.00)
666-6102	REFL PAV MRK TY I (W) (36" YLD TRI) (100MIL)	EA	\$37.00	7.00	\$259.00	(2.00)	5.00	5.00	\$185.00	(\$74.00)
666-6147	REFL PAV MRK TY I (Y) 24" (SLD) (100MIL)	LF	\$6.75	54.00	\$364.50	14.00	68.00	68.00	\$459.00	\$94.50
666-6167	REFL PAV MRK TY II (W) 4" (BRK)	LF	\$0.15	156.00	\$23.40	4.00	160.00	160.00	\$24.00	\$0.60
666-6170	REFL PAV MRK TY II (W) 4" (SLD)	LF	\$0.15	6928.00	\$1,039.20	208.00	7,136.00	7,136.00	\$1,070.40	\$31.20
666-6176	REFL PAV MRK TY II (W) 8" (DOT)	LF	\$0.32	75.00	\$24.00	(1.00)	74.00	74.00	\$23.68	(\$0.32)
666-6178	REFL PAV MRK TY II (W) 8" (SLD)	LF	\$0.32	1011.00	\$323.52	(123.00)	888.00	888.00	\$284.16	(\$39.36)
666-6182	REFL PAV MRK TY II (W) 24" (SLD)	LF	\$2.80	512.00	\$1,433.60	(96.00)	416.00	416.00	\$1,164.80	(\$268.80)
666-6184	REFL PAV MRK TY II (W) (ARROW)	EA	\$70.00	5.00	\$350.00	(1.00)	4.00	4.00	\$280.00	(\$70.00)
666-6192	REFL PAV MRK TY II (W) (WORD)	EA	\$100.00	5.00	\$500.00	(1.00)	4.00	4.00	\$400.00	(\$100.00)
666-6199	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	\$29.00	7.00	\$203.00	(2.00)	5.00	5.00	\$145.00	(\$58.00)
666-6207	REFL PAV MRK TY II (Y) 4" (SLD)	LF	\$0.15	10518.00	\$1,577.70	3,456.00	13,974.00	13,974.00	\$2,096.10	\$518.40
666-6214	REFL PAV MRK TY II (Y) 24" (SLD)	LF	\$2.75	54.00	\$148.50	14.00	68.00	68.00	\$187.00	\$38.50
The "Totals" from Table B of the previous work sheet:					\$15,999.60				\$25,581.48	\$9,581.88
TOTALS					\$60,427.08				\$45,834.32	(\$14,592.76)

WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 9

Project # 1812-282

TABLE B: Contract Items (Continued)

ITEM	DESCRIPTION	UNIT	UNIT PRICE	ORIGINAL + PREVIOUSLY REVISED		ADD or (DEDUCT)	NEW		OVERRUN/ UNDERRUN
				QUANTITY	ITEM COST		QUANTITY	ITEM COST	
666-6300	RE PM W/RET REQ TY I (W) 4" (BRK) (100MIL)	LF	\$0.39	156.00	\$60.84	4.00	160.00	\$62.40	\$1.56
666-6303	RE PM W/RET REQ TY I (W) 4" (SLD) (100MIL)	LF	\$0.39	6928.00	\$2,701.92	208.00	7,136.00	\$2,783.04	\$81.12
666-6315	RE PM W/RET REQ TY I (Y) 4" (SLD) (100MIL)	LF	\$0.39	10518.00	\$4,102.02	1,456.00	11,974.00	\$4,669.86	\$567.84
672-6007	REFL PAV MRKR TY I-C	EA	\$5.30	35.00	\$185.50	(21.00)	14.00	\$74.20	(\$111.30)
672-6009	REFL PAV MRKR TY II-A-A	EA	\$5.30	153.00	\$810.90	8.00	161.00	\$853.30	\$42.40
672-6010	REFL PAV MRKR TY II-C-R	EA	\$5.30	6.00	\$31.80	50.00	56.00	\$296.80	\$265.00
677-6001	ELIM EXT PAV MRK & MRKS (4")	LF	\$0.76	2,179.00	\$1,656.04	(1,159.00)	1,020.00	\$775.20	(\$880.84)
677-6007	ELIM EXT PAV MRK & MRKS (24")	LF	\$4.65	23.00	\$106.95	(13.00)	10.00	\$46.50	(\$60.45)
678-6001	PAV SURF PREP FOR MRK (4")	LF	\$0.08	801.00	\$64.08	13,958.00	14,759.00	\$1,180.72	\$1,116.64
678-6004	PAV SURF PREP FOR MRK (8")	LF	\$0.16	205.00	\$32.80	465.00	670.00	\$107.20	\$74.40
SEWARD JUNCTION Crossover									
662-6060	WK ZN PAV MRK REMOVE (W) 4" (BRK)	LF	\$4.50	117.00	\$526.50	(117.00)	0.00	\$0.00	(\$526.50)
666-6036	REFL PAV MRK TY I (W) 8" (SLD) (100MIL)	LF	\$1.12	430.00	\$481.60	1,197.00	1,627.00	\$1,822.24	\$1,340.64
666-6054	REFL PAV MRK TY I (W) (ARROW) (100MIL)	EA	\$98.00	11.00	\$1,078.00	(1.00)	10.00	\$980.00	(\$98.00)
666-6078	REFL PAV MRK TY I (W) (WORD) (100MIL)	EA	\$130.00	11.00	\$1,430.00	(1.00)	10.00	\$1,300.00	(\$130.00)
666-6167	REFL PAV MRK TY II (W) 4" (BRK)	LF	\$0.15	0.00	\$0.00	108.00	108.00	\$16.20	\$16.20
666-6170	REFL PAV MRK TY II (W) 4" (SLD)	LF	\$0.15	0.00	\$0.00	1,663.00	1,663.00	\$249.45	\$249.45
666-6178	REFL PAV MRK TY II (W) 8" (SLD)	LF	\$0.32	0.00	\$0.00	1,627.00	1,627.00	\$520.64	\$520.64
666-6207	REFL PAV MRK TY II (Y) 4" (SLD)	LF	\$0.15	0.00	\$0.00	2,277.00	2,277.00	\$341.55	\$341.55
666-6300	RE PM W/RET REQ TY I (W) 4" (BRK) (100MIL)	LF	\$0.39	336.00	\$131.04	12.00	348.00	\$135.72	\$4.68
666-6303	RE PM W/RET REQ TY I (W) 4" (SLD) (100MIL)	LF	\$0.39	2910.00	\$1,134.90	(1,247.00)	1,663.00	\$648.57	(\$486.33)
666-6315	REFL PAV MRKR TY I (Y) 4" (SLD) (100MIL)	LF	\$0.39	2983.00	\$1,163.37	398.00	3,381.00	\$1,318.59	\$155.22
672-6010	REFL PAV MRKR TY II-C-R	EA	\$5.30	0.00	\$0.00	76.00	76.00	\$402.80	\$402.80
677-6001	ELIM EXT PAV MRK & MRKS (4")	LF	\$0.76	6767.00	\$5,142.92	68.00	6,835.00	\$5,194.60	\$51.68
677-6008	ELIM EXT PAV MRK & MRKS (ARROW)	EA	\$46.00	7.00	\$322.00	(1.00)	6.00	\$276.00	(\$46.00)
677-6012	ELIM EXT PAV MRK & MRKS (WORD)	EA	\$78.00	7.00	\$546.00	(1.00)	6.00	\$468.00	(\$78.00)
CR 260 RECONSTRUCTION									
666-6207	REFL PAV MRK TY II (Y) 4" (SLD)	LF	\$0.15	0.00	\$0.00	1,400.00	1,400.00	\$210.00	\$210.00
672-6009	REFL PAV MRKR TY II-A-A	EA	\$5.57	18.00	\$100.26	(1.00)	17.00	\$94.69	(\$5.57)
			The "Totals" from Table B of the previous work sheet:		\$15,999.60			\$25,581.48	(\$14,592.76)
			TOTALS		\$37,809.04			\$50,409.75	(\$11,573.93)

CHANGE ORDER REASON(S) CODE CHART

1. Design Error or Omission	1A. Incorrect PS&E 1B. Other
2. Differing Site Conditions (unforeseeable)	2A. Dispute resolution (expense caused by conditions and/or resulting delay) 2B. Unavailable material 2C. New development (conditions changing after PS&E completed) 2D. Environmental remediation 2E. Miscellaneous difference in site conditions (unforeseeable)(Item 9) 2F. Site conditions altered by an act of nature 2G. Unadjusted utility (unforeseeable) 2H. Unacquired Right-of-Way (unforeseeable) 2I. Additional safety needs (unforeseeable) 2J. Other
3. County Convenience	3A. Dispute resolution (not resulting from error in plans or differing site conditions) 3B. Public relations improvement 3C. Implementation of a Value Engineering finding 3D. Achievement of an early project completion 3E. Reduction of future maintenance 3F. Additional work desired by the County 3G. Compliance requirements of new laws and/or policies 3H. Cost savings opportunity discovered during construction 3I. Implementation of improved technology or better process 3J. Price adjustment on finished work (price reduced in exchange for acceptance) 3K. Addition of stock account or material supplied by state provision 3L. Revising safety work/measures desired by the County 3M. Other
4. Third Party Accommodation	4A. Failure of a third party to meet commitment 4B. Third party requested work 4C. Compliance requirements of new laws and/or policies (impacting third party) 4D. Other
5. Contractor Convenience	5A. Contractor exercises option to change the traffic control plan 5B. Contractor requested change in the sequence and/or method of work 5C. Payment for Partnering workshop 5D. Additional safety work/measures desired by the contractor 5E. Other
6. Untimely ROW/Utilities	6A. Right-of-Way not clear (third party responsibility for ROW) 6B. Right-of-Way not clear (County responsibility for ROW) 6C. Utilities not clear 6D. Other

Williamson County Road Bond Program

Seward Junction Improvements Williamson County Project No. 1812-282

Change Order No. 9

Reason for Change

This Change Order adds new pavement marking items to the contract and extends pavement marking items that were included in the Southeast roadway section to the Southwest, US 183 Crossover and CR 260 roadway sections. This Change Order also provides the final balancing for the overruns/underruns of Contract quantities for pavement marking items on the project, as a result of addressing field conditions not accounted for in the original plans.

There are four (4) roadway sections on the project, Southwest, US 183 Crossover, Southeast and Cr 260. The project also included a base bid for a hot mix asphalt pavement section and an alternative bid that was for a concrete pavement section. Each roadway section included a specific set of pay items per section and for each bid option. The County selected the alternate bid for the concrete pavement section to be constructed on both the Southwest and Southeast roadway sections.

The construction of concrete pavement introduced new situations for pavement markings that were not included in the original plans or the alternate bid option. Three (3) new bid items were added to the contract and used on the Southwest roadway section.

The following is a list of new items** being added to the Contract. The bid price for these items matches the price submitted by the Contractor for the comparable white markings, which is consistent with other pavement marking prices already in the Contract.

ITEM	DESCRIPTION	QTY	UNIT
SEWARD JUNCTION SOUTHWEST (P No. 274)			
666-6141	REFL PAV MRK TY I (YELLOW)(12IN)(SOLID)	40	LF
666-6205	REFL PAV MRK TY II (YELLOW)(4IN)(BROKEN)	2670	LF
666-6212	REFL PAV MRK TY II (YELLOW)(12IN)(SOLID)	461	LF

This Change Order adds pavement markings items to the Southwest and Crossover roadway sections that were previously only included in the Southeast roadway section of the project. The Contractor agreed to extend bid item pricing from one section to the others.

The following is a summary of all new items that are in the Contract for the Southeast roadway sections that are being extended to the Southwest, US 183 Crossover and CR 260 roadway sections as shown below.

ITEM	DESCRIPTION	QTY	UNIT
SEWARD JUNCTION SOUTHWEST (P No. 274)			
666-6141	REFL PAV MRK TY I (Y) 12" (SLD) ** new item	40	LF
666-6167	REFL PAV MRK TY II (W) 4" (BRK)	700	LF
666-6170	REFL PAV MRK TY II (W) 4" (SLD)	9,136	LF
666-6178	REFL PAV MRK TY II (W) 8" (SLD)	1,978	LF
666-6182	REFL PAV MRK TY II (W) 24" (SLD)	250	LF
666-6184	REFL PAV MRK TY II (ARROW)	9	EA
666-6192	REFL PAV MRK TY II (WORD)	8	EA
666-6205	REFL PAV MRK TY II (Y) 4" (BRK) ** new item	2,670	LF
666-6207	REFL PAV MRK TY II (Y) 4" (SLD)	14,498	LF
666-6212	REFL PAV MRK TY II (W) 12" (SLD) ** new item	461	LF
672-6010	REFL PAV MRK TY II-C-R	107	EA
677-6001	ELIM EXT PAV MRK & MRKS (4")	300	LF
678-6001	PAV SUR PREP FOR MRK (4")	30,648	LF
678-6004	PAV SUR PREP FOR MRK (8")	1,221	LF
SEWARD JUNCTION CROSSOVER (P No. 274)			
666-6167	REFL PAV MRK TY II (W) 4" (BRK)	108	LF
666-6170	REFL PAV MRK TY II (W) 4" (SLD)	1,663	LF
666-6178	REFL PAV MRK TY II (W) 8" (SLD)	1,627	LF
666-6207	REFL PAV MRK TY II (Y) 4" (SLD)	2,277	LF
672-6010	REFL PAV MRK TY II-C-R	76	EA
CR 260 / SEWARD JUNCTION SOUTHEAST (P No. 271)			
666-6207	REFL PAV MRK TY II (Y) 4" (SLD)	1,400	LF

** new item

This Change Order results in a net decrease of (\$11,573.93) to the Contract amount, for an adjusted Contract total of \$13,961,335.64. The original Contract amount was \$13,270,258.10. As a result of this and all Change Orders to-date, \$691,077.54 has been added to the Contract, resulting in a 5.21% net increase in the Contract cost.

HNTB Corporation

Lowell D. Choate, P.E.