

CHANGE ORDER

701

Distributed To:

- ☒ Owner ☐ Contractor
☐ Architect ☐ Subcontractor
☐ Field ☐ Other

PROJECT: Williamson County Justice Center Renovations
405 Martin Luther King Drive
Georgetown, Texas 78626

CHANGE ORDER NO: 004

DATE: October 6th, 2021

PROJECT NO: T1499-2020

TO: Tom Stanfield-Williamson County
405 Martin Luther King Drive
Georgetown, Texas 78626

CONTRACT DATE:

CONTRACT FOR: General Construction

The contract is changed as follows:

						Add Days
CP-21	IT 96 Strained Fiber Pathway Replace	\$58,667.34		\$	58,667.34	25
CP-22	Distr Clerk Window Seal	\$1,906.88		\$	1,906.88	0
CP-23	Add F/A Rough-In @ New Courtroom	\$4,609.78		\$	4,609.78	0
CP-24	Powered Roller Shades circuits	\$2,568.49		\$	2,568.49	0
CP-25	Add Epoxy Floors	\$4,959.57		\$	4,959.57	0
CP-26	Pretrial Build Out	\$75,678.97		\$	75,678.97	21
CP-27	1st Fl IDF Twist-Lok Elec	\$8,345.05		\$	8,345.05	0
CP-28	Distr Clerk Coffee Bar Addt Outlets	\$12,587.07		\$	12,587.07	0
CP-29	DA Grand Jury Room Carpet	\$7,672.70		\$	7,672.70	0
CP-30	Add Attic Drywall Framing	\$7,421.84		\$	7,421.84	0
				\$	0	
				\$	-	
				\$	184,417.69	46
				\$		

The original Contract Sum was \$ 2,799,000.00
Net change by previously submitted Change Orders \$ 188,235.12
The Contract Sum prior to this Change Order was 2,987,235.12
The Contract Sum will be increased by this Change Order in the amount of \$ 184,417.69
The new Contract Sum including this Change Order will be \$ 3,171,652.81
The Contract Time will be unchanged by (46) days.
The date of Substantial Completion as of the date of this Change Order Jan 1st, 2022

Accepted By:

Mike Ballerino, HCS Inc. Commercial GC

CONTRACTOR



By:

10-6-21

Date


OWNER

By:

Date

Trenton H Jacobs, County Architect

ARCHITECT



By:

10/7/21

Date

CAUTION: You should sign an Original Document, on which this text appears in RED. An Original Document assures that changes will not be obscured.