

WILLIAMSON COUNTY, TEXAS

CHANGE ORDER NUMBER: 2

1. CONTRACTOR: Texas Materials Group, Inc
2. Change Order Work Limits: Sta. _____ to Sta. _____
3. Type of Change (on federal-aid non-exempt projects): Minor (Major/Minor)
4. Reasons: 2E (3 Max. - In order of importance - Primary first)

Project: T4461

Roadway: McNeil Overlay

Purchase Order Number: _____

5. Describe the work being revised:

Quantities adjusted due to differing site conditions.

6. Work to be performed in accordance with Items: All
7. New or revised plan sheet(s) are attached and numbered: N/A
8. New Special Provisions to the contract are attached: ☐ Yes ☒ No

9. New Special Provisions to Item N/A No. N/A, Special Specification Item N/A are attached.

Each signatory hereby warrants that each has the authority to execute this Change Order (CO).

The contractor must sign the Change Order and, by doing so, agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit; or loss of compensation as a result of this change.

The following information must be provided

Time Ext. #: N/A Days added on this CO: _____

Amount added by this change order: \$5,384.28

THE CONTRACTOR Date 11/30/2021

By

Typed/Printed Name DAVID REESE

Typed/Printed Title AUTHORIZED EMPLOYEE

RECOMMENDED FOR EXECUTION:

[Signature] 12/1/21
Project Manager Date
Construction Observer

[Signature] 12/1/21
Design Engineer Date

[Signature] 12/2/21
Program Manager Date

Design Engineer's Seal:



County Commissioner Precinct 1 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 2 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 3 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Commissioner Precinct 4 Date
☐ APPROVED ☐ REQUEST APPROVAL

County Judge Date
☐ APPROVED

Project # T4461

TABLE B: Contract Items

ITEM		DESCRIPTION	UNIT	ORIGINAL + PREVIOUSLY REVISED		ADD or (DEDUCT)		NEW	
				UNIT PRICE	QUANTITY	ITEM COST	QUANTITY	ITEM COST	OVERRUN/ UNDERRUN
1	315	6175							
2	316	6486		\$100.00	663.00	\$66,300.00	516.49	\$51,649.00	(\$14,651.00)
3	317	6486		\$3.75	26,681.00	\$100,053.75	0.00	\$0.00	\$0.00
4	340	6011		\$596.00	7,115.00	\$71,923.00	368.73	\$35,028.55	(\$32,894.45)
5	341	6043		\$599.00	8,396.00	\$630,214.00	8,949.00	\$885,951.00	\$55,737.00
6	354	6021		\$3.00	12,141.00	\$36,423.00	12,174.00	\$36,522.00	\$99.00
7	354	6022		\$13.00	1,900.00	\$24,900.00	1,505.56	\$19,572.28	\$2,672.28
8	500	6001		\$17,000.00	1.00	\$17,000.00	0.00	\$0.00	\$0.00
9	502	6001		\$15,000.00	1.50	\$22,500.00	1.50	\$22,500.00	\$0.00
10	662	5109		\$1.25	2,306.00	\$2,882.50	467.00	\$583.75	(\$2,173.25)
11	662	5111		\$1.25	2,843.00	\$3,553.75	2,321.00	\$2,901.25	(\$2,901.25)
12	666	6035		\$0.75	1,716.00	\$1,287.00	1,942.00	\$1,456.50	\$168.00
13	666	6047		\$5.75	295.00	\$1,702.00	1.00	\$5.75	(\$5.75)
14	666	6077		\$135.00	14.00	\$1,890.00	14.00	\$1,910.90	\$0.00
15	666	6146		\$3.15	1,750.00	\$5,415.00	16.00	\$50.40	(\$5,364.60)
16	666	6167		\$0.11	5,088.00	\$559.68	5,060.00	\$555.60	(\$4.08)
17	666	6170		\$0.10	18,139.00	\$1,813.90	1,942.00	\$1,955.00	\$141.10
18	666	6178		\$0.32	1,718.00	\$553.76	224.00	\$71.68	(\$482.08)
19	666	6184		\$1.40	236.00	\$334.40	295.00	\$413.00	\$79.60
20	666	6192		\$48.00	14.00	\$672.00	14.00	\$672.00	\$0.00
21	666	6207		\$54.00	18.00	\$972.00	16.00	\$864.00	\$108.00
22	666	6214		\$0.10	28,438.00	\$2,843.80	28,100.00	\$2,810.00	(\$33.80)
23	666	6299		\$1.15	1,750.00	\$2,012.50	1,647.00	\$1,894.05	(\$118.45)
24	666	6302		\$0.30	5,087.50	\$1,526.25	5,050.00	\$1,515.00	(\$11.25)
25	666	6314		\$0.30	18,139.00	\$5,441.70	17,973.00	\$5,391.90	(\$49.80)
26	666	6314		\$0.30	28,438.00	\$8,531.40	28,100.00	\$8,430.00	(\$101.40)
27	672	6007		\$4.10	340.50	\$1,396.05	28.50	\$116.85	\$1,279.20
28	672	6009		\$2.75	905.00	\$2,488.75	911.00	\$2,505.25	\$16.50
						\$1,508,514.19		\$1,213,892.47	\$5,384.28

CHANGE ORDER REASON(S) CODE CHART

1. Design Error or Omission	1A. Incorrect PS&E 1B. Other
2. Differing Site Conditions (unforeseeable)	2A. Dispute resolution (expense caused by conditions and/or resulting delay) 2B. Unavailable material 2C. New development (conditions changing after PS&E completed) 2D. Environmental remediation 2E. Miscellaneous difference in site conditions (unforeseeable)(Item 9) 2F. Site conditions altered by an act of nature 2G. Unadjusted utility (unforeseeable) 2H. Unacquired Right-of-Way (unforeseeable) 2I. Additional safety needs (unforeseeable) 2J. Other
3. County Convenience	3A. Dispute resolution (not resulting from error in plans or differing site conditions) 3B. Public relations improvement 3C. Implementation of a Value Engineering finding 3D. Achievement of an early project completion 3E. Reduction of future maintenance 3F. Additional work desired by the County 3G. Compliance requirements of new laws and/or policies 3H. Cost savings opportunity discovered during construction 3I. Implementation of improved technology or better process 3J. Price adjustment on finished work (price reduced in exchange for acceptance) 3K. Addition of stock account or material supplied by state provision 3L. Revising safety work/measures desired by the County 3M. Other
4. Third Party Accommodation	4A. Failure of a third party to meet commitment 4B. Third party requested work 4C. Compliance requirements of new laws and/or policies (impacting third party) 4D. Other
5. Contractor Convenience	5A. Contractor exercises option to change the traffic control plan 5B. Contractor requested change in the sequence and/or method of work 5C. Payment for Partnering workshop 5D. Additional safety work/measures desired by the contractor 5E. Other
6. Untimely ROW/Utilities	6A. Right-of-Way not clear (third party responsibility for ROW) 6B. Right-of-Way not clear (County responsibility for ROW) 6C. Utilities not clear 6D. Other